

## Hexcrete Tower for Harvesting Wind Energy at Taller Hub Heights – Phase II

### Levelized Cost of Energy (LCOE) Analysis

**NREL**

Tyler Stehly

**ISU**

Phil Barutha, and David Jeong, Ph.D.

June 23, 2016

## NREL's Scope of Work

DOE funded NREL to support the Iowa State University Hexcrete Tower Team:

### Techno-economic analysis

- Provided ISU with NREL models to estimate LCOE
  - Cost and Scaling Model
  - Land-Based BOS Model
- Provided generic low wind speed site assumptions for LCOE calculations
- Performed wind plant LCOE for conventional and Hexcrete towers at 80m, 120m, and 140m hub heights

### Tower engineering support

- NREL designed and estimated conventional “canned” steel towers for comparison

## LCOE Formula

$$LCOE = \frac{(CapEx \times FCR) + OpEx}{AEP_{net}/1,000}$$

### Assumptions:

- FCR = 10.2%
- O&M = \$50/kW/year
- Energy Losses = 15%
- Wind plant availability = 98%
- System design life = 20 years

$LCOE$	=	levelized cost of energy (\$/megawatt-hour [MWh])
$FCR$	=	fixed charge rate (%)
	=	$\frac{d(1+d)^n}{(1+d)^n - 1} \times \frac{1 - (T \times PVdep)}{(1-T)}$
$CapEx$	=	capital expenditures (\$/kilowatt [kW])
$AEP_{net}$	=	net average annual energy production (MWh/megawatt [MW]/year [yr])
	=	$MW_{net} \times 8,760 \times CF_{net}$
$OpEx$	=	operational expenditures (\$/kW/yr)
	=	$LLC + OPER + MAIN$
$d$	=	discount rate (weighted average cost of capital [WACC]) (%)
$n$	=	economic operational life (yr)
$T$	=	effective tax rate (%)
$PVdep$	=	present value of depreciation (%)
$CF_{net}$	=	net capacity factor (%)
$LLC$	=	annual leveled land lease cost (\$/kW/yr)
$OPER$	=	pretax leveled operation cost (operation and maintenance [O&M]) (\$/kW/yr)
$MAIN$	=	pretax leveled maintenance cost (O&M) (\$/kW/yr).


### Hexcrete Tower Project



### Commercialization Workshop

## LCOE Framework

### LCOE





### Hexcrete Tower Project



### Commercialization Workshop

## Example of NREL/ISU LCOE Spreadsheet Interface




## Tower Assembly



This project facilitates widespread deployment of the Hexcrete technology which was developed and patented by ISU:

- Hub height of 100-140 m
- High strength concrete (HSC) and ultra-high performance concrete (UHPC) to minimize material volumes
- Utilizes modular construction techniques
- Minimizes transportation and logistic constraints



### Hexcrete Tower Project



### Commercialization Workshop

## Components of a Wind Project

- Access Roads
- WTG Foundations
- **WTG Assembly**
- Electrical Collection System
- Substation
- Transmission Infrastructure to Point of Interconnect



### Hexcrete Tower Project



### Commercialization Workshop

## Industry Assembly Workshop –

a) San Diego in March, 2015 and b) Minneapolis in March 2016.



Hexcrete Tower Project



Commercialization Workshop

## Types of 140m Hexcrete Towers


Type of tower	Number of hexcrete cells	Number of steel sections
HT3a (3.2MW)	17	N/A
HT3a hybrid (3.2MW)	11	3
HT2a (2.3MW)	14	N/A
HT2a hybrid (2.3MW)	10	3

Hexcrete Tower Project



Commercialization Workshop

## Assembly of 140m Hexcrete Towers (HT2a, 2.3Mw)




Hexcrete Tower Project

U.S. DEPARTMENT OF  
**ENERGY** Energy Efficiency &  
Renewable Energy  
WIND & WATER POWER  
TECHNOLOGIES OFFICE

Workshop

## Work Break Down Structure ( HT2a )




Hexcrete Tower Project

U.S. DEPARTMENT OF  
**ENERGY** Energy Efficiency &  
Renewable Energy  
WIND & WATER POWER  
TECHNOLOGIES OFFICE

Commercialization Workshop

## Assembly Work Sequence




Hexcrete Tower Project



U.S. DEPARTMENT OF  
**ENERGY** Energy Efficiency &  
WIND & WATER POWER  
TECHNOLOGIES OFFICE

Commercialization Workshop

## Assembly Process



Activity	Task	Crane Type	Productivity of Each Crane/Crew	Number of Cranes/Crews	Total Schedule Days
Offload WTG	Offload Hexcrete Tower	RT Cranes	3 Days/WTG	3 Crews	100 Days
	Offload Nacelle, Hubs, and Blades	RT Cranes			
Assemble Cells on the Ground	Build Cells on Ground	250 ton Crawler	2 Cells per day	7 Cranes/Crews	100 Days
(1-14 Cells)	Horizontal Post Tension				
	Steel Bracing/Ladders				
Set Cells (1-10)	Set Cells on each other	Manitowoc 16000	5 Cells/day	2 Cranes	100 Days
	Temporary Connection				
Set Cells (11-14) and Build Rotor and Set Nacelle/Rotor	Set Cells 11-14	LR11350	4 Cells(1 WTG)/Day	2 cranes	100 Days
	Build Rotor	250 ton Crawler	1 Rotor/Day	1 crane	
	Set Nacelle and Rotor	LR11350	1 Day/WTG	2 cranes	
	Partial Breakdown of Crane and Move		1 Day/WTG	2 cranes	
Vertical Post Tension and Grouting			2 Days/WTG		100 Days



Hexcrete Tower Project

U.S. DEPARTMENT OF  
**ENERGY** Energy Efficiency &  
WIND & WATER POWER  
TECHNOLOGIES OFFICE

Commercialization Workshop

## Schedule Development



- Major parameters and assumptions
  - 100 wind towers
  - Location: Iowa (a typical mid-western area)
  - 200 miles: distance from precast manufacturing plant to site
- Work Sequence
  - Access Roads
  - WTG Foundations
  - WTG Assembly
  - Electrical Collection System
  - Substation
  - Transmission Infrastructure to Point of Interconnect

Hexcrete Tower Project

U.S. DEPARTMENT OF  
**ENERGY** Energy Efficiency &  
Renewable Energy  
WIND & WATER POWER  
TECHNOLOGIES OFFICE

Commercialization Workshop

## Production Rate Estimation of Key Activities

Activity Production rates	Worst Case	Most likely	Best Case
Assemble cells on ground	1 cell per day 	2 cells per day 	3 cells per day 
Setting hexcrete cells on each other	3 cells per day 	4 cells per day 	5 cells per day 

Hexcrete Tower Project

U.S. DEPARTMENT OF  
**ENERGY** Energy Efficiency &  
Renewable Energy  
WIND & WATER POWER  
TECHNOLOGIES OFFICE

Workshop

## Nine Possible Scenarios


Scenario 1	Scenario 2	Scenario 3
<ul style="list-style-type: none"> <li>Assembling 1 cell on ground per day.</li> <li>Stacking 3 cells per day</li> </ul>	<ul style="list-style-type: none"> <li>Assembling 2 cells on ground per day.</li> <li>Stacking 3 cells per day</li> </ul>	<ul style="list-style-type: none"> <li>Assembling 3 cells on ground per day.</li> <li>Stacking 3 cells per day</li> </ul>
Scenario 4	Scenario 5	Scenario 6
<ul style="list-style-type: none"> <li>Assembling 1 cell on ground per day.</li> <li>Stacking 4 cells per day</li> </ul>	<ul style="list-style-type: none"> <li>Assembling 2 cells on ground per day.</li> <li>Stacking 4 cells per day</li> </ul>	<ul style="list-style-type: none"> <li>Assembling 3 cells on ground per day.</li> <li>Stacking 4 cells per day</li> </ul>
Scenario 7	Scenario 8	Scenario 9
<ul style="list-style-type: none"> <li>Assembling 1 cell on ground per day.</li> <li>Stacking 5 cells per day</li> </ul>	<ul style="list-style-type: none"> <li>Assembling 2 cells on ground per day.</li> <li>Stacking 5 cells per day</li> </ul>	<ul style="list-style-type: none"> <li>Assembling 3 cells on ground per day.</li> <li>Stacking 5 cells per day</li> </ul>

Hexcrete Tower Project



Commercialization Workshop

## Linear schedule (140m Tower, HT2a – 2.3Mw, Most Likely)




Hexcrete Tower Project



Commercialization Workshop

## Bar Chart Schedule (140 m Tower – HT2a, 2.3Mw, Scenario 5)



Hexcrete Tower Project



Commercialization Workshop

## Project Duration (140m Hexcrete Towers, all scenarios)

Unit: Calendar Days

Wind Tower Type	Worst Case	Most Likely	Best Case
HT3a	430	395	350
HT3a – Hybrid	425	355	325
HT2a	365	330	310
HT2a - Hybrid	345	310	290

Note: Five working days a week


Hexcrete Tower Project



Commercialization Workshop

## Foundation and Assembly Cost Estimation

- Bottom-Up Estimating Approach – Higher Cost Certainty
  - Detailed Estimating with higher granularity (Labor, Equipment, Material)



Work Breakdown Structure					Assembly			Aggregates	
	Start Date	End Date	Equipment	Quantity Used	Labor(s)	Material Cost	Production Rate	3 RT Cranes	6 RT Cranes
Offshoring								3 RT Cranes	6 RT Cranes
Offshoring Needs, Offshoring Components	3,000	3,000	72	3,000			1.1 RT Cranes per 3 days	1 RT Crane	6 RT Cranes
Offshoring Resource Estimator Component	800	800	48	340M			1.0 RT Cranes	1 operator, 4 laborers	
Assembly Resource Cells as General	1,600	16,000					100M	100M	100M
Assembly Resource Cells	1,600	16,000					100M	100M	100M
Steel Boring				56	4,000	264,175		20-crane, equipment operators	
Material Lifting and Platform				56	4,000	54,000		Crane, 10 RT Cranes	
Bottoming point testing	17	200		56	4,200	22,000		Crane, 10 RT Cranes	
Crane Services Section 3.1B	200	300	964	38,000	334,000			20-crane, equipment operators	
Set Services Section 3.1B	40,000	480,000	9,000	144,000					
Set services 3.1C	30,000	360,000	1,000	144,000					
Set services 3.1D	30,000	360,000	1,000	144,000					
Build meter								1 RT crane	1 RT crane

- Top-down Approach (Parametric Estimating) – NREL's LCOE Model

Hexcrete Tower Project




Commercialization Workshop

## LCOE Analysis ( 140m, HT2a, 2.3Mw, Scenario 5)

- Foundation and Assembly cost estimation data were plugged into NREL's LCOE spreadsheet program
- Pattern Energy
- Mortensen
- Barr Engineering
- Coreslab
- Old castle, Midstate Precast
- Biggie Crane and Rigging
- Structural Technologies
- Others

NREL's LCOE Spreadsheet



Hexcrete Tower Project



Commercialization Workshop

## LCOE Analysis Results

- Unit : dollars per kilowatt hour (\$/kwh).

Wind Tower Type	Worst Case	Most Likely	Best Case
HT3a	0.1102	0.1090	0.1085
HT3a – Hybrid	0.1065	0.1053	0.1049
HT2a	0.1089	0.1076	0.1072
HT2a - Hybrid	0.1082	0.1072	0.1068


Hexcrete Tower Project



Commercialization Workshop

## Impact on LCOE – Sensitivity Analysis (Monte-Carlo Sim)

- Assembly costs: the most likely cost estimate  $\pm$  5%
- Annual Energy Production (AEP): NREL's estimated value  $\pm$  5%



Hexcrete Tower Project



Commercialization Workshop