Applied Foundation Testing

October 9, 2008



Final Report of
Drilled Shaft Post Grouting
Drilled Shaft Load Test Program
I-80 Bridge Project (Broadway
Bridge Viaduct)
Council Bluffs,
Pottawattamie County, Iowa
NHS-080-1(318)0-11-78
AFT Project No.: 108026

For:
Mike Kemery
Longfellow Drilling
1209 County Highway J23

Clearfield, Iowa 50840 Ph: 641 336 2297 Fax: 641 336 2387 **Authored By:**

Michael K. Muchard, P.E. Principal Geotechnical Engineer



INTRODUCTION

This report is provided to summarize the procedures and results of the drilled shaft post grouting performed as part of the subject drilled shaft load test project. Objectives of the load test program included evaluation of conventional drilled shafts and post grouted drilled shafts for use in the future design and construction of the Broadway Bridge Viaduct in Council Bluffs, Iowa. The test site was located adjacent to the future bridge at the intersection of 12th Street and West Broadway. Please refer to the contract documents for a site plan of the actual location of the test site. The project entailed construction of three strain instrumented test drilled shafts. Two shafts included sleeve port and plate base grouting apparatus and were post grouted. The third shaft was ungrouted and served as a control shaft for comparison of the un-grouted end bearing. All shafts were 60 inches in diameter and had lengths of approximately 55 and 65 feet. The control shaft was 55 feet. Post grouted shafts were 55 feet and 65 feet. The testing sequence included performing SPT borings at each test shaft location prior to construction, performing integrity testing using the crosshole sonic logging method on the test shafts prior to post grouting. Post grouting was then performed. All embedded strain gages were monitored during the post grouting process as well. Finally, Statnamic load testing was performed on all three shafts in accordance with ASTM D7383. Each test method performed is documented in separate reports. This report only contains the post grouting of the drilled shafts.

The load test program performed herein was a design phase program for the future Broadway Bridge project. As an innovative contractural means to more cost effectively obtain load test data, the testing was included in the construction contract for the nearby I-80 Bridge over the Missouri River project, which also utilized drilled shafts. The I-80 Bridge general contractor was Jensen Construction Company. Longfellow Drilling was the drilled shaft contractor and managed all load test program activities including: site preparation, shaft installation and all required support to carry out the testing. Applied Foundation Testing was contracted through Longfellow Drilling on behalf of the Iowa DOT to perform the instrumentation, CSL, post grouting, Statnamic load testing and associated engineering reports. Construction inspection and oversight was provided by Iowa DOT and FHWA representatives. The Geotechnical engineer of record was CH2MHILL. Additional soil borings at each test shaft location along with concrete QC testing for the test program was performed by Geotechnical Services, Inc.

GENERALIZED SOIL CONDITIONS

A geotechnical investigation was initially performed by CH2MHILL. As part of the load test contract, SPT borings were required at each of the three test shaft locations. These borings were performed by Geotechnical Services, Inc. and are attached with this report. We have provided a brief description of the soils conditions for general use while reviewing this report. For detailed information on the soil conditions, please refer to the attached borings.



The borings were drilled to a depth of 70 feet below the ground surface at each specific test shaft location. The ground surface elevation at the site was between +988.5 and +990.5 feet. In general, the upper 20 feet in all three borings consisted of soft to stiff silty clay (CL) and (CL-CH). SPT N values in this upper silty clay ranged from 3 to 14. The water table was around 16 to 17 feet in depth below ground surface. The upper silty clays were underlain by fine sand and silty fine sand (SP-SM) to depths of 55 to 60 feet. SPT N values in the sands ranged from 6 to 42. the fine silty sands gave way to a more coarse grained sand which extended to the boring bottom of 70 feet. In the TS-1 boring a soft clay layer was encountered between the bottom of the fine sand at 55 feet and the coarse sand at 60 feet.

TS-1 which was the 65 foot post grouted shaft was tipped in the coarse sand while TS-2 (55 ft post grouted shaft) and TS-3 (ungrouted) were tipped in the fine grained sandy soils. These medium dense granular soils were very conducive to improvement by base grouting. It is important to note that the two post grouted shafts, TS-1 and TS-2 were tipped in very similar density sands with SPT N values of 11 and 12, respectively. The un-grouted control shaft, TS-3, was tipped in a more competent sand with an SPT N of 24. This is an important consideration when evaluating the improvement from grouting.

POST GROUTED SHAFT BACKGROUND


The end bearing component of drilled shafts is not fully utilized in most design methods due to the large displacement required to mobilize ultimate capacity. Consequently, a large portion of the ultimate capacity necessarily goes unused. In an effort to regain some of this unusable capacity, mechanistic procedures to integrate its contribution have been developed using pressure grouting beneath the shaft tip (also called post grouting or base grouting). Pressure grouting the tips of drilled shafts has been successfully used worldwide to precompress soft debris or loose soil relaxed by excavation (Bolognesi and Moretto, 1973; Stoker, 1983; Bruce, 1986; Fleming, 1993. In the year 2002, a process was patented in the United States and is commercially known as SynchroPile[©]. The post-grouting process entails: (1) installation of a grout distribution system during conventional cage preparation that provides grout tube-access to the bottom of the shaft reinforcement cage, and (2) after the shaft concrete has cured, injection of high pressure grout beneath the tip of the shaft which both densifies the insitu soil and compresses any debris left by the drilling process. By essentially preloading the soil beneath the tip, higher end bearing capacities can be realized within the service displacement limits. There are a number of grout distribution systems in use. A sleeve port with plate above was used at this project. This system is sometimes referred to as a tube-a-manchette. Sleeve port systems use a rubber tube over a perforated pipe section.

The overall capacity of the shaft is still derived from both side shear and end bearing where the available side shear is calculated using one or a combination of various design methods. Further, the calculation of the available side shear is an important step in determining the pressure to which the grout can be pumped.



The design approach for post grouted drilled shaft tips in sand makes use of common parameters used for a conventional (un-grouted) drilled shaft design. This methodology includes the following seven steps:

- 1. Determine the ungrouted end bearing capacity in units of stress.
- 2. Determine the permissible displacement as a percentage of shaft diameter (we understand 1" maximum was used for this project).
- 3. Evaluate the ultimate side shear resistance for the desired shaft length and diameter (in units of force).
- 4. Establish a maximum grout pressure that can be resisted by the side shear (ultimate side shear divided by the tip cross sectional area).
- 5. Calculate the Grout Pressure Index, GPI, defined as the ratio of grout pressure to the ungrouted end bearing capacity (Step 3 / Step 1).
- 6. Using design curves from <u>Chart 1</u>, determine the Tip Capacity Multiplier, TCM, using the GPI calculated in Step 5. Calculate the grouted end bearing capacity (effective ultimate) by multiplying the TCM by the ungrouted end bearing (TCM * Step 1).





The ungrouted capacity (GPI = 0) is represented by these curves at the y-intercept where TCM = 1 for a 5% displacement (no improvement). The 1% and 2% intercepts reduce the end bearing according to the normal behavior of partially mobilized end bearing. Interestingly, the grouted end bearing capacity is strongly dependent on available side shear capacity (grout pressure) as well as the permissible displacement. However, it is relatively independent of the ungrouted end bearing capacity when in sandy soils. As such, the end bearing in loose sand deposits can be greatly improved in both stiffness and ultimate capacity given sufficient side shear against which to develop grout pressure. In dense sands and clays significant improvement in stiffness can be realized with more modest effects on ultimate capacity.

Post grouting shaft tips in other formations such as clays, silts, and rock can be advantageous for the same reasons as in sand. However, the degree of improvement may be more modest. In clays and plastic silts, the TCM can be assumed to be 1.0 although AFT has seen it as high as 1.5 if sufficient side shear can be developed. In non plastic silts, the TCM can be assumed to be 1.0 for initial designs but a verification load test program is recommend as much higher values may be reasonable. In rock, post grouted shafts have the potential to engage both the side shear and end bearing simultaneously. In all soil types the achieved grout pressure can be used as a lower bound for usable end bearing and the attainable grout pressure is always dependent on the available side shear against which to react. In contrast, sufficient side shear capacity does not assure that grout pressure can be developed without excessive volumes of grout. In all cases, post grouting shaft tips provides a capacity verification for every shaft grouted.

FOUNDATION DESCRIPTION AND CONSTRUCTION

The three test shafts designated as TS-1, TS-2 and TS-3 were all 60 inch in diameter. TS-1 had a plan length of 65 feet and included a sleeve port and plate type post grout apparatus at its base. TS-2 had a plan length of 55 feet and included a sleeve port with plate above type post grout apparatus at its base. This system is sometimes referred to as a tube-a-manchette. Sleeve port systems use a rubber tube over a perforated pipe section. TS-3 had a plan length of 55 feet and was a conventional drilled shaft with NO grouting apparatus. TS-3 served as a control shaft to judge the improvement from post grouting. It is noted that the ungrouted test shaft was tipped in a little more dense sand than the grouted shafts. The test shafts were designed and constructed with planned ultimate capacities such that they could be reached within the constrains of the 2000 ton Statnamic device.



Table 1. Summary of Test Shafts.

Shaft Number	Shaft Diameter (inches)	Shaft Length (feet)	Shaft Type
TS-1	60	66.3	Post Grouted
TS-2	60	55.4	Post Grouted
TS-3	60	55.9	Non-Grouted

Shaft reinforcement was the same for all three test shafts and consisted of 23 - #10 longitudinal bars with #5 shear hoops on 12 inch centers. A 3 inch clear spacing governed the steel hoop diameter. Sisterbar strain gages were installed at four vertical levels in all three test shafts as shown in the schematic drawings in Appendix B. A description of the strain gages is provided under separate cover in the Report of Statnamic Load Testing dated October 9, 2008.

Shaft construction was performed using the "wet method". The general procedure included placing a short upper permanent casing 4 to 5 feet in length to both stabilize the near surface soils and provide a clean and level surface for load testing. A dedicated track mount drill rig used various drilling tools, auger and cleanout bucket to excavate the soils. Water and polymer slurry admixture drilling fluid was introduced early on used to stabilize the walls of the excavation. Once the required depths were attained, the shaft bottoms were mechanically cleaned using a standard clean-out bucket and inspected for cleanliness by sounding with a weighted tape. The upper 4 to 5 feet of each shaft was constructed 66 inches in diameter using a permanent casing that extended approximately one foot above grade. The nominal shaft diameter for the remaining deoth was 60 inches. A tremie was used to place the concrete via a pump truck. The tremie was maintained 10 to 15 feet below the rising concrete head at all times. Concrete quality assurance testing was performed by Geotechnoial Services, Inc. Drilled shaft construction was completed between August 20 and August 22, 2008. For more information on the shaft construction please see the drilled shaft construction records included in Appendix B.

For the purpose of analysis of the grouting measurements, nominal shaft diameters and lengths provided in <u>Table 1</u> were used in our calculations. The concrete compressive strengths used in our calculations were 4,820 psi for TS-1 and 5,020 psi for TS-2. It is noted that these strengths were based on tests performed on the same day post grouting occurred.

POST GROUTING TEST SHAFTS

Post grouting of both test shafts TS-1 and TS-2 were performed on August 28, 2008. TS-2 was grouted first followed by TS-1 The grout plant used was a model IC 310 E manufactured by H A NY of Switzerland. The plant was made of three components



including a colloidal mixer, agitated holding tank, and a hydraulic actuated piston type pump capable of 1,500 psi grouting pressure. It is noted that maximum target grout pressures were limited to approximately 600 psi since that was the rating of the PVC grout tubing. The grout was Type I GU (General Use) Portland cement. The design water/cement ratio was 0.5 however it was lowered slightly during the grouting of TS-2 to reduce volume take. During grouting, the grout pressure, volume, shaft displacement, and embedded strain gages were monitored with a data acquisition system. To accurately measure upward shaft displacement, an independent reference beam was set up over the test shaft to attach the LVDT's. Back up displacement measurements were made by AFT with a surveyors level. Grout pressure was measured with an electronic pressure transducer and with a Bourdon oil filled dial gage. Grout volume measurements were made manually by recording the levels in the holding tank. Every 1 inch drop in the holding tank level is equivalent to 5 liters (0.177 cu ft) of grout placed.

The general procedure consisted of first flushing the grout lines with fresh water until clear water return was observed. This was done shortly after the completion of the shaft construction and again just prior to post grouting. Each base grout apparatus included two separate U-Tubes both systems were flushed. Grouting began on one of the U-Tube systems with the other being filled with water and closed off. When grout return was observed from the opposing tube, the return line valve was closed and pressurization started. The grout was injected at low flow rates to build pressure slowly. Once the design pressure was achieved on TS-2, the opposing ball valve was left in the closed position for a period of approximately 5 minutes then opened to ambient atmospheric pressure. At the completion of TS-1, the ball valve was immediately opened and the grout was allowed to backflow out of the shaft and bleed off to atmospheric pressure.

This general procedure was used for both shafts. A detailed description of the grouting measurements for each shaft is given below.

TS-1 Post Grout Data

As shown in <u>Figure 1</u>, the maximum grout pressure achieved was 660 psi measured at the pump with the pressure transducer. Also shown in <u>Figure 1</u> is the concurrent shaft top displacement. The maximum shaft top displacement was 0.083 inches measured with the LVDT's. At the completion of the grouting process, a permanent upward movement of 0.063 inches was measured. A total volume of 19.2 cubic feet of grout was placed which is shown concurrently with the grout pressure in <u>Figure 2</u>. This volume roughly equates to a grout cylinder beneath the shaft base of equal diameter to the shaft and 1 foot in height. A summary of the measurements during grouting are shown in <u>Table 2</u>. To mention once again, the pressure was not locked-in upon completion of the grouting of this shaft and grout was observed to backflow out of the tubes as the shaft rebouded. The valve remained open during the grout curing process.



A comparison of the redundant pressure and displacement measurements presented in <u>Figures 3 and 4</u> suggest good agreement and reliability. This is an important aspect of the test program since only manual measurements will be obtained in a production setting.

Table 2. Summary of Test Shaft Post Grouting Measurements

Shaft Number	Maximum Grout Pressure (psi)	Maximum Grout Volume (cubic feet)	Maximum Upward Displacement (inches)	Permanent Upward Displacement (inches)
TS-1	660	19.2	0.083	0.063

The strain gages within the shaft were also monitored during the grouting to provide more insight as to the shaft behavior during grouting. The bottom level of strain gages was approximately 2.5 feet above the base grout plate. Data from this level can be used to evaluate the bi-directional force applied at the shaft base as a result of the grouting procedure. The data from each of the four gages as well as the average at this level are given in Figure 5. These measurements suggest fairly significant eccentricities near the shaft bottom. Averaging of these gages produces a nice consistent curve which is also shown in Figure 5. It is particularly interesting that at about 45 minutes into the grouting, the eccentricities get very erratic and demonstrate complex bending patterns. Referring back to Figure 2 (grout pressure and volume) a drop in grout pressure and an increase in volume occurs at this same time. We believe this is due to the grout migrating a short distance up and around the sides of the shaft. Thereby, some side loading is induced near the shaft bottom. This behavior was not demonstrated in any of the other gage levels higher in the shaft.

Force calculated from the bottom level of strain gages provides a quantification of the shaft skin friction and end bearing to the degree of the applied grout pressure (only partially mobilized). This is graphically displayed in Figure 6 where the force at the shaft base plotted versus upward shaft displacement. The upward shaft displacement shown in this figure is sum of the measured shaft top movement and the theoretical elastic shortening thus is more representative of the actual shaft base upward movement. The upward acting force in Figure 6 has not been reduced to account for the buoyant weight of the drilled shaft which is approximately 135 kips. Therefore, the verified upward side shear resistance was 627 kips. An equal and opposite force of 762 kips shown in Figure 6 acted downward in end bearing. Therefore, the total verified capacity was approximately 1,389 kips during the grouting. The upward side shear resistance is below ultimate due to the small upward displacement and that the curve in Figure 6 is still in the linear range. It can not be determined whether the end bearing was full or partially mobilized from the grouting data.

The average forces at each gage level in the shaft were also calculated. These calculated forces are shown in <u>Figure 7</u> versus shaft top displacement. Mobilized side shear load distribution can be estimated from these data. Note that these forces have



not been reduced to account for the buoyant weight of the drilled shaft. In addition, the upward displacement was not corrected to account for theoretical elastic shortening. A summary of the estimated load distribution during grouting is provided in <u>Table 3</u>.

Table 3. Summary of Load Distribution During Post Grouting

Shaft Zone	Maximum Mobilized Resistance (kips)	Maximum Mobilized Unit Strength Shear (ksf)
989.31ft to 969.04 ft (Segment 1)	92	0.29
969.04 ft to 957.29 ft (Segment 2)	212	1.15
957.29 ft to 926.29 ft (Segment 3)	323	0.66
Total Verified Side Shear	627	0.63
Verified End Bearing	762	38.8
Total Verified Capacity	1,389 kips	

^{*}All data shown in table has been corrected for the buoyant weight of the drilled shaft.

We have also performed an evaluation of the force acting at the shaft base calculated based on the strain gages and calculated using the pressure acting on the surface area of the shaft tip. These calculations are graphically displayed in Figure 8. This analysis indicates that the grout did not act on the full surface area of the shaft base at any point during the grouting. It does suggest that early on, the grout acted on the full surface area of the grout plate. As the grouting duration increased, the plate area affected by the grout was reduced. Near the end of grouting, it is estimated that the grout acted on approximately 60 percent of the surface area of the plate. This is typical for the Tube-a-Manchette system. As previously mentioned, it is also implied by the measurements that the grout did migrate up the walls of the shaft to some relatively minor degree. In any event, the grouting measurements suggest significant improvement in end bearing capacity.

TS-2 Post Grout Data

The maximum grout pressure achieved was 660 psi As shown in Figure 9, measured at the pump with the electronic pressure transducer. Also shown in Figure 9 is the concurrent shaft top displacement. The maximum shaft top displacement was 0.071 inches measured with the LVDT's. At the completion of the grouting process, a permanent upward movement of 0.060 inches was measured. A total volume of 22.9 cubic feet of grout was placed which is shown concurrently with the grout pressure in Figure 10. This volume roughly equates to a grout cylinder beneath the shaft base of equal diameter to the shaft and 1 foot in height. A summary of the measurements during grouting are shown in Table 4. It is important to note, the pressure was partially locked-



in upon completion of the grouting of this shaft. The ball valve was locked off immediately after grout completion but was un-locked after approximately 5 minutes. Grout was not observed to backflow out of the tube upon un-locking the ball valve but the grout was cured with the valve open.

A comparison of the redundant pressure and displacement measurements presented in <u>Figures 11 and 12</u> also suggest good agreement and reliability.

Table 4. Summary of Test Shaft Post Grouting Measurements

Shaft Number	Maximum Grout Pressure (psi)	Maximum Grout Volume (cubic feet)	Maximum Upward Displacement (inches)	Permanent Upward Displacement (inches)
TS-2	660	22.9	0.071	0.060

The strain gages within this shaft were monitored as well during grouting. The bottom level of strain gages was approximately 2.0 feet above the base grout plate. The data from each of the four gages as well as the average at this level are given in Figure 13. These measurements suggest fairly significant eccentricities near the shaft bottom. Averaging of these gages produces a nice consistent curve which is also shown in Figure 13. Similar to the other post grouted shaft, the strain gages captured eccentricities and similar bending patterns near the later portion of the grouting process. Referring back to Figure 10 (grout pressure and volume) a drop in grout pressure and an increase in volume is linked to this behavior. We believe this is due to the grout migrating a short distance up and around the sides of the shaft. Thereby, some side loading is induced near the shaft bottom. This behavior was not demonstrated in any of the other gage levels higher in the shaft.

Force calculated from the bottom level of strain gages provides a quantification of the shaft skin friction and end bearing to the degree of the applied grout pressure (only partially mobilized). This is graphically displayed in Figure 14 where the force at the shaft base is plotted versus upward shaft displacement. The upward shaft displacement shown in this figure is sum of the measured shaft top movement and the theoretical elastic shortening thus is more representative of the actual shaft base upward movement. The upward acting force in Figure 14 has not been reduced to account for the buoyant weight of the drilled shaft which is approximately 112 kips. Therefore, the verified upward side shear resistance was 610 kips. An equal and opposite force of 722 kips shown in Figure 14 acted downward in end bearing. Therefore, the total verified capacity was approximately 1,332 kips during the grouting. The upward side shear resistance is below ultimate due to the small upward displacement and that the curve in Figure 14 is still in the linear range. It can not be determined whether the end bearing was full or partially mobilized from the grouting data.



The average forces at each gage level in the shaft were also calculated. These calculated forces are shown in <u>Figure 15</u> versus shaft top displacement. Mobilized side shear load distribution can be estimated from these data. Note that these forces have not been reduced to account for the buoyant weight of the drilled shaft. In addition, the upward displacement was not corrected to account for theoretical elastic shortening. A summary of the estimated load distribution during grouting is provided in <u>Table 5</u>.

Table 5. Summary of Load Distribution During Post Grouting

		, _
Shaft Zone	Maximum Mobilized Resistance (kips)	Maximum Mobilized Unit Strength Shear (ksf)
988.84ft to 966.97 ft (Segment 1)	133	0.39
966.97 ft to 954.47 ft (Segment 2)	153	0.78
954.47 ft to 935.22 ft (Segment 3)	324	1.07
Total Verified Side Shear	610	0.73
Verified End Bearing	722	36.8
Total Verified Capacity	1,332 kips	

^{*}All data shown in table has been corrected for the buoyant weight of the drilled shaft.

We have also performed an evaluation of the force acting at the shaft base calculated based on the strain gages and calculated using the pressure acting on the surface area of the shaft tip. These calculations are graphically displayed in Figure 16. This analysis indicates that the grout did not act on the full surface area of the shaft base at any point during the grouting. It does suggest that early on, the grout acted on a greater surface area than later in the grouting process. Near the end of grouting, it is estimated that the grout acted on approximately 50 percent of the surface area of the plate. This is typical for the Tube-a-Manchette system. As previously mentioned, it is also implied by the measurements that the grout did migrate up the walls of the shaft to some relatively minor degree. In any event, the grouting measurements suggest significant improvement in end bearing capacity.



PRELIMINARY PRODUCTION SHAFT POST GROUTING CRITERIA RECOMMENDATIONS

Based on our analysis of the post grouting data and Statnamic load test results, we have developed a preliminary production grouting criteria, which is presented herein. We also recommend that this preliminary criteria be verified and refined if necessary during the method shaft installation for the future project.

Discontinue grouting when one of the following criteria is met:

<u>Pressure</u> - The minimum design pressure of 600 psi is achieved while pumping a minimum net volume of approximately 3 cubic feet into the shaft. That is assuming a 60 inch diameter drilled shaft. This should be reduced for smaller diameter shafts. Should the grout pressure not be achieved while the shaft has not exceeded the upward displacement criterion, one or all of the following approaches shall be taken: (1) the water cement ratio can be reduced systematically by an interval of 0.05 and grouting resumed until the design pressure can be achieved. The practical lower limit for w/c ratios of grout is 0.4. If the pressure is slowly building, grouting may continue until the design pressure is met. If the design pressure still not been attained after large volumes (approx. 30 cubic feet) have been placed, and the shaft is within the displacement criterion, the grout lines shall be fully flushed with clear water and the shaft shall be regrouted in stages.

<u>Displacement</u> - An upward surveyed displacement exceeds 0.25 inches. If the design pressure has not been attained within this displacement, the grout lines shall be fully flushed with clear water and the Engineer shall be contacted for direction.

<u>Volume</u> - A minimum net volume of approximately 3 cubic feet must be pumped into the shaft by the time the design pressure is achieved. That is assuming a 60 inch diameter drilled shaft. This should be reduced for smaller diameter shafts. This will assure that an artificial pressure is not induced by access line blockage.

A minimum of four separate measurements of grout pressure, grout volume, and shaft top upward displacement and time of grouting shall be recorded that represent the range of grout pressure delivered to the shaft tip. This information shall be documented on the Post Grout Field Record and submitted to the Engineer for each shaft.



SUMMARY

A drilled shaft load test program was performed to accomplish several goals, one of which was to evaluate use of post grouted drilled shafts for the future Broadway Bridge Viaduct in Council Bluffs, Iowa. The project entailed construction of three strain instrumented test drilled shafts. Two shafts included sleeve port with plate above type base grouting apparatus and were post grouted. The third shaft was un-grouted and served as a control shaft for comparison of the un-grouted end bearing. All shafts were 60 inches in diameter and had lengths of approximately 55 and 65 feet. The control shaft designated as TS-3 was 55 feet. Post grouted shaft TS-2 was 55 feet and Post grouted shaft TS-1 was 65 feet. The testing sequence included performing SPT borings at each test shaft location prior to construction, and integrity testing using the crosshole sonic logging method on the shafts prior to post grouting. Post grouting was then performed. All embedded strain gages were monitored during the post grouting process as well. Finally, Statnamic load testing was performed on all three shafts in accordance with ASTM D7383. Each test method performed is documented in separate reports. This report only contains the post grouting of the drilled shafts.

The post grouting was successfully carried out and the results analyzed. Both shafts behaved very consistently during grouting. A maximum grout pressure of 660 psi was achieved in both cases with similar upward displacements and similar volumes of grout placed. TS-1, the longer shaft at 65 feet, actually displaced upward slightly more than TS-2 which was only 55 feet. TS-1 had a maximum upward displacement of 0.083 inch while TS-2 displaced upward 0.071 inch, overall minimal amounts in either case. Similar volumes were placed with 19.2 and 22.9 cubic feet for TS-1 and TS-2, respectively. Strain data suggests verified end bearing ranged from approximately 762 kips to 722 kips for TS-1 and TS-2 during grouting. Overall verified capacity estimates for the respective shafts were 1,389 kips and 1,332 kips. In both cases the overall verified capacity estimates, during grouting, were well below ultimate since the upward side shear was not fully mobilized. It is noted that the reader consult the Report of Statnamic Load Testing Dated October 9, 2008, which compliments this report, prior to making final engineering conclusions as to the effectiveness of the post grouting.

As part of the evaluation of the post grouting, preliminary production shaft post grouting criteria recommendations were also provided for use in the future bridge project specifications. This preliminary criteria should be verified and refined if necessary during a method shaft installation in the future construction of the bridge.

CLOSURE

It has been a pleasure working with you and we appreciate all your support in the field to successfully complete the post grouting. If you have any questions relating to this information please contact us at your convenience.



LIMITATIONS

This report presents test measurements made by AFT. Interpretations were made based upon the measurements made by AFT with the latest techniques available and currently accepted standards of care recognized by Geotechnical Engineering professionals. AFT is an independent agency and is not the Geotechnical Engineer of Record. The Geotechnical Engineer of Record should ultimately make final recommendations for foundation design and construction.





Rebar cages with drill rig and existing Broadway Bridge Viaduct in background.



Shaft excavation





Grout distribution system at shaft bottom.



Finishing shaft top.





Grout hose attached.



LVDT's attached to reference beam.





Back up survey readings.




Grout pressure measurement bourdon gage and electronic pressure transducer.







Data acquisition system used to monitor test shaft grouting operation.




Pressure and Shaft Top Displacement During Base Grouting TS 1 Broadway Bridge Load Test Project




Pressure and Volume During Base Grouting TS 1 Broadway Bridge Load Test Project




Pressure Measurement Comparison During Base Grouting TS 1 Broadway Bridge Load Test Project




Displacement Measurement Comparisson During Base Grouting TS 1 Broadway Bridge Load Test Project




Strain at Bottom Level During Grouting TS 1 Broadway Bridge Load Test Project




Force versus Displacement at Shaft Base During Grouting TS 1 Broadway Bridge Load Test Project




Forces at All Gage Levels vs Shaft Top Displacement During Grouting TS 1 Broadway Bridge Load Test Project




Comparison of Calculated Forces at Shaft Base During Grouting TS 1 Broadway Bridge Load Test Project




Pressure and Shaft Top Displacement During Base Grouting TS 2 Broadway Bridge Load Test Project




Pressure and Volume During Base Grouting TS 2 Broadway Bridge Load Test Project




Pressure Measurement Comparison During Base Grouting TS 2 Broadway Bridge Load Test Project




Displacement Measurement Comparison During Base Grouting TS 2 Broadway Bridge Load Test Project




Strain at Bottom Level During Grouting TS 2 Broadway Bridge Load Test Project




Force versus Displacement at Shaft Base During Grouting TS 2 Broadway Bridge Load Test Project




Forces at All Gage Levels vs Shaft Top Displacement During Grouting TS 2 Broadway Bridge Load Test Project




Comparison of Calculated Forces at Shaft Base During Grouting TS 2 Broadway Bridge Load Test Project





IOWA DOT PROJECT TS-I SCHEMATIC DRAWING AXIAL STATNAMIC LOAD TEST






APPLIED FOUNDATION TESTING, INC.


IOWA DOT TS-I COUNCIL BLUFFS, IOWA

IOWA DOT PROJECT TS-2 SCHEMATIC DRAWING AXIAL STATNAMIC LOAD TEST





IOWA DOT PROJECT TS-3 SCHEMATIC DRAWING AXIAL STATNAMIC LOAD TEST





IOWA DOT TS-3 COUNCIL BLUFFS, IOWA

Drilled Shaft Post Grout Field Record	
Project Name: Broadway Bridge Load Test Project	
	Shaft Designation: TS-1 (Test Shaft)
Contractor: Longfellow Drilling	Post Grout Date: 8/29/08
Post Grouting By: Applied Foundation Testing, Inc.	AFT Grout Technician: Jason Frederic
	AFT Data Acquisition Engineer: Mike Muchard, P.E.
Post Grouting Information	
Grout Plant Type: HANY IC 310	Grout Type: Type I Portland Cement
Pump Type: Single Stage Piston	Starting Water / Cement Ratio: 0.5 (+/- 0.05)
Mixer Type: Colloidal Mixing w/Agitator Holding	Yield: 36 Liters per bag (1.256 ft ³) @ 0.5 w/c ratio
Post Grouting Criteria	
Maximum Permissible Displacement: 0.25 inch	Maximum Required Grout Pressure: 600 psi (41 bar)
Grout Volume Reset Value: Field Determined	
Post Grouting Data / Comments	

starting w/c ratio = 0.5

		out sure	•	d Shaft cement	Grou Tank			
Time	bar	psi	mm	inches		che		Notes
12:47		J	131.0		10.0			Start pumping grout
12:53	8	118	131.00		20.5	to	8.00	Grout return - lock opposing valve
12:58	11	162	131.50		18.0	to	6.50	11
1:02	12	176	131.75		14.5			
1:09	19	279						
1:13	21	309	132.00		22.0	to	10.00	
1:18	25	368	132.50		19.0	to	7.00	
1:23	30	441	132.50		18.0	to	6.00	
1:29	35	515	132.75		17.0	to	6.00	
1:31	30	441	132.75		12.0			
1:33	35	515	133.00		14.5			
1:38	38	559	133.25		20.5	to	9.00	
1:42	41	603	133.25		19.0	to	7.00	
1:46	45	662	133.25		11.0			Complete - DID NOT LOCK IN
								PRESSURE
	bar	psi	mm	inches	L		ft ³	
laximums	45	662	2.25	0.089	542.5		19.2	

Conversions: Grout plant holding tank volume calibration = 1 inch in tank = .177 cubic feet grout (1 cubic meter = 1.307 cubic yards = 35.3 cubic feet) (1 Bar = 100 kPa = 14.7 psi)

(28.32 Liters = 1 cubic foot) (3.785 Liters = 1 Gallon) (25.4 mm = 1 inch)(1 kg = 2.21 lbs)

Drilled Shaft Post Grout Field Record	
Project Name: Broadway Bridge Load Test Project	
	Shaft Designation: TS-2 (Test Shaft)
Contractor: Longfellow Drilling	Post Grout Date: 8/29/08
Post Grouting By: Applied Foundation Testing, Inc.	AFT Grout Technician: Jason Frederic
	AFT Data Acquisition Engineer: Mike Muchard, P.E.
Post Grouting Information	
Grout Plant Type: HANY IC 310	Grout Type: Type I Portland Cement
Pump Type: Single Stage Piston	Starting Water / Cement Ratio: 0.5 (+/- 0.05)
Mixer Type: Colloidal Mixing w/Agitator Holding	Yield: 36 Liters per bag (1.256 ft ³) @ 0.5 w/c ratio
Post Grouting Criteria	
Maximum Permissible Displacement: 0.25 inch	Maximum Required Grout Pressure: 600 psi (41 bar)
Grout Volume Reset Value: Field Determined	
Post Grouting Data / Comments	

starting w/c ratio = 0.5

	Gr	out	Upwar	d Shaft	Grou			
	Pres	sure	Displa	cement	Tank	Rea	ading	
Time	bar	psi	mm	inches		nche	S	Notes
9:48			45.0		10.5			Start pumping grout
9:53					19.0	to	7.50	Grout return - lock opposing valve
9:55	8	118	45.25		11.0			
9:58	12	176	45.50		15.5			
10:02	13	191	45.75		21.0	to	9.00	
10:05	14	206	46.00		14.5			
10:08	15	221	46.00		19.0	to	6.00	
10:12	15	221	46.00		13.0			
10:16	16	235	46.00		19.0	to	6.00	
10:20	18	265	46.25		10.5			
10:25	19	279	46.25		23.5	to	11.00	
10:29	21	309	46.50		19.0	to	6.00	Reduce w/c ratio to 0.48
10:36	24	353	46.50		16.0			
10:41	23	338	46.75		25.0	to	13.50	
10:46	26	382	47.00		22.0	to	9.50	
10:51	27	397	47.00		16.5			
10:54	32	470	47.00		22.0	to	11.00	Reduce w/c ratio to 0.45
11:00	37	544	47.25		23.0	to	11.00	
11:05	45	662	47.25		18.0			Complete - lock off ball valve
	bar	psi	mm	inches	L		ft ³	
aximums	45	662	2.25	0.089	647.5		22.9	

Conversions: Grout plant holding tank volume calibration = 1 inch in tank = .177 cubic feet grout
(1 cubic meter = 1.307 cubic yards = 35.3 cubic feet)
(1 Bar = 100 kPa = 14.7 psi)

(28.32 Liters = 1 cubic foot) (3.785 Liters = 1 Gallon) (25.4 mm = 1 inch) (1 kg = 2.21 lbs)

DRILLED SHAFT FIELD REPORT

		-																		
	. •	-			:															
	•	1																		
	(F)														-					-
	. 7	\cdot \mid		18-07	200	.,0)		15.066	923.00		,,09	99	12	09	5.19 horab	923.74	1		485.04	
	•			2/2/8	100	[O]		989.84	933.00		,,09	,99	X4	,09	21.88/45	933.32	1	١	24.72	
	7		1	8/26/2	6009		1	74.49	933.00		,,09	,99	5'	,00	7	29.585		-	25.986	
County <i>Po778wA7774~1é</i> Project # <u>NH5-080-1 (318)0 11-78</u> Design # Prime Contractor	するならら Drilled Shaft Contractor	Longkellow	Sold Ohoth	Pouring Date	Shaft Diameter	Casing Diameter	(Socket/Bell) Diameter	Top Elevation	Bottom Elevation	Cap Diameter	Shaft Diameter	Casing Diameter	Casing Length	(Socket/Bell) Diameter	Top Elevation	Bottom Elevation	(Sand/Rock) Elevation	(Sand/Rock) Elevation	Dottom Casing Elev.	
•						NE	Y ISE	D	<i></i>	`			1	חוד.	8 S	∀				


Appendix 11-11.1

APPROVED BY_

5.450N

PREPARED BY_


DRILLED SHAFT CONCRETE REPORT



PRESSURE ON THE TUBES CAUSED WATCR TO SULP THE SIGHT, WATER WAS IMMEDIATERY SAUT OFF THIS WAS NOTICED.

TUBES WHEN THE WATER

DRILLED SHAFT CONCRETE REPORT



H SMALL AMOUNT OF CONCESTE IN THE HOLK AT THAT TIMES. AND THE PUMP PIPE CONCONT HAVE 14AD MUCH EMBEDINENT IN


Pump wasn't Runaina, THERE was oney

NOTICED THE SLURPY

THE POUR THEY

A SMACL AMOSONT

DRILLED SHAFT CONCRETE REPORT



					BORING L	OG No. TS 1					-
B	ORING NO			ON OF BORING	ELEVATION	DATUM	DRILLER		LC	GGER	
<u> </u>	TS 1	3844 ==		S1 Stake	987.65	IDOT Plan Sheet	DAH			JLW	
WHII	FF	ND OF		OBSERVATIONS 24 HOURS	· · ·		SURFACE			ILL RIG	
DRILL		RILLING		ER DRILLING			METHOD			B-57	
20		16					uger with Drilling Mud		1014	LL DEPTI- 70'	
		MPLE DAT	ГА		SOIL	DESCRIPTION	-Sor mor Dillarid Mino		BORATORY		_
DEP. FT.	SAMPLE		%		COLOR, MOISTURE	, CONSISTENCY	USCS	%	DRY	1	DEP.
' ''	NO. & TYPE	BLOWS (FT)	REC.	GEO	LOGIC DESCRIPTION	N & OTHER REMARKS	CLASS.	MC	DENS.	Qu pef	FT.
		 		Gray brow	wn, Moist,	- WOTTER TEMPTING			pcf	 -	
				STIFF SI	LTY CLAY			ŀ	j		├
-											
ļ											
	S-1	8								l	
5	3-1	」°	90					29.2		ļ	5
							CL-CH	1			<u> </u>
								1		İ	<u> </u>
		1						1			
									ļ		
	S-2	5	90					13.1			
10		-	"	11011	ALLU	IVIUM	10.0	13.7		1	_10
				SOFT to	, Very moist, STIFF SILTY CLAY			1		1	
				<i>Y//</i>				1		ŀ	
								1			
		-		<i>V//\</i>							
15	S-3	5	95					32.3			
15		1					CL				15
											<u></u>
		1]	
	i			<i>Y//</i> /				ŀ			
		┪ .	1				,				
20	S- 4	3	85	Y//\	ALLU	IVIUM		29.9			√20
] ·		Gray brov	wn, Wet, NE SAND		20.0	1			\\ \ \ \ \
					NE SAND						
				103 (1)							
		_		1							
	S-5	14	85	1444				1			
25							SP-SM	24.0			25
				(1) (1) (1) (1) (1) (1)			0F-0M				
				ង្គារីស្តេ				ĺ			
				fricial					İ		
		4		District History							$\vdash \vdash$
30	S-6	11	90	ant ra	A # \$ # 1	n.He ina		23.3	!		$\vdash\vdash\vdash$
30		1		Gray, We	ALLU	YIUM	30.0	+	1		30
				FINE SAI	ND						
			1					ł	[
							1				
	.	1									
35	\$-7	42	90					22.1			25
		1		<u> Essaid</u>							35
		1		[#### H				1			
				[:::::::]							
		_]]				
	\$- 8	17	85					24.7			
 		1						47.7	<u> </u>	<u> </u>	<u> </u>
1					j PROJ	ECT: Drilled Sha	ft Load Tests				

Geotechnical Services, Inc. 2853 99th Street, Des Moines, 1A 50322 (515) 270-8542 FAX (515) 270-1911

LOCATION: 12th Street & Broadway, Council Bluffs, IA

JOB NO.: 086103 **DATE:** 6-23-08

					<u>BORING L</u>	OG No. TS 1						
	TS 1			ON OF BORING	ELEVATION	DATUM		RILLER		LC	GGER	
	131	WATER		S1 Stake OBSERVATIONS	987.65	IDOT Plan Sheet		DAH			JLW	
WHI	LE EN	ID OF		4 HOURS			SURFACE nd Weeds		-+		ILL RIG	
DRILL	ING DR	ILLING		ER DRILLING			METHOD		-		B-57 L DEPT	
20		16				3 1/4" Hollow Stem A					70'	
DEP.	SAMPLE	MPLE DATA	A		SOIL	DESCRIPTION			LAI	BORATORY	DATA	Г
FT.	NO. &	BLOWS	% REC.		COLOR, MOISTURE			USCS	%	DRY DENS,	Qu	DEP.
	TYPE	(FT)	NEU.	GEO	LOGIC DESCRIPTIO	N & OTHER REMARKS		CLASS.	MC	pcf	psf	
				::::::::								
								SP				
									1	ľ		
45	\$-9	10	90						28.4			
**		1										45
								:	1			
\vdash												ļ
 								- ,			1	L_
\vdash	S-10	19	85						20.5			
50			"						29.5			50
		. .										
55	S-11	11	88		ALL	IVIUM	55.01		26.2			55
	-			Light gray	, Very moist, TY CLAY		55.0					
								CL-CH				- "
												-
60	S-12	2	90		ALLI	IVIUM			52.9			
- "	***	İ		Dark gray COARSE	Wet	VIOR						60
				COARSE	SAND							ļ
		1										ļ
	S-13	11	85									
65								SP				65
								İ				
$\vdash \vdash \vdash$	S-14	20	90									
70					ALLU Batton of D	VIUM	 70.0'-		14.9			70
					Bottom of E	loring @ 70'						
<u> </u>												
75											·	75
												, , ,
L.,.]												
]										
]		:								
		70.			PROJ	ECT: Drilled Sha	ft Load	Tests		1		
l		70				FION: 40th 0t			_			

GSI Geotechnical Services, Inc. 2853 99th Street, Des Moines, IA 50322 (515) 270-8642 FAX (515) 270-1911

LOCATION: 12th Street & Broadway, Council Bluffs, IA

JOB NO.: 086103 DATE: 6-23-08

					BORING L	OG No. TS 2					*			
В	ORING NO.			ON OF BORING	ELEVATION	DATUM		RILLER			GGER			
ļ	TS 2			S2 Stake OBSERVATIONS	987.42	IDOT Plan Sheet		DAH			JLW			
WHIL	E EN	ID OF		4 HOURS			SURFACE				ILL RIG			
DRILL		ILLING		ER DRILLING			G METHOD	1			B-57 J. DEPTI			
20		16				3 1/4" Hollow Stem				1012	70'	<u> </u>		
		MPLE DA	TA		SOIL	DESCRIPTION		• • • • • • • • • • • • • • • • • • • •	LAB	ABORATORY DATA				
DEP. FT.	SAMPLE NO. &	BLOW:	%		COLOR, MOISTURE	, CONSISTENCY		USCS	%	DRY	Qu	DEP		
' '	TYPE	(FT)	REC.	GE	OLOGIC DESCRIPTION	N & OTHER REMARKS		CLASS.	MC	DENS. pcf	psf	FT.		
				Dark b	rown and gray mixed. Mo		····			P4"		_		
				traces	SILTY CLAY of brick and crushed rock	,						\vdash		
 		İ						<u>.</u>						
		1						CL-CH						
L	0.4	1 40										L		
5	S-1	12	90		FI	LL	5,0 ¹ -		22.3			5		
				Dark be	rown to gray, Very moist to SOFT SILTY CLAY		3,0		1					
					O GOLLI OLA									
$\vdash \vdash \vdash$		1										<u> </u>		
$\vdash \vdash \vdash$	S-2	9	95	Y ///					34.8			<u></u>		
10		1	1					CL				10		
$\vdash \vdash \vdash$				<i>Y//</i> /								<u></u>		
L														
		1		<i>V//</i>							į			
1		4		<i>[///</i>]								-		
15	S-3	5	90		AI 1 1	IVIUM		ł	27.8					
"		1		Gray to	light gray, Very moist,	TYTOM	15.0					15		
				SOFT:	SILTY CLAY									
				K ///				CL						
	S-4	5	90						1	}				
20	3-4] "	30		ALL	VIUM	20.0 [.]		35.1		Ì	<u>⊽</u> 20		
				Gray b	rown to gray, Wet,		20.0					=		
			İ											
											ļ	 		
		4								1		-		
\vdash	S-5	7	85	[]					22.3			 		
25		1						1				25		
$\vdash\vdash\vdash$												<u></u>		
igwdapprox igwedge]										<u></u>		
igsqcut		1												
		1												
_30	S-8	9	95						24.4			20		
		1		[30		
\Box												<u> </u>		
				[]								<u> </u>		
		1										<u> </u>		
	S-7	23	90						25.4			<u></u>		
35	- · ·	1 ~~	30	 					20.4			35		
		1							1]			
			1					SP-SM						
		4]		1			
	S-8	14	90						24.9	1		-		
	(man)			<u> </u>	DPO	IECT: Drilled Sh	-61	1 Taska			<u> </u>			

GSI Geotechnical Services, Inc. 2883 99th Street, Dee Moines, IA 50322 (515) 270-8842 FAX (515) 270-1911 **PROJECT: Drilled Shaft Load Tests**

LOCATION: 12th Street & Broadway, Council Bluffs, IA

JOB NO.: 086103 **DATE:** 6-24-08

					BORING L	OG No. TS 2			············			·	
<u></u>	ORING NO).		ON OF BORING	ELEVATION	DATUM		RILLER		LC	GGER		
 	TS 2	WAT		S2 Stake OBSERVATIONS	987.42	IDOT Plan Sheet		DAH			JLW		
WHI	LE F	ND OF		4 HOURS			SURFACE			DRILL RIG			
DRILL	L L	RILLING		ER DRILLING			and Weeds G METHOD				B-57		
20		16				3 1/4" Hollow Stem			_	TOTA	L DEPTI	<u></u>	
	\$/	AMPLE DA	TA	<u> </u>	SOIL	DESCRIPTION	voder with C	THIRTY IVICU	LAB	ORATORY	70'	т—	
DEP. FT.	SAMPLE	"N"	. %		COLOR, MOISTURE	, CONSISTENCY		USCS	%	DRY	1	DEF	
' ''	NO. & TYPE	BLOW:	REC.	G	EOLOGIC DESCRIPTION	N & OTHER REMARKS		CLASS.	MC	DENS.	Qu pef	FT.	
				::::::		THE OTHER TREES		·	-	pcf	•	 	
		ļ	İ										
												_	
		┪											
45	S-9	18	90						26.0				
		1	1									45	
									1				
	S-10	21	95								Ì		
50		_	95						20.9			50	
												<u> </u>	
									İ			<u> </u>	
												<u> </u>	
		_										<u> </u>	
	S-11	12	85						24.5			<u></u>	
55		-		O Dark o	ray, Wet,	VIUM	55,04		24.5			55	
				COAR	SE SAND							,	
			1	trace g	ravel								
		•		P.: 6: : 5									
		4		600°								\vdash	
60	S-12	15	85	°, 0, 6					25.9				
		1			•							60	
			İ	0.00									
<u> </u>				Φ1,5 · · · · · · · · · · · · · · · · · · ·				SP				1	
		f		g; 50°									
65	S-13	17	85						19.9				
		1		8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8								65	
				တို့ထို့ရ									
				a∷oj.:								<u> </u>	
	,			:0:50 .0:50									
	S-14	21	80	0 20			-						
70		 - -		.ve. 8: a	ALLU	VIUM	70.0		20.8			70	
					Bottom of B	onng @ 70'	70.07						
							l						
		1					İ	j				<u> </u>	
				•								<u> </u>	
							į					<u> </u>	
75							ĺ					75	
\vdash							ł						
ļ													
					PROJ	ECT: Drilled Sha	aft Load	Tests					

Geotechnical Services, Inc. 2863 99th Street, Des Moines, IA 50322 (515) 270-8542 FAX (515) 270-1911

LOCATION: 12th Street & Broadway, Council Bluffs, IA

JOB NO.: 086103 **DATE:** 6-24-08

	ORING NO	·	10035	ALI AR	<u> </u>	BORING L		S 3								
	TS 3	,		ON OF BORIN	IG	ELEVATION 987.84	DATUM			RILLER			GGER	-		
	100	WAT		OBSERVATIO)NS	987.84	IDOT Plan Sh		NUDEA OF	DAH			JLW			
WHIL	E E	ND OF		4 HOURS				Grass and	SURFACE	·			ILL RIG			
DRILLI		RILLING	AFT	ER DRILLING	<u> </u>				METHOD		_		B-57			
20		17					3 1/4" Hollov						80'			
DEP.		AMPLE DA	TA			SOIL	DESCRIPTION				LAB	ORATORY	_: -	1		
FT.	SAMPLE No. &	"N" BLOWS	% REC.			COLOR, MOISTURE				USCS	%	DRY	Qu	DEP. FT.		
	TYPE	(FT)	REC.	V V V -	GEOL	OGIC DESCRIPTION	N& OTHER REMAI	RKS		CLASS.	MC	DENS. pcf	psf	"		
			ł		ark brown FIFF SIL1	and gray mixed, Mo	ist,									
ı				tra	ices of br	rick and crushed rock	t				1					
				\otimes						CL-CH						
		┨		 												
66	\$-1 	14	85				LL				18.5			<u> </u>		
5.5				Gr	ay brown	to gray, Very moist OFT SILTY CLAY			5.0					5.5		
				//// "'	iirr w 3	OF I SILTY CLAY							Ì			
		-{							j							
	S-2	6	90	///							26.7			 		
11		1												<u> </u>		
				<i>V//</i>									1	11		
										CL				<u> </u>		
		4								Ų.						
	S-3	4	85								34.7					
—╬		1														
16.5														16,5		
						,								<u> </u>		
		╛														
	S-4	5	85								38,5			<u> </u>		
		-		Gr	ay brown	ALLU to gray, Wet,	VIUM		20.0					₽		
22				FII	NÉ SAND)								<u> </u>		
-22														22		
		_														
-	S-5	6	90								24.4			<u> </u>		
		-									-1.7					
27.5		İ												27.5		
L		_												27.5		
	S-6	23	95								اميدا	:				
一十		4 -									24.0					
														<u> </u>		
		ľ												L		
33														33		
	S-7	38	85								[
		⊣ ~~									25.7					
				::::: :												
_ 7			1	F.:::::					,							
38,5														 		
	S-8	1 11	90	[]										38.5		
	Q-0	↓ ''	90							SP-SM	29.1			<u> </u>		
——				.::::::						VOM						
-				[:::::]												
		70				ALLU										
							ECT: Drilled	. .								

GSI Geotechnical Services, Inc. 2863 99th Street, Des Moines, IA 50322 (515) 270-8542 FAX (515) 270-1911

LOCATION: 12th Street & Broadway, Council Bluffs, IA


JOB NO.: 086103 DATE: 6-24-08

					E	BORING L	OG No. TS 3					*	
E	BORING NO).		ON OF BO		ELEVATION	DATUM		RILLER		LO	GGER	
	TS 3			S2 Stake		987.84	IDOT Plan Sheet		DAH			JLW	
WHI	IF F	ND OF	ER LEVEL (4 HOURS		·		F SURFACE		_		ILL RIG	
DRILL		RILLING		ER DRILL			DRILLIN	and Weeds IG METHOD				B-57	,
20		17					3 1/4" Hollow Stem				1014	L DEPTH	' —
	8,	AMPLE DA	TA			\$OIL	DESCRIPTION	riago. mar z	Jiming Wilde	LAB	ORATORY		
DEP. FT.	SAMPLE NO. &	"N" BLOW	. %		(COLOR, MOISTURE	, CONSISTENCY	-	USCS	%	DRY	Qu	DEP.
l '''	TYPE	(FT)	REC.		GEOL	OGIC DESCRIPTIO	N & OTHER REMARKS		CLASS.	MC	DENS. pcf	psf	FT.
	S-9	13	90							30.1	poi		-
		_			Gray brown	n to gray, Wet,			,			İ	
			1		FINE SANI	ס			′			l	
			- 1	l::::::								ŀ	
		_											
49.5	S-10	18	90							26.7			49,5
		_								20.1			78,5
												1	
													<u> </u>
	S-11	24	90										
55	J-11	⊣ ~								29.6			55
			ŀ									-	
		i .	ŀ	<u> </u> ::::::									
	0.40	٦.											
60.5	S-12	6	85	::::::		ALL	IVIUM	60.0°		33.8			
60.5				လိုင္	Dark gray, COARSE	Wet, SAND		00.0					60.5
			ļ	o: ; ;	trace grave	4							——
		1	ļ	્રિજ્જિલ્ફુ									
	_	\dashv		0.0								1	
	S-13		85	, A.O.						21.2			
. 66				288									66
		1		· 6									
			-	(g : 1								1	
		-		. 000							,		
 	S-14	29	85	2 G						13.3			
 		7		000					SP				
71.5	l			0 00									71.5
		1		0,00									
	ļ	4		. g . oq									
L	S-15	10	85							20.6			
		7		2:0:00									H
77	ĺ			9: %					1				\vdash
77	1			:0 80 0									77
				မ်ပ္ပိုင္သမ								•	
	S-16	14	85	5000			B 04 44 5			16,6	ļ	1	
<u> </u>	 	+		3. 76		ALL! Bottom of I	JVIUM Boring @ 80'	0.08	 	<u> </u>	 	├	
	1									l			
82.5	l		ŀ	1									82.5
										l			72.0
	1			1						1			ļ
		1											
	1												
	1	1		ŀ						ł			
			i	<u> </u>		222	FOT. Date 101	- 61 :			l		
1						PRO	IECT: Drilled Sh	aπ Load	ı i estş				

GSI Geotechnical Services, Inc. 2863 99th Street, Dee Moines, IA 60322 (515) 270-8842 FAX (615) 270-1911

LOCATION: 12th Street & Broadway, Council Bluffs, IA

JOB NO.: 086103 DATE: 6-24-08



ESTIMATED QUANTITIES

ESTIMATE REFERENCE INFORMATION

- 2. INCLUDES THE COST ASSOCIATED WITH THE MOBILIZATION AND DEMOBILIZATION OF ANY EQUIPMENTS NECESSARY FOR INSTALLING THE TEST DRILLED SHAFTS.
- INCLUDES THE COST OF ALL LABOR, MATERIALS, AND EQUIPMENT ASSOCIATED WITH POST ORDUTING, AND FINAL REPORTS IN ACCORDANCE WITH SPECIAL PROVISION, POST PRESSURE GROUTING. INCLUDES THE GOST OF MOBILIZATION AND DEMOBILIZATION OF EQUIPMENTS FOR POST-PRESSURE GROUTING.
- INCLUDES THE COST OF ALL LABOR, MATERIALS, AND EQUIPMENT ASSOCIATED ATTH THE INSTRUMENTATION OF THE TEST DRILLED SHAFTS AND PEOPLOMING AND REPORTING THE STATMANIC LOUD TEST IN ACCOMMANZ WITH SPECIAL PROVISION, STATMANIC THAN TEST. INCLUDES THE COST OF MOBILIZATION AND DEMOBILIZATION OF EQUIPMENTS FOR STATMANIC LOUD TEST.
- 5. INCLIDES ALL LABOR, MATERIALS, AND EQUIPMENT NECESSARY TO INSTALL DRILLED SHAFTS IN ACCORDANCE WITH SPECIAL PROVISION, TEST ORILLED SHAFT AND SEPTLEMENTAL SPECIFICATION 01032, CONDECTE ORILLED SHAFT, INCLIDES THE COST OF ALL LABOR, MATERIALS, AND EQUIPMENT TO RESTORE LOAD TEST SITE TO ITS ORIGINAL CONDITION.

DESIGN STRESSES

SPECIFICATIONS:

DESIGN STRESSES FOR THE FOLLOWING MATERIALS ARE IN ACCORDANCE WITH MASHTO STANDARD SPECIFICATIONS FOR HIGHAY BRIDGE, 17TH EDITION, 2002.

STEEL CASING, ASTH A252, GRADE 2. REINFORCING STEEL, ASTH A615 GRADE 60. CONCRETE, FC" - 4000 PSI.

CONSTRUCTION. DAA DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS FOR HIGHMAY AND BRIDGE CONSTRUCTION, SERIES OF 2001, PULS, APPL CABLE SUPPLEMENTAL SPECIFIONS AND STANDARD CLOOP TEST.
SPECIAL PROVISIONS FOR, TEST ORILLED SWAFT, POST PRESSURE GROUTING AND STANDARD LOAD TEST.

GEOTECHNICAL DESIGN 10/129/07

DRILLED SHAFT LOAD TEST

POTTAWATTAMIE COUNTY QUANTITIES

DOWN DEPARTMENT OF TRANSPORTATION - HIGHRAY DIVISION DEPOK SHEET HAN 1 OF 2 FREE HAN 30165 DESSHI HAN 65 BE USED HANDER DIVISION HIGHRAY DIVISION DEPOK SHEET HANDER DIVISION HIGHRAY DIVISION DEPOK SHEET HANDER DIVISION HIGHRAY DIVISION DEPOK SHEET HANDER DIVISION HIGHRAY DIVISION DEPOK SHEET HANDER DIVISION DEPOK SHEET DIVISION DEPOK SHEET DIVISION DEPOK SHEET DIVISION DEPOK SHEET DIVISION DEPOK SHEET DIVISION DEPOK SHEET DIVISION DEPOK SHEET DIV

16:45 roucking Calvorkdir - Broadway Yladuct-185034\Test_Drilled_Sheft.dgn

24-0CT-2007

DESIGN TEAM HOWA DOTNOHEM HILL

POTTAWAJTAMIE COUNTY PROJECT NUMBER

My license renewal data to December 31, 20 08.

oges or sheets covered by this seats DSLT-01-05-172