

To: Kevin Merryman/DOT/StateIA, Terry Love/DOT/StateIA, Wayne Sunday/DOT/StateIA, curtis.monk@FHWA.dot.gov, Gary Novey/DOT/StateIA, mlustig@gsinetwork.com, prossbac@hdrinc.com, Ahmad Abu-Hawash/DOT/StateIA, Daniel Calvert/DOT/StateIA, John Heggen/DOT/StateIA

cc: Daniel Ohman/DOT/StateIA@StateIA, Tony Gustafson/DOT/StateIA@StateIA

Subject: I-235 WDM 42nd St Bridge CSL Testing

Some time after mid-morning this morning, I received a FAX from Mike Lustig from GSI about the Crosshole Sonic Log (CSL) testing that they completed earlier this morning on the 42nd St Osterberg Cell drilled shaft. Mike's note reads as follows:

"Attached are compressive strength test results for breaks made this morning. Also find six (6) CSL logs for shaft that was logged this morning. Generally, CSL looks good. There appears to be a "soft bottom" condition in pairs 1-2 and 1-4. Review of individual records indicates decrease in velocity of 500 to 1000 fps which is on order of 10 percent which is the accuracy of the method. I would not foresee a problem with the shaft based on the results."

The strength tests on two 4-day old concrete cylinders were both 2650 psi.

The info that Mike sent in does not tell me where CSL tubes 1, 2, 3, and 4 are situated, but I would guess North, East, South, and West respectively, or something similar to that. From the CSL testing, we at this time don't know precisely what, if anything, the CSL results which Mike refers to as indicating a "soft bottom condition" mean, reflect about the concrete, etc. I probably at this time agree with Mike, though, that the "soft bottom condition" is not a controlling factor, but it does make me wonder since the bottom portion of the shaft is where we have designed for side friction in the shale for supporting the loads.

There are a few things to consider here. From the CSL testing, we don't conclusively know that there is a problem near the bottom of the shaft. If there is a problem, remember that after Soils Design drilled the specific shaft location at the beginning of construction, we lengthened this shaft by about 3 meters so that it had end bearing on what appeared to be harder shale than what was present at design bearing level. Thus, we should have significantly more length in the shale for side friction support than was in its original design length. And, I don't know that there is much we can do to check the bottom portion of the shaft (by coring, etc), anyway, since the O-Cell is in the shaft above the level of the possible problem.

I think what I would recommend now is to go ahead with the O-Cell test and see what it gives us, but in reviewing the O-Cell results, we need to remember what the CSL testing to date has revealed. Load Test. Inc. should be made aware of our initial CSL test results so that they can tie any interpretation from this into any analysis, etc that they do (Mike, please send a copy of our final report to them). Also, I would suggest that we do another round of CSL testing after the O-Cell test, providing this is feasible and the O-Cell testing does not render the CSL tubes untestable below the level of the O-Cell. Could Load Test give us input on that? If it is feasible, then I would think that the additional CSL testing would need to be done before the O-Cell unit is grouted after its testing is finished.

I talked to both Terry Love and Dan Calvert about these test results around noon today. I briefly discussed some of my initial thoughts as outlined above, and my opinion on whether the second drilled shaft could be started early this afternoon (the contractor as always is in a super big hurry). I told both Terry and Dan that in my opinion, the second shaft could probably be started, but one thing we may have learned from this CSL testing on the first shaft is that we probably need to take additional steps to ensure that the bottom of the shaft is cleaned as good as we can get it before pouring concrete. Specifically what I mean by this is another air lift cleaning after the rebar cage is put in the hole. Such a cleaning was not possible with the first shaft because of the O-Cell, but I think this additional air lift cleaning should be done with the second shaft. I also told Terry and Dan that they probably needed to check with others (John Heggen, Wayne Sunday, and/or others) an approval to proceed with the second shaft, just to follow proper and necessary protocol or chain-of-command procedures (I did not want to short circuit any of this type of thing).

If there are any questions, differences of opinions, other recommended actions, etc, with anything I have said above, please let me know. I also want to thank Curtis Monk for his input on this matter this morning before I finished this e-mail. Please keep me informed with developments with the drilled shafts on these bridges. Thank you.



Fax Cover Sheet

DATE: MONDAY APRIL 15, 2002

TIME:

TO: ROBERT STANLEY, P.E.

PHONE:

I.S.O. T.

FAX: 5/5-239-1873

FROM: MICHAEL LUSTIG

PHONE:

(515) 270-6542

GSI, Des Moines

FAX:

(515) 270-1911

RE: 42nd STREET WOM DRILLED SHAFT

Number of pages including cover sheet:

Message:

Bob,

Attached are compressive strength text results for breaks

made this morning. Also find six (6) CSL logs for shaft

That was begged this morning. Generally, CSL looks good. There

appears to be a "soft bottom" condition in pairs 1-2 and 1-4. Review of

individual records indicates dearense in velocity of 500 to 1000 Sps which

is on order of 10 percent which is the accuracy of the method. I

would not foresee a problem with the shaft based on these results.

Quad Cities Office: 258 East 90th Street • Davenport, IA 52706-7341

Phone: 319-285-8541 • Fax: 319-285-8545

Omaha Office: 7050 South 110th Street • Omaha, NE 68128-5716

Phone: 402-339-6104 • Fax: 402-339-6297

Offices also located in: Kansas City, MO . Wichita, KS . Lincoln & Grand Island, NE

MSh MSh

HPR-15-2002 42:60

Time-Loaded:

Time Tested

Revolutions:

Truck

ል.

Ticket No:

Sump

3 A 8 ∓

Temp

Water Add Before

Additional Tests

Page:

윾


Ξ


Truck No:


Ticket No:


Supplier:


Location of Pour: 42ND ST BRIDGE














REPORT ON DRILLED SHAFT LOAD TESTING (OSTERBERG METHOD)

Test Shaft #1 - 42nd Street / I-235 Overpass Des Moines, IA (LT-8756-1)

Prepared for: L

Longfellow Drilling, Inc.

RR 1 Box 123

Clearfield, IA 50840

Attention:

Mr. Mike Kemery

PROJECT NUMBER: LT-8756-1, April 24, 2002

Head Office:

2631-D NW 41st Street, Gainesville FL 32606

Telephone: 352-378-3717 800-368-1138

352-378-3934

Fax:

Regional Offices:

785 The Kingsway, Peterborough, Ontario, Canada K9J 6W7 5740 Executive Drive, Suite 108, Baltimore, MD 21228

705-749-0076 410-788-4180 800-436-2355

705-743-6854 410-788-4182



