REPORT ON DRILLED SHAFT **LOAD TESTING (OSTERBERG METHOD)**

Test Shaft #1 - Hwy 1 over Des Moines River Keosaugua, IA (LT-9183)

Prepared for:

Longfellow Drilling Company

1209 County Highway J23

Clearfield, IA 50840

Attention:

Mr. Mike Kemery

PROJECT NUMBER: LT-9183, May 18, 2006

Head Office:

Telephone:

Fax:

2631-D NW 41st Street, Gainesville FL 32606

352-378-3717 800-368-1138 352-378-3934

Regional Offices:

785 The Kingsway, Peterborough, Ontario, Canada K9J 6W7 5740 Executive Drive, Suite 108, Baltimore, MD 21228

705-749-0076 410-788-4180 800-436-2355

705-743-6854 410-788-4182



Test Shaft #1 - Hwy 1 over Des Moines River Keosaugua, IA (LT-9183)

May 18, 2006

Longfellow Drilling Company 1209 County Highway J23 Clearfield, IA 50840

Attention: Mr. Mike Kemery

Load Test Report: Test Shaft #1 - Hwy 1 over Des Moines River

Location: Keosauqua, IA (LT-9183)


Dear Mr. Kemery,

The enclosed report contains the data and analysis summary for the O-cell test performed on Test Shaft #1 - Hwy 1 over Des Moines River, on May 11, 2006. For your convenience, we have included an executive summary of the test results in addition to our standard detailed data report. Preliminary results were issued on May 17, 2006.

We would like to express our gratitude for the on-site and off-site assistance provided by your team and we look forward to working with you on future projects.

We trust that the information contained herein will suit your current project needs. If you have any questions or require further technical assistance, please do not hesitate to contact us at 352-378-3717.

Best Regards,



Midwest Regional Manager, LOADTEST, Inc.



EXECUTIVE SUMMARY

On May 11, 2006, we tested a 36-inch (914-mm) diameter dedicated test shaft constructed by Longfellow Drilling Company. Mr. Michael D. Ahrens and Mr. Jon Sinnreich of LOADTEST, Inc. carried out the test. Longfellow Drilling Company constructed the 34-foot (10.4-meter) deep shaft wet using polymer slurry between May 1 and 3, 2006. Sub-surface conditions at the test shaft location consist primarily of clayey overburden underlain by limestone and sandstone. Representatives of the Iowa Department of Transportation and others observed construction and testing of the shaft.

The maximum sustained bi-directional load applied to the shaft was 9,275 kips (41.26 MN). At the maximum load, the displacements above and below the O-cell were 0.307 inches (7.79 mm) and 3.353 inches (85.17 mm), respectively. The average unit shear in the rock socket is calculated to be 60 ksf (2,850 kPa) and the maximum end bearing pressure applied was 1,312 ksf (62,827 kPa) at the above noted displacements.

LIMITATIONS OF EXECUTIVE SUMMARY

We include this executive summary to provide a very brief presentation of some of the key elements of this O-cell test. It is by no means intended to be a comprehensive or stand-alone representation of the test results. The full text of the report and the attached appendices contain important information which the engineer can use to come to more informed conclusions about the data presented herein.



TABLE OF CONTENTS

Site Conditions And Shaft Construction	1
Site Sub-surface Conditions Test Shaft Construction	1
Osterberg Cell Testing	
Shaft Instrumentation Test Arrangement Data Acquisition Testing Procedures	1 2
Test Results and Analyses	
General Upper Side Shear Resistance End Bearing Resistance Creep Limit Equivalent Top Load Shaft Compression Comparison	4
Limitations and Standard of Care	5

- Average Net Unit Side Shear Values, <u>Table A</u>.
- Summary of Dimensions, Elevations & Shaft Properties, <u>Table B</u>.
- Schematic Section of Test Shaft, Figure A.
- Instrumentation Layout, <u>Figure B</u>.
- Osterberg Cell Load-Movement Curves, Figure 1.
- Equivalent Top Load Curve, Figure 2.
- Strain Gage Load Distribution Curves, Figure 3.
- End Bearing Creep Limit, Figure 4.
- Side Shear Creep Limit, <u>Figure 5</u>.
- Field Data & Data Reduction, <u>Appendix A</u>.
- O-cell and Instrumentation Calibration Sheets, Appendix B.
- Construction of the Equivalent Top-Loaded Load-Settlement Curve, <u>Appendix C</u>.
- O-cell Method for Determining Creep Limit Loading, Appendix D.
- Soil Boring Log, <u>Appendix E</u>.
- Net Unit Shear Curves and Unit End Bearing Curve, Appendix F.



SITE CONDITIONS AND SHAFT CONSTRUCTION

Site Sub-surface Conditions: The sub-surface stratigraphy at the general location of the test shaft is reported to consist of clayey overburden underlain by limestone and sandstone. The generalized subsurface profile is included in <u>Figure A</u> and a boring log indicating conditions at the test shaft location is presented in <u>Appendix E</u>. More detailed geologic information can be obtained from the lowa Department of Transportation.

Test Shaft Construction: Longfellow Drilling Company began excavation of the dedicated test shaft on May 1, 2006 and performed the final cleanout and concreting on May 3, 2006. We understand that the 36-inch (914-mm) diameter test shaft was excavated wet to a tip elevation of +538.0 feet (+163.98 meters) with polymer slurry. The shaft was started by predrilling the overburden and screwing in a temporary casing. The rock was cored and occasionally drilled with a rock auger. The final tip elevation was drilled with the auger and cleaned with a cleanout bucket. Previously-removed cores showed a stepped conical indentation in the center formed by the auger. Prior to concreting, the base of the shaft was airlifted. Approximately 2 linear feet of grout was placed in the base of the shaft by pump line. After extracting the pump line, the rebar cage with attached O-cell assembly was inserted and allowed to settle into the wet grout with the O-cell 0.7 feet (0.22 meters) above the center of the shaft tip. The pump line was then reinserted and concrete was placed until reaching cutoff elevation. The casing was charged with concrete and then fully extracted.

OSTERBERG CELL TESTING

Shaft Instrumentation: Test shaft instrumentation and assembly was carried out under the direction of Mr. Michael D. Ahrens of LOADTEST, Inc. on May 1 and 2, 2006. The loading assembly consisted of one 34-inch diameter O-cell located 0.7 feet (0.22 meters) above the tip of shaft. Calibrations of O-cell and instrumentation used for this test are included in <u>Appendix B</u>.

O-cell testing instrumentation included three Linear Vibrating Wire Displacement Transducers (LVWDTs) – (Geokon Model 4450 series) positioned between the base of the O-cell and the upper plate to measure expansion (<u>Appendix A, Page 2</u>). Two top plate telltale casings (nominal ½-inch steel pipe) were attached to the inside of the reinforcing cage, diametrically opposed, extending from the top of the O-cell assembly to beyond the top of concrete. Two bottom plate telltale casings were attached to the outside of the reinforcing cage, diametrically opposed, extending from the base of the O-cell assembly to beyond the top of concrete.



Strain gages were used to assess the side shear load transfer of the shaft above the Osterberg cell assembly. Six levels of two sister bar vibrating wire strain gages (Geokon Model 4911 Series) were installed, diametrically opposed, in the shaft above the base of the O-cell assembly. Details concerning the strain gage placement appear in <u>Table B</u> and <u>Figures A & B</u>. The strain gages were positioned as directed by the lowa Department of Transportation.

Test Arrangement: Throughout the load test, key elements of shaft response were monitored using the equipment and instruments described herein. Top and bottom plate telltale movements were measured using $\frac{1}{4}$ -inch telltales installed in the $\frac{1}{2}$ -inch steel pipes (described under Shaft Instrumentation) and monitored by Linear Voltage Displacement Transducers (LVDTs) (RDP DCW Series). Two automated digital survey levels (Leica NA3003) were used to monitor the top of shaft movement during testing from an average distance of 44 feet (13.4 meters). Top of shaft and telltale displacements are presented in Appendix A, Page 1

Both a Bourdon pressure gage and a vibrating wire pressure transducer were used to measure the pressure applied to the O-cell at each load interval. We used the Bourdon pressure gage for setting and maintaining loads and for data analysis. The transducer readings were used for real time plotting and as a check on the Bourdon gage. There was close agreement between the Bourdon gage and the pressure transducer.

Data Acquisition: All instrumentation were connected through a data logger (Campbell Scientific CR-10) to a laptop computer allowing data to be recorded and stored automatically at 30 second intervals and displayed in real time. The same laptop computer synchronized to the data logging system was used to acquire the Leica NA3003 data sets.

Testing Procedures: As with all of our tests, we begin by pressurizing the O-cell in order to break the tack welds that hold it closed (for handling and for placement in the shaft) and to form the fracture plane in the concrete surrounding the base of the O-cell. After the break occurs, we immediately release the pressure and then begin the loading procedure. Zero readings for all instrumentation are taken prior to the preliminary weld-breaking load-unload cycle, which in this case involved a maximum applied pressure of 600 psi (4.14 MPa) to the O-cell.

The Osterberg cell load test was conducted as follows: We pressurized the 34-inch (860-mm) diameter O-cell, with its base located 0.7 feet (0.22 meters) above the base of shaft to assess the end bearing below the O-cell and the side shear above. We pressurized the O-cell in 15 loading increments to 15,000 psi (103.43 MPa) resulting in a bi-directional gross O-cell load of 9,275 kips (41.26 MN). The loading was halted after load interval 1L-15 because the maximum capacity of the hydraulic system had been reached. The O-cell was then depressurized in five decrements and the test was concluded.



We applied the load increments using the Quick Load Test Method for Individual Piles (ASTM D1143 Standard Test Method for Piles Under Static Axial Load), holding each successive load increment constant for eight minutes by manually adjusting the O-cell pressure. The data logger automatically recorded the instrument readings every 30 seconds, but herein we report only the 1, 2, 4 and 8-minute readings (where applicable) during each increment of maintained load.

TEST RESULTS AND ANALYSES

General: The loads applied by the O-cell act in two opposing directions, resisted by the capacity of the shaft above and below. Theoretically, the O-cell does not impose an additional upward load until its expansion force exceeds the buoyant weight of the shaft above the O-cell. Therefore, *net load*, which is defined as gross O-cell load minus the buoyant weight of the shaft above, is used to determine side shear resistance above the O-cell and to construct the equivalent top-loaded load-settlement curve. For this test we calculated a buoyant weight of shaft of 34 kips (0.15 MN) above the O-cell.

Upper Side Shear Resistance: The maximum upward applied *net load* to the upper side shear was 9,242 kips (41.11 MN) which occurred at load interval 1L-15. At this loading, the upward movement of the O-cell top was 0.307 inches (7.79 mm).

In order to assess the side shear resistance of the test shaft, loads are calculated based on the strain gage data (Appendix A, Pages 4 and 5) and estimates of shaft stiffness (AE) which are presented below. We used the ACI formula (E_c =57000 $\sqrt{f'_c}$) to calculate an elastic modulus for the concrete, where f'_c was reported to be 4,100 psi (28.27 MPa) on the day of the test. This, combined with the area of reinforcing steel and nominal shaft diameter, provided an average shaft stiffness (AE) of 5,560,000 kips (24,700 MN) in the temporarily-cased section, 4,220,000 kips (18,800 MN) in the uncased section above the O-cell and 3,720,000 kips (16,500 MN) below the O-cell. Net unit shear curves are presented in Appendix F. Net unit shear values for loading increment 1L-15 follow in Table A:

TABLE A: Average Net Unit Side Shear Values for 1L-15

Load Transfer Zone	Displacement *	Net Unit S	ide Shear **
Top of Shaft to Strain Gage Level 6	↑ 0.085"	0.1 ksf	(5 kPa)
Strain Gage Level 6 to Strain Gage Level 5	↑ 0.086"	0.9 ksf	(44 kPa)
Strain Gage Level 5 to Strain Gage Level 4	^ 0.086"	5.3 ksf	(253 kPa)
Strain Gage Level 4 to Strain Gage Level 3	^ 0.088"	9.2 ksf	(440 kPa)
Strain Gage Level 3 to Strain Gage Level 2	↑ 0.101"	44.3 ksf	(2123 kPa)
Strain Gage Level 2 to Strain Gage Level 1	↑ 0.145"	55.0 ksf	(2632 kPa)
Strain Gage Level 1 to Top of O-cell	^ 0.242"	120.8 ksf	(5782 kPa)



NOTE: Net unit shear values derived from the strain gages above the O-cell assembly may not be ultimate values. See <u>Appendix F</u> for net unit shear vs. average shear zone displacement plots.

End Bearing Resistance: The maximum O-cell load applied to the end bearing was 9,275 kips (41.26 MN) which occurred at load interval 1L-15 (<u>Appendix A, Page 3, Figure 1</u>). At this load, the average downward movement of the O-cell base was 3.353 inches (85.17 mm). Assuming all of the downward load was applied to the base of the shaft the unit end bearing is calculated to be 1,312 ksf (62,827 kPa) at the above noted displacement. A unit end bearing curve is presented in <u>Appendix F</u>.

Creep Limit: See Appendix D for our O-cell method for determining creep limit. The end bearing creep data (Appendix A, Page 3) indicates an indeterminate creep limit (Figure 4). The side shear creep data (Appendix A, Page 3) indicates that no apparent creep limit was reached at a maximum movement of 0.31 inches (7.8 mm) (Figure 5). A top-loaded shaft will not begin significant creep until both components begin creep movement. This will occur at the maximum of the movements required to reach the creep limit for each component. We believe that significant creep for this shaft will not begin until a top loading exceeds the maximum load plotted in Figure 2 by some unknown amount.

Equivalent Top Load: The test shaft was loaded to a combined side shear and endbearing load of 18,517 kips (82.4 MN). Figure 2 presents the equivalent top-loaded load-settlement curves. The lighter curve, described in Procedure Part I of Appendix C, was generated by using the measured upward top of O-cell and downward base of O-cell data. Because it is often an important component of the settlements involved, the equivalent top load curve requires an adjustment for the additional elastic compression that would occur in a top-load test. The darker curve as described in Procedure Part II of Appendix C includes this adjustment.

Note that, as explained previously, the equivalent top load curve applies to incremental loading durations of eight minutes. Creep effects will reduce the ultimate resistance of both components and increase shaft top movement for a given loading over longer times. The Engineer can estimate such additional creep effects by suitable extrapolation of time effects using the creep data presented herein. However, our experience suggests that such corrections are small and perhaps negligible for top loadings below the creep limit indicated in Figure 2.

Shaft Compression Comparison: The measured maximum shaft compression, averaged from two telltales, is 0.222 inches (5.65 mm) at 1L-15 (<u>Appendix A, Page 2</u>). Using a shaft stiffness of 5,560,000 kips (24,700 MN) in the temporarily-cased section and 4,220,000 kips (18,800 MN) in the uncased section and the load



^{*} Average displacement of load transfer zone.

^{**} For upward-loaded shear, the buoyant weight of shaft in each zone has been subtracted from the load shed in the respective zone above the O-cell.

distribution in Figure 3 at 1L-15, we calculated an elastic compression of 0.142 inches (3.61 mm) over the length of the compression telltales.

LIMITATIONS AND STANDARD OF CARE

The instrumentation, testing services and data analysis provided by LOADTEST, Inc., outlined in this report, were performed in accordance with the accepted standards of care recognized by professionals in the drilled shaft and foundation engineering industry.

Please note that some of the information contained in this report is based on data (i.e. shaft diameter, elevations and concrete strength) provided by others. engineer, therefore, should come to his or her own conclusions with regard to the analyses as they depend on this information. In particular, LOADTEST, Inc. typically does not observe and record drilled shaft construction details to the level of precision that the project engineer may require. In many cases, we may not be present for the entire duration of shaft construction. Since construction technique can play a significant role in determining the load bearing capacity of a drilled shaft, the engineer should pay close attention to the drilled shaft construction details that were recorded elsewhere.

We trust that this information will meet your current project needs. If you have any questions, please do not hesitate to contact us at 800-368-1138.

Prepared for LOADTEST, Inc. by

Michael D. Ahrens, P.E. Geotechnical Engineer

Reviewed by

for Shing K. Pang, P.E.

Geotechnical Engineer

Project Engineer





TABLE B: SUMMARY OF DIMENSIONS, ELEVATIONS & SHAFT PROPERTIES

Shaft:	_	42 in	1067 mm
Nominal shaft diameter (EL +572.0 ft to +557.3 ft)	=	42 m 36 in	914 mm
Nominal shaft diameter (EL +557.3 ft to +538.0 ft) O-cell: 5023-7	=		860 mm
Bouyant weight of pile above base of O-cell	=	34 kips	0.15 MN
Estimated shaft stiffness, AE (EL +572.0 ft to +557.3 ft)	=	5,560,000 kips	24,700 MN
Estimated shaft stiffness, AE (EL +557.3 ft to +538.7 ft)	=	4,220,000 kips	18,800 MN
Estimated shaft stiffness, AE (EL +538.7 ft to +538.0 ft)	=	3,720,000 kips	16,500 MN
Estimated shall summess, the (EE 1000.11 to 1000.01t)		0,720,000 Kipo	10,000 1/114
Elevation of top of shaft concrete / ground surface	. =	+572.0 ft	+174.35 m
Elevation of water table	=	+559.0 ft	+170.38 m
Elevation of base of O-cell (The break between upward and downward movement.)	. =	+538.7 ft	+164.20 m
Elevation of shaft tip	=	+538.0 ft	+163.98 m
Casings:			
Elevation of top of temporary casing (42.0 in O.D.)	=	+573.3 ft	+174.75 m
Elevation of bottom of temporary casing (42.0 in O.D.)	=	+557.3 ft	+169.87 m
Compression Sections:	_	+572.0 ft	.474.05
Elevation of top of telltale used for shaft compression	=	+572.0 π +539.9 ft	+174.35 m
Elevation of bottom of telltale used for shaft compression	_	+539.9 II	+164.55 m
Strain Gages:			
Elevation of strain gage Level 6	=	+562.1 ft	+171.33 m
Elevation of strain gage Level 5	=	+556.2 ft	+169.54 m
Elevation of strain gage Level 4	=	+555.1 ft	+169.20 m
Elevation of strain gage Level 3	=	+552.8 ft	+168.50 m
Elevation of strain gage Level 2	=	+548.5 ft	+167.19 m
Elevation of strain gage Level 1	=	+544.1 ft	+165.85 m
Miscellaneous:			
Top plate diameter (1.375 in thickness)	=	34.25 in	870 mm
ReBar size (20 No.)	=	# 9	M 29
Spiral size (10 in spacing)	=	# 5	M 16
ReBar cage diameter	=	30 in	762 mm
Unconfined compressive concrete / grout strength	=	4100 psi	28.3 MPa
O-cell LVWDTs @ 0°, 180° and 270° with radius	=	16.75 in	425 mm

LOADTEST, Inc. Project No. LT-9183







LEGEND:	
STRAIN GAGE	\triangle
LVWDT	
TELLTALE	0
VENT PIPE	
HYDRAULIC HOSES	\boxtimes
REBAR	Ø
CABLE BUNDLE	ಹಿ



2631-D NW 41st St. Gainesville, FL 32606 Phone 800-368-1138 FAX 352-378-3934


INSTRUMENTATION LAYOUT

Hwy 1 over Des Moines River — Van Buren County, IA

ľ	DWN BY: JAG	DATE: 5/17/06	CHECKED BY: MDA	LT-9183
Ī	REVISED BY:	DATE:	SCALE: NTS	FIGURE B


Osterberg Cell Load-Movement Curves

Test Shaft #1 - Hwy 1 over Des Moines River - Keosauqua, IA






Test Shaft #1 - Hwy 1 over Des Moines River - Keosauqua, IA **Equivalent Top Load Load-Movement Curve**





Strain Gage Load Distribution Curves


Test Shaft #1 - Hwy 1 over Des Moines River - Keosauqua, IA





End Bearing Creep Limit


Test Shaft #1 - Hwy 1 over Des Moines River - Keosauqua, IA





Upper Side Shear Creep Limit

Test Shaft #1 - Hwy 1 over Des Moines River - Keosauqua, IA





Test Shaft #1 - Hwy 1 over Des Moines River Keosauqua, IA (LT-9183)

APPENDIX A

FIELD DATA & DATA REDUCTION



Upward Top of Shaft and Telltales Displacement
Test Shaft #1 - Hwy 1 over Des Moines River - Keosauqua, IA

			est Sha	ift #1 - F			Moine						
Load	Hold	Time	0-0			Top of Shat			Plate Tellta			n Plate Tel	
Test	Time		Pressure	Load	Α	В	Average	A - 3354	B - 3355	Average	A - 2262	B - 2263	Average
Increment	(minutes)	(h:m:s)	(psi)	(kips)	(in)	(in)	(in)	(in)	(in)	(in)	(in)	(in)	(in)
1 L - 0	-	11:00:00	0	0	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
1 L - 1	1	11:14:30	1,000	622	0.001	0.006	0.003	0.006	0.006	0.006	0.301	0.182	
1 L - 1	2	11:15:30	1,000	622	0.000	0.001	0.000	0.006	0.006	0.006	0.323	0.201	0.262
1L-1	4	11:17:30	1,000	622	0.000	0.001	0.000	0.006	0.006	0.006	0.333	0.211	0.272
1L-1	8	11:21:30	1,000	622	-0.003	0.002	-0.001	0.006	0.007	0.007	0.340	0.221 0.656	0.280
1L-2	1	11:26:30	2,000	1,240	0.000	0.003	0.001	0.014 0.014	0.014	0.014 0.014	0.622 0.642	0.685	
1L-2	2	11:27:30	2,000	1,240 1,240	0.000 -0.001	-0.003 -0.001	-0.002 -0.001	0.014	0.014 0.014	0.014	0.642	0.739	0.707
1L-2 1L-2	4 8	11:29:30 11:33:30	2,000 2,000	1,240	0.000	0.001	0.000	0.014	0.014	0.014	0.742	0.739	0.783
1 L - 3	1	11:41:00	3,000	1,858	0.001	0.001	0.000	0.013	0.013	0.013	1.236	1.404	1.320
1L-3	2	11:42:00	3,000	1,858	0.000	-0.002	-0.001	0.021	0.023	0.022	1.261	1.433	1.347
1L-3	4	11:44:00	3,000	1,858	0.003	0.002	0.002	0.022	0.023	0.023	1.302	1.477	1.390
1L-3	8	11:48:00	3,000	1,858	0.002	-0.001	0.000	0.022	0.024	0.023	1.364	1.547	1.455
1L-4	1	12:06:00	4,000	2,476	0.005	0.003	0.004	0.029	0.031	0.030	1.683	1.924	1.803
1L-4	2	12:07:00	4,000	2,476	0.004	0.005	0.005	0.030	0.032	0.031	1.699	1.943	1.821
1L-4	4	12:09:00	4,000	2,476	0.005	0.002	0.003	0.030	0.032	0.031	1.728	1.974	1.851
1L-4	8	12:13:00	4,000	2,476	0.006	0.006	0.006	0.031	0.033	0.032	1.773	2.021	1.897
1L-5	1	12:20:00	5,000	3,094	0.013	0.010	0.011	0.038	0.041	0.040	1.951	2.218	2.084
1L-5	2	12:21:00	5,000	3,094	0.010	0.010	0.010	0.039	0.041	0.040	1.966	2.234	2.100
1L-5	4	12:23:00	5,000	3,094	0.009	0.008	0.008	0.039	0.042	0.040	1.988	2.259	2.124
1L-5	8	12:27:00	5,000	3,094	0.008	0.004	0.006	0.040	0.043	0.041	2.022	2.290	2.156
1L-6	1	12:32:00	6,000	3,712	0.011	0.010	0.011	0.047	0.051	0.049	2.140	2.409	2.274
1 L - 6	2	12:33:00	6,000	3,712	0.010	0.009	0.009	0.047	0.051	0.049	2.152	2.422	2.287
1 L - 6	4	12:35:00	6,000	3,712	0.011	0.013	0.012	0.048	0.052	0.050	2.173	2.441	2.307
1 L - 6	8	12:39:00	6,000	3,712	0.017	0.013	0.015	0.049	0.053	0.051	2.201	2.467	2.334
1 L - 7	1	12:44:30	7,000	4,330	0.018	0.014	0.016	0.057	0.062	0.060	2.307	2.578	2.442
1 L - 7	2	12:45:30	7,000	4,330	0.014	0.008	0.011	0.058	0.063	0.060	2.319	2.590	2.454
1 L - 7	4	12:47:30	7,000	4,330	0.016	0.016	0.016	0.058	0.064	0.061	2.334	2.607	2.471
1 L - 7	8	12:51:30	7,000	4,330	0.019	0.010	0.015	0.060	0.065	0.063	2.353	2.627	2.490
1 L - 8	1	12:57:00	8,000	4,949	0.018	0.017	0.018	0.068	0.075	0.071	2.442	2.723	2.582 2.593
1L-8	2	12:58:00	8,000	4,949 4,949	0.023 0.021	0.015 0.019	0.019 0.020	0.069 0.070	0.076 0.077	0.073 0.073	2.452 2.469	2.734 2.750	2.610
1L-8 1L-8	4 8	13:00:00 13:04:00	8,000 8,000	4,949	0.021	0.018	0.020	0.070	0.077	0.075	2.409	2.768	2.622
1L-8	1	13:09:00	9,000	5,567	0.024	0.015	0.024	0.071	0.078	0.075	2.536	2.856	2.696
1L-9	2	13:10:00	9,000	5,567	0.024	0.023	0.024	0.082	0.090	0.086	2.544	2.864	2.704
1L-9	4	13:12:00	9,000	5,567	0.028	0.022	0.025	0.083	0.091	0.087	2.558	2.878	2.718
1L-9	8	13:16:00	9,000	5,567	0.030	0.025	0.027	0.085	0.093	0.089	2.573	2.898	2.735
1 L - 10	1	13:20:30	10,000	6,185	0.037	0.033	0.035	0.094	0.104	0.099	2.638	2.977	2.808
1 L - 10	2	13:21:30	10,000	6,185	0.035	0.032	0.033	0.095	0.105	0.100	2.638	2.987	2.812
1 L - 10	4	13:23:30	10,000	6,185	0.036	0.033	0.035	0.097	0.107	0.102	2.639	3.003	2.821
1 L - 10	8	13:27:30	10,000	6,185	0.036	0.032	0.034	0.099	0.109	0.104	2.638	3.021	2.830
1 L - 11	1	13:33:30	11,000	6,803	0.035	0.029	0.032	0.111	0.122	0.116	2.686	3.107	2.897
1 L - 11	2	13:34:30	11,000	6,803	0.035	0.029	0.032	0.112	0.124	0.118	2.694	3.115	
1 L - 11	4	13:36:30	11,000	6,803	0.039	0.032	0.035	0.113	0.126	0.119	2.695	3.129	2.912
1 L - 11	8	13:40:30	11,000	6,803	0.042	0.040	0.041	0.116	0.128	0.122	2.693	3.149	2.921
1 L - 12	1	13:46:00	12,000	7,421	0.048	0.047	0.047	0.129	0.143	0.136	2.768	3.237	3.002
1 L - 12	2	13:47:00	12,000	7,421	0.048	0.042	0.045	0.130	0.145	0.138	2.777	3.249	3.013
1 L - 12	4	13:49:00	12,000	7,421	0.053	0.047	0.050	0.133	0.149	0.141	2.791	3.269	3.030
1 L - 12	8	13:53:00	12,000	7,421	0.053	0.049	0.051	0.137	0.153	0.145	2.808	3.290	3.049
1 L - 13	1	13:57:30	13,000	8,039	0.064	0.060	0.062	0.151	0.168	0.159	2.877	3.378	3.127
1 L - 13	2	13:58:30 14:00:30	13,000	8,039	0.067	0.062	0.064	0.152	0.170 0.174	0.161	2.887	3.392 3.411	3.139 3.156
1 L - 13	4	14:00:30	13,000 13,000	8,039 8,039	0.067 0.066	0.059 0.062	0.063 0.064	0.156 0.160	0.174	0.165 0.170	2.900 2.919	3.411	3.156
1 L - 13 1 L - 14	8	14:04:30	14,000	8,039	0.066	0.062	0.064	0.160	0.180	0.170	2.919	3.552	3.176
1 L - 14	2	14:12:00	14,000	8,657	0.073	0.070	0.071	0.178	0.198	0.187	3.003	3.563	3.283
1 L - 14	4	14:15:00	14,000	8,657	0.073	0.070	0.073	0.170	0.203	0.103	3.012	3.578	3.295
1 L - 14	8	14:19:00	14,000	8,657	0.077	0.075	0.072	0.184	0.208	0.196	3.029	3.602	3.316
1 L - 15	1	14:25:30	15,000	9,275	0.084	0.081	0.083	0.200	0.226	0.213	3.112	3.715	3.413
1 L - 15	2	14:26:30	15,000	9,275	0.085	0.080	0.082	0.201	0.228	0.215	3.121	3.727	3.424
1 L - 15	4	14:28:30		9,275	0.083	0.082	0.082	0.204	0.231	0.217	3.135	3.747	3.441
1 L - 15	8	14:32:30	15,000	9,275	0.087	0.082	0.084	0.208	0.237	0.222	3.154	3.779	3.467
1 U - 1	1	14:35:00	8,000	4,949	0.069	0.067	0.068	0.177	0.205	0.191	3.034	3.654	3.344
1U-1	2	14:36:00		4,949	0.069	0.065	0.067	0.177	0.205	0.191	3.032	3.652	3.342
1U-1	4	14:38:00	8,000	4,949	0.066	0.066	0.066	0.176	0.205	0.191	3.030	3.650	3.340
1 U - 2	1	14:40:30	4,000	2,476	0.053	0.054	0.053	0.146	0.175	0.160	2.910	3.524	
1U-2	2	14:41:30		2,476	0.051	0.051	0.051	0.144	0.174	0.159	2.905	3.519	
1 U - 2	4	14:43:30	4,000	2,476	0.051	0.051	0.051	0.144	0.174	0.159	2.903	3.517	3.210
1 U - 3	1	14:45:30		1,240	0.043	0.044	0.043	0.125	0.152	0.138	2.808	3.412	
10-3	2	14:46:30		1,240	0.043		0.043	0.123	0.151	0.137	2.803	3.404	
1U-3	4	14:48:30		1,240	0.047	0.043	0.045	0.123	0.151	0.137	2.797	3.399	
1U-4	1	14:50:30		622	0.038		0.039	0.112	0.139	0.125	2.726	3.314	
1 U - 4	2	14:51:30		622	0.040			0.111	0.136	0.123	2.715	3.301	
1U-4	4	14:53:30	1,000	622	0.043	0.037	0.040	0.110	0.136	0.123	2.708	3.294	3.001
10-5	1	14:55:30	0		0.037	0.042	0.040	0.094	0.115	0.105 0.104	2.489	3.023 3.012	
1U-5	2	14:56:30			0.037 0.036			0.093	0.114 0.113	0.104	2.477 2.466		
1 U - 5 1 U - 5	4 8	14:58:30 15:02:30			0.038			0.092 0.091	0.113	0.103	2.466	2.988	
10-3						top of sha		0.031	J.11Z	0.102	2,404	2.000	1 2.110

^{*}Top and bottom plate telltale gages referenced to the top of shaft.

LOADTEST, Inc. Project No. LT-9183

Appendix A, Page 1 of 5



O-cell Expansion

Test Shaft #1 - Hwy 1 over Des Moines River - Keosaugua, IA

Test						over Des IV	loines Rive			
	ad	Hold	Time	0-0	cell			O-cell Expansion		
11-0	st	Time		Pressure	Load	A - 3482	B - 3483	C - 3484 *	Avg. LVWDT	TPTT + BPTT
111	ment (minutes)	(h:m:s)	(psi)	(kips)	(in)	(in)	(in)	(in)	
111		- 1		0			0.000	0.000	0.000	0.000
11-1		1		1.000	622			0.134	0.247	0.248
11-1									0.269	0.268
11-1									0.279	0.278
11-2									0.290	0.287
11-2									0.661	0.653
11-2				2,000					0.687	0.678
11_2 8										0.721
1 L - 3 1 1144100 3,000 1,888 1,263 1,475 1,297 1.3 1 L - 3 4 1144200 3,000 1,888 1,329 1,519 1,339 1,4 1 L - 3 8 114800 3,000 1,888 1,329 1,519 1,339 1,4 1 L - 4 1 120600 4,000 2,476 1,733 1,986 1,804 1,8 1 L - 4 1 120600 4,000 2,476 1,729 1,986 1,804 1,8 1 L - 4 1 120900 4,000 2,476 1,805 2,061 1,888 1,8 1 L - 5 1 122000 5,000 3,094 2,099 2,270 2,130 2,1 1 L - 5 1 122300 5,000 3,094 2,097 2,231 2,195 2,1 1 L - 6 1 12,32300 6,000 3,712 2,193 2,442 2,343 2,3 1 L - 6									0.731	0.72
11_3 2 114200 3,000 1,858 1,287 1,475 1,229 1,339 1,4 13 8 114800 3,000 1,858 1,366 1,591 1,405 1,4 14 1 120600 4,000 2,476 1,713 1,966 1,764 1,8 14 2 120700 4,000 2,476 1,764 2,017 1,841 1.8 14 4 120900 4,000 2,476 1,764 2,017 1,841 1.8 15 1 122000 5,000 3,094 2,099 2,254 2,111 2,1 15 1 122300 5,000 3,094 2,033 2,292 2,158 2,1 16 1 123300 6,000 3,712 2,193 2,442 2,343 2,3 16 1 123920 6,000 3,712 2,253 2,493 2,31 1,6 2,2442 2,343					1,240					1.342
11_3 4 11:44:00 3,000 1,858 1.329 1.519 1.339 1.4 1L_4 1 12:06:00 4,000 2,476 1,712 1.966 1,764 1.8 1L_4 1 12:07:00 4,000 2,476 1,712 1.966 1,764 1.8 1L_4 4 12:07:00 4,000 2,476 1,729 1,986 1,804 1.8 1L_4 8 12:13:00 4,000 2,476 1,805 2,061 1,888 1.9 1L_5 1 12:20:00 5,000 3,094 2,009 2,270 2,130 2,1 1L_5 2 12:21:00 5,000 3,094 2,067 2,321 2,195 2,1 1L_6 1 12:22:20 6,000 3,712 2,203 2,452 2,388 2,3 1L_6 1 12:22:20 6,000 3,712 2,225 2,469 2,381 2,3 1L_6 1 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>1.342</td>										1.342
11_3									1.361	
1 L - 4 1 120600 4,000 2,476 1,773 1,966 1,764 1.886 1,804 1.884 1.804 1.841 1.84 1.804 1.841 1.84 1.841 1.84 1.841 1.84 1.841 1.84 1.841 1.84 1.841 1.84 1.841 1.84 1.841 1.84 1.841 1.84 1.841 1.84 1.14 1.84 1.841 1.84 1.14 1.841 1.84 1.14					1,858					1.412
1 1 4										1.479
1 L - 4 4 12:09:00 4,000 2,476 1,764 2.017 1.841 1.8 1 L - 5 1 12:00:00 5,000 3,094 2.099 2.270 2.131 2.1 1 L - 5 2 12:21:00 5,000 3,094 2.093 2.292 2.158 2.1 1 L - 5 8 12:27:00 5,000 3,094 2.067 2.321 2.195 2.1 1 L - 6 8 12:27:00 5,000 3,712 2.293 2.442 2.343 2.3 1 L - 6 2 12:33:00 6,000 3,712 2.203 2.452 2.558 2.3 1 L - 6 2 12:35:00 6,000 3,712 2.253 2.489 2.841 1.2 1 L - 7 1 12:44:30 7,000 4,330 2.369 2.607 2.548 2.4 1 L - 7 1 12:46:30 7,000 4,330 2.396 2.634 2.55 1.2 - 7 2.618										1.834
1L-4									1.857	1.852
11-5										1.882
1 1									1.933	1.929
1 L - 5									2.123	2.124
1 L - 5					3,094				2.140	2.140
1 L - 6									2.163	2.164
1 L - 6									2.194	2.197
1 L - 6 2 12:33:00 6,000 3,712 2.203 2.452 2.388 2.3 1 L - 6 8 12:39:00 6,000 3,712 2.225 2.469 2.381 2.3 1 L - 7 1 12:44:30 7,000 4,330 2.369 2.607 2.548 2.41 1 L - 7 2 12:45:30 7,000 4,330 2.379 2.618 2.565 2.5 1 L - 7 4 12:47:30 7,000 4,330 2.395 2.634 2.585 2.5 1 L - 7 8 12:51:30 7,000 4,330 2.395 2.634 2.585 2.5 1 L - 8 1 12:57:00 8,000 4,949 2.519 2.751 2.725 2.6 1 L - 8 2 12:58:00 8,000 4,949 2.519 2.777 2.757 2.6 1 L - 8 4 13:00:00 9,000 5,567 2.664 2.882 2.881 2.7 <		1		6,000					2.317	2.323
1 L - 6 4 12:35:00 6,000 3,712 2.253 2.499 2.381 2.3 1 L - 7 1 12:44:30 7,000 4,330 2.369 2.607 2.548 2.4 1 L - 7 2 12:45:30 7,000 4,330 2.379 2.618 2.563 2.4 1 L - 7 4 12:47:30 7,000 4,330 2.395 2.634 2.565 2.5 1 L - 8 1 12:57:00 8,000 4,949 2.519 2.751 2.725 2.6 1 L - 8 2 12:58:00 8,000 4,949 2.531 2.761 2.725 2.6 1 L - 8 4 13:00:00 8,000 4,949 2.599 2.777 2.757 2.6 1 L - 8 8 13:04:00 8,000 4,949 2.569 2.793 2.778 2.6 1 L - 9 1 13:09:00 9,000 5,567 2.664 2.882 2.881 2.7 <t< td=""><td></td><td>2</td><td></td><td>6,000</td><td></td><td></td><td></td><td></td><td>2.328</td><td>2.336</td></t<>		2		6,000					2.328	2.336
1 L - 6 8 12:39:00 6,000 3,712 2:253 2:493 2:412 2:3 1 L - 7 1 12:46:30 7,000 4;330 2:369 2:607 2:548 2:4 1 L - 7 2 12:46:30 7,000 4;330 2:395 2:634 2:565 2:5 1 L - 7 4 12:47:30 7,000 4;330 2:395 2:634 2:565 2:5 1 L - 8 1 12:57:00 8,000 4,949 2:519 2:751 2:725 2:6 1 L - 8 1 12:58:00 8,000 4,949 2:549 2:777 2:757 2:6 1 L - 8 4 13:00:00 8,000 4,949 2:549 2:777 2:757 2:6 1 L - 8 8 13:00:00 8,000 5:567 2:664 2:882 2:881 2:77 1 L - 9 1 13:00:00 9:000 5:567 2:674 2:881 2:87 1 L - 9				6,000	3,712				2.347	2.357
1 -7		8		6,000			2.493		2.373	2.385
1 L - 7 2 12:45:30 7,000 4,330 2.379 2.618 2.663 2.41 1 L - 7 4 12:47:30 7,000 4,330 2.395 2.634 2.585 2.5 1 L - 8 1 12:57:00 8,000 4,949 2.519 2.751 2.725 2.6 1 L - 8 2 12:58:00 8,000 4,949 2.531 2.761 2.739 2.6 1 L - 8 4 13:00:00 8,000 4,949 2.599 2.777 2.757 2.66 1 L - 8 4 13:00:00 9,000 5,567 2.664 2.882 2.881 2.7 1 L - 9 1 13:09:00 9,000 5,567 2.664 2.892 2.891 2.79 1 L - 9 4 13:16:00 9,000 5,567 2.664 2.892 2.892 2.7 1 L - 10 1 13:20:30 10,000 6,185 2.793 3.015 3.029 2.97 2.8									2.488	2.502
1 L - 7 4 12:47:30 7,000 4,330 2.395 2.654 2.650 2.56 1 L - 8 1 12:57:00 8,000 4,949 2.519 2.751 2.725 2.66 1 L - 8 2 12:58:00 8,000 4,949 2.531 2.761 2.739 2.6 1 L - 8 4 13:00:00 8,000 4,949 2.531 2.761 2.739 2.6 1 L - 8 8 13:04:00 8,000 4,949 2.569 2.777 2.757 2.60 1 L - 9 1 13:09:00 9,000 5,567 2.664 2.882 2.881 2.7 1 L - 9 4 13:16:00 9,000 5,567 2.668 2.905 2.909 2.7 1 L - 10 1 13:20:30 10,000 6,185 2.783 3.003 3.017 2.8 1 L - 10 4 13:23:30 10,000 6,185 2.808 3.029 2.927 2.8 1 L - 10 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>2.499</td> <td>2.515</td>									2.499	2.515
1 L - 7 8 12:51:30 7,000 4,330 2.415 2.654 2.610 2.5:1 1 L - 8 1 12:58:00 8,000 4,949 2.519 2.751 2.739 2.6 1 L - 8 4 13:00:00 8,000 4,949 2.549 2.777 2.757 2.6 1 L - 8 8 13:04:00 8,000 4,949 2.569 2.773 2.775 2.6 1 L - 9 1 13:09:00 9,000 5,567 2.674 2.891 2.892 2.77 1 L - 9 4 13:16:00 9,000 5,567 2.688 2.905 2.909 2.73 1 L - 9 4 13:16:00 9,000 5,567 2.764 2.891 2.892 2.97 2.8 1 L - 10 1 13:20:30 10,000 6,185 2.783 3.003 3.017 2.8 1 L - 10 2 13:21:30 10,000 6,185 2.783 3.015 3.029 2.91 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>2.585</td> <td>2.515</td> <td>2.532</td>								2.585	2.515	2.532
1 L - 8 1 12:57:00 8,000 4,949 2.519 2.751 2.725 2.6:1 L - 8 2 12:58:00 8,000 4,949 2.531 2.761 2.739 2.6 1 L - 8 4 13:00:00 8,000 4,949 2.569 2.773 2.778 2.6 1 L - 9 1 13:00:00 9,000 5,567 2.664 2.882 2.881 2.7 1 L - 9 4 13:10:00 9,000 5,567 2.688 2.905 2.909 2.73 1 L - 9 4 13:12:00 9,000 5,567 2.688 2.905 2.909 2.73 1 L - 9 4 13:16:00 9,000 5,567 2.688 2.905 2.909 2.73 1 L - 10 1 13:20:30 10,000 6,185 2.783 3.0015 3.029 2.927 2.88 1 L - 10 4 13:23:30 10,000 6,185 2.808 3.029 3.045 2.93 1									2.535	2.553
1 L - 8 2 12:58:00 8,000 4,949 2.531 2.761 2.739 2.6 1 L - 8 4 13:00:00 8,000 4,949 2.549 2.777 2.6 1 L - 9 1 13:04:00 8,000 4,949 2.569 2.773 2.778 2.6 1 L - 9 1 13:09:00 9,000 5,567 2.664 2.882 2.881 2.7 1 L - 9 4 13:12:00 9,000 5,567 2.688 2.905 2.909 2.7 1 L - 9 8 13:16:00 9,000 5,567 2.706 2.922 2.927 2.8 1 L - 10 1 13:20:30 10,000 6,185 2.783 3.003 3.017 2.81 1 L - 10 4 13:23:30 10,000 6,185 2.808 3.029 3.045 2.99 1 L - 10 8 13:27:30 10,000 6,185 2.808 3.029 3.045 2.9 1 L - 11									2.635	2.654
1 L - 8 4 13:00:00 8,000 4,949 2.549 2.777 2.767 2.66 1 L - 9 1 13:09:00 9,000 5,567 2.674 2.882 2.881 2.7 1 L - 9 2 13:10:00 9,000 5,567 2.674 2.891 2.892 2.7 1 L - 9 4 13:16:00 9,000 5,567 2.688 2.905 2.909 2.73 1 L - 9 8 13:16:00 9,000 5,567 2.688 2.905 2.902 2.927 2.8 1 L - 10 1 13:20:30 10,000 6,185 2.783 3.003 3.017 2.8 1 L - 10 4 13:23:30 10,000 6,185 2.783 3.015 3.029 3.045 2.99 1 L - 10 4 13:23:30 10,000 6,185 2.826 3.048 3.065 2.93 1 L - 11 1 13:33:33:30 11,000 6,803 2.991 3.148									2.646	2.665
1 L - 8 8 13:04:00 8,000 4,949 2.569 2.793 2.778 2.66 1 L - 9 1 13:09:00 9,000 5,567 2.664 2.882 2.881 2.77 1 L - 9 4 13:10:00 9,000 5,567 2.688 2.905 2.909 2.73 1 L - 9 8 13:16:00 9,000 5,567 2.688 2.905 2.909 2.73 1 L - 10 1 13:20:30 10,000 6,185 2.783 3.003 3.017 2.88 1 L - 10 2 13:21:30 10,000 6,185 2.793 3.015 3.029 2.91 1 L - 10 4 13:23:30 10,000 6,185 2.808 3.029 3.045 2.93 1 L - 11 1 13:33:30 11,000 6,803 2.911 3.139 3.159 3.00 1 L - 11 1 13:34:30 11,000 6,803 2.932 3.162 3.184 3.09									2.663	2.683
1 L - 9 1 13:09:00 9,000 5,567 2.664 2.882 2.881 2.7 1 L - 9 2 13:10:00 9,000 5,567 2.674 2.891 2.892 2.70 1 L - 9 4 13:12:00 9,000 5,567 2.706 2.922 2.927 2.8 1 L - 10 1 13:20:30 10,000 6,185 2.783 3.003 3.017 2.81 1 L - 10 2 13:21:30 10,000 6,185 2.783 3.003 3.017 2.81 1 L - 10 4 13:23:30 10,000 6,185 2.808 3.029 3.045 2.9 1 L - 10 8 13:27:30 10,000 6,185 2.808 3.029 3.045 2.9 1 L - 11 1 13:33:30 11,000 6,803 2.911 3.139 3.159 3.00 1 L - 11 4 13:36:30 11,000 6,803 2.991 3.148 3.169 3.0									2.681	2.697
1 L - 9 2 13:10:00 9,000 5,567 2.674 2.891 2.892 2.77 1 L - 9 4 13:12:00 9,000 5,567 2.688 2.995 2.997 2.88 1 L - 10 1 13:20:30 10,000 6,185 2.783 3.003 3.017 2.88 1 L - 10 2 13:21:30 10,000 6,185 2.783 3.015 3.029 2.99 1 L - 10 4 13:22:30 10,000 6,185 2.898 3.029 3.045 2.99 1 L - 10 8 13:27:30 10,000 6,185 2.826 3.048 3.065 2.99 1 L - 11 1 13:33:30 11,000 6,803 2.911 3.139 3.159 3.00 1 L - 11 2 13:34:30 11,000 6,803 2.991 3.148 3.169 3.0 1 L - 11 4 13:36:30 11,000 6,803 2.951 3.182 3.204 3.0 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>2.773</td> <td>2.781</td>									2.773	2.781
1 L - 9 4 13:12:00 9,000 5,567 2,688 2,905 2,909 2,79 1 L - 9 8 13:16:00 9,000 5,567 2,706 2,922 2,927 2,88 1 L - 10 1 13:20:30 10,000 6,185 2,793 3,015 3,029 2,94 1 L - 10 4 13:23:30 10,000 6,185 2,808 3,029 3,045 2,9 1 L - 10 8 13:27:30 10,000 6,185 2,826 3,048 3,065 2,9 1 L - 11 1 13:33:30 11,000 6,803 2,911 3,139 3,159 3,0 1 L - 11 2 13:34:30 11,000 6,803 2,919 3,148 3,169 3,0 1 L - 11 4 13:36:30 11,000 6,803 2,991 3,148 3,0 1 L - 12 1 13:46:00 12,000 7,421 3,032 3,277 3,296 3,1 1 L									2.782	2.790
1 L - 9 8 13:16:00 9,000 5,567 2.706 2.922 2.927 2.8 1 L - 10 1 13:20:30 10,000 6,185 2.783 3.003 3.017 2.81 1 L - 10 2 13:21:30 10,000 6,185 2.808 3.029 3.045 2.9 1 L - 10 4 13:23:30 10,000 6,185 2.808 3.029 3.045 2.9 1 L - 11 1 13:33:30 11,000 6,803 2.911 3.13 3.169 3.06 1 L - 11 2 13:34:30 11,000 6,803 2.919 3.148 3.169 3.0 1 L - 11 4 13:36:30 11,000 6,803 2.951 3.162 3.184 3.0 1 L - 11 8 13:40:30 11,000 6,803 2.951 3.162 3.184 3.0 1 L - 12 1 13:45:00 12,000 7,421 3.032 3.277 3.296 3.1									2.797	2.805
1 L - 10 1 13:20:30 10,000 6,185 2.783 3.003 3.017 2.81 1 L - 10 2 13:21:30 10,000 6,185 2.793 3.015 3.029 3.045 2.99 1 L - 10 4 13:23:30 10,000 6,185 2.826 3.048 3.065 2.91 1 L - 11 1 13:33:30 11,000 6,803 2.911 3.139 3.159 1 L - 11 2 13:34:30 11,000 6,803 2.911 3.139 3.169 3.0 1 L - 11 4 13:36:30 11,000 6,803 2.932 3.162 3.184 3.0 1 L - 11 8 13:46:00 12,000 7,421 3.032 3.277 3.296 3.11 1 L - 12 1 13:46:00 12,000 7,421 3.044 3.286 3.308 3.11 1 L - 12 4 13:49:00 12,000 7,421 3.069 3.306 3.327 3.11										2.824
1 L - 10 2 13:21:30 10,000 6,185 2.793 3.015 3.029 2.91 1 L - 10 4 13:23:30 10,000 6,185 2.808 3.029 3.045 2.9 1 L - 10 8 13:27:30 10,000 6,185 2.826 3.048 3.065 2.9 1 L - 11 1 13:33:30 11,000 6,803 2.911 3.139 3.159 3.00 1 L - 11 4 13:36:30 11,000 6,803 2.919 3.148 3.169 3.0 1 L - 11 8 13:40:30 11,000 6,803 2.951 3.182 3.204 3.0 1 L - 11 8 13:40:30 11,000 6,803 2.951 3.182 3.204 3.0 1 L - 12 1 13:46:00 12,000 7,421 3.032 3.277 3.296 3.1 1 L - 12 4 13:49:00 12,000 7,421 3.059 3.306 3.327 3.1										2.907
1 L - 10 4 13:23:30 10,000 6,185 2.806 3.029 3.045 2.9 1 L - 10 8 13:27:30 10,000 6,185 2.826 3.048 3.065 2.9 1 L - 11 1 13:33:30 11,000 6,803 2.919 3.148 3.169 3.0 1 L - 11 4 13:36:30 11,000 6,803 2.952 3.162 3.184 3.0 1 L - 11 8 13:40:30 11,000 6,803 2.951 3.162 3.184 3.0 1 L - 12 1 13:46:00 12,000 7,421 3.032 3.277 3.296 3.1 1 L - 12 2 13:47:00 12,000 7,421 3.044 3.266 3.308 3.11 1 L - 12 4 13:49:00 12,000 7,421 3.080 3.330 3.351 3.2 1 L - 13 1 13:57:30 13,000 8,039 3.164 3.423 3.440 3.2									2.904	2.913
1 L - 10 8 13:27:30 10,000 6.185 2.826 3.048 3.065 2.93 1 L - 11 1 13:33:30 11,000 6,803 2.911 3.139 3.169 3.00 1 L - 11 2 13:34:30 11,000 6,803 2.932 3.162 3.184 3.0 1 L - 11 8 13:40:30 11,000 6,803 2.951 3.182 3.204 3.0 1 L - 12 1 13:46:00 12,000 7,421 3.032 3.277 3.296 3.11 1 L - 12 2 13:47:00 12,000 7,421 3.044 3.286 3.308 3.11 1 L - 12 4 13:49:00 12,000 7,421 3.059 3.306 3.327 3.14 1 L - 12 8 13:59:30 13,000 8,039 3.164 3.423 3.440 3.21 1 L - 13 1 13:57:30 13,000 8,039 3.164 3.423 3.440 3.22										2.923
1 L - 11 1 13:33:30 11,000 6,803 2.911 3.139 3.159 3.0 1 L - 11 2 13:34:30 11,000 6,803 2.919 3.148 3.169 3.0 1 L - 11 4 13:36:30 11,000 6,803 2.951 3.182 3.204 3.0 1 L - 12 1 13:46:00 12,000 7,421 3.032 3.277 3.296 3.1 1 L - 12 2 13:47:00 12,000 7,421 3.044 3.286 3.308 3.11 1 L - 12 4 13:49:00 12,000 7,421 3.080 3.306 3.327 3.11 1 L - 12 8 13:53:00 12,000 7,421 3.080 3.30 3.351 3.21 1 L - 13 1 13:57:30 13,000 8,039 3.164 3.423 3.440 3.21 1 L - 13 1 13:56:30 13,000 8,039 3.171 3.435 3.452 3.3 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>2.934</td>										2.934
1 L - 11 2 13:34:30 11,000 6,803 2.919 3.148 3.169 3.00 1 L - 11 4 13:36:30 11,000 6,803 2.952 3.162 3.184 3.0 1 L - 12 1 13:46:00 12,000 7,421 3.032 3.277 3.296 3.1 1 L - 12 2 13:47:00 12,000 7,421 3.044 3.266 3.308 3.1 1 L - 12 4 13:49:00 12,000 7,421 3.080 3.330 3.351 3.22 1 L - 12 8 13:55:30 12,000 7,421 3.080 3.330 3.351 3.21 1 L - 13 1 13:57:30 13,000 8,039 3.164 3.423 3.440 3.2 1 L - 13 4 14:00:30 13,000 8,039 3.164 3.423 3.452 3.3 1 L - 13 4 14:00:30 13,000 8,039 3.165 3.458 3.472 3.3 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>3.013</td>										3.013
1 L - 11 4 13:36:30 11,000 6,803 2,932 3,162 3,184 3.0 1 L - 12 1 13:46:00 12,000 7,421 3,032 3,277 3,296 3,11 1 L - 12 2 13:47:00 12,000 7,421 3,044 3,286 3,308 3,11 1 L - 12 4 13:49:00 12,000 7,421 3,059 3,306 3,327 3,11 1 L - 12 8 13:53:00 12,000 7,421 3,069 3,306 3,327 3,11 1 L - 13 1 13:59:30 13,000 8,039 3,164 3,423 3,440 3,21 1 L - 13 2 13:56:30 13,000 8,039 3,171 3,435 3,35 1 L - 13 4 14:00:30 13,000 8,039 3,164 3,423 3,440 3,22 1 L - 13 4 14:00:30 13,000 8,039 3,165 3,488 3,472 3,33										3.022
1 L - 11 8 13:40:30 11,000 6,803 2,951 3.182 3.204 3.0 1 L - 12 1 13:46:00 12,000 7,421 3.032 3.277 3.296 3.18 1 L - 12 2 13:47:00 12,000 7,421 3.044 3.266 3.308 3.11 1 L - 12 4 13:49:00 12,000 7,421 3.059 3.306 3.327 3.1 1 L - 12 8 13:53:00 12,000 7,421 3.080 3.330 3.351 3.2 1 L - 13 1 13:57:30 13,000 8,039 3.164 3.423 3.440 3.2 1 L - 13 2 13:56:30 13,000 8,039 3.185 3.488 3.472 3.3 1 L - 13 4 14:04:30 13,000 8,039 3.185 3.488 3.472 3.3 1 L - 13 8 14:04:30 13,000 8,639 3.206 3.487 3.497 3.3										
1 L - 12 1 13:46:00 12,000 7,421 3.032 3.277 3.296 3.1: 1 L - 12 2 13:47:00 12,000 7,421 3.044 3.286 3.308 3.11 1 L - 12 4 13:49:00 12,000 7,421 3.080 3.330 3.351 3.21 1 L - 12 8 13:53:00 12,000 7,421 3.080 3.330 3.351 3.21 1 L - 13 1 13:57:30 13,000 8,039 3.164 3.423 3.440 3.2 1 L - 13 4 14:00:30 13,000 8,039 3.165 3.458 3.472 3.3 1 L - 13 4 14:00:30 13,000 8,039 3.185 3.458 3.472 3.3 1 L - 13 8 14:04:30 13,000 8,039 3.206 3.487 3.497 3.3 1 L - 14 1 14:12:00 14,000 8,657 3.300 3.602 3.617 3.4 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>3.032</td>										3.032
1 L - 12 2 13:47:00 12,000 7,421 3.044 3.266 3.308 3.11 1 L - 12 4 13:49:00 12,000 7,421 3.059 3.306 3.327 3.11 1 L - 12 8 13:53:00 12,000 7,421 3.080 3.330 3.551 3.21 1 L - 13 1 13:57:30 13,000 8,039 3.164 3.423 3.440 3.23 1 L - 13 2 13:58:30 13,000 8,039 3.171 3.435 3.452 3.31 1 L - 13 4 14:00:30 13,000 8,039 3.185 3.458 3.472 3.33 1 L - 13 8 14:04:30 13,000 8,039 3.206 3.487 3.497 3.39 1 L - 14 1 14:13:00 14,000 8,657 3.292 3.590 3.603 3.4 1 L - 14 2 14:13:00 14,000 8,657 3.311 3.634 3.629 3.4					6,803					3.044
1 L - 12 4 13:49:00 7,421 3.059 3.306 3.327 3.11 1 L - 12 8 13:53:00 12,000 7,421 3.080 3.330 3.351 3.21 1 L - 13 1 13:57:30 13,000 8,039 3.164 3.423 3.440 3.22 1 L - 13 2 13:58:30 13,000 8,039 3.171 3.435 3.452 3.31 1 L - 13 4 14:04:30 13,000 8,039 3.206 3.488 3.472 3.3 1 L - 14 1 14:12:00 14,000 8,657 3.206 3.487 3.497 3.3 1 L - 14 2 14:13:00 14,000 8,657 3.300 3.602 3.617 3.4 1 L - 14 4 14:19:00 14,000 8,657 3.311 3.634 3.629 3.4 1 L - 14 4 14:19:00 14,000 8,657 3.311 3.634 3.629 3.4									3.155	3.138
1 L - 12 8 13:53:00 12,000 7,421 3.080 3.330 3.351 3.21 1 L - 13 1 13:57:30 13,000 8,039 3.164 3.423 3.440 3.21 1 L - 13 2 13:58:30 13,000 8,039 3.171 3.435 3.452 3.33 1 L - 13 4 14:00:30 13,000 8,039 3.185 3.458 3.472 3.33 1 L - 13 8 14:04:30 13,000 8,639 3.206 3.487 3.497 3.3 1 L - 14 1 14:12:00 14,000 8,657 3.292 3.500 3.603 3.4 1 L - 14 2 14:13:00 14,000 8,657 3.301 3.634 3.629 3.4 1 L - 14 4 14:19:00 14,000 8,657 3.311 3.634 3.629 3.4 1 L - 14 4 14:19:00 14,000 8,657 3.311 3.634 3.629 3.4 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>3.165</td> <td>3.151</td>									3.165	3.151
1 L - 13 1 13:57:30 13,000 8,039 3.164 3.423 3.440 3.2 1 L - 13 2 13:58:30 13,000 8,039 3.171 3.435 3.452 3.3 1 L - 13 4 14:00:30 13,000 8,039 3.185 3.488 3.472 3.3 1 L - 13 8 14:04:30 13,000 8,039 3.206 3.487 3.497 3.3 1 L - 14 1 14:13:00 14,000 8,657 3.292 3.590 3.603 3.4 1 L - 14 2 14:13:00 14,000 8,657 3.311 3.634 3.629 3.4 1 L - 14 4 14:15:00 14,000 8,657 3.311 3.634 3.629 3.4 1 L - 14 8 14:19:00 14,000 8,657 3.311 3.634 3.629 3.4 1 L - 14 8 14:19:00 14,000 8,657 3.326 3.651 3.648 3.4									3.183	3.171
1 L - 13 2 13:58:30 13,000 8,039 3.171 3.435 3.452 3.34 1 L - 13 4 14:00:30 13,000 8,039 3.185 3.458 3.472 3.33 1 L - 14 1 14:12:00 14,000 8,657 3.292 3.590 3.603 3.4 1 L - 14 2 14:13:00 14,000 8,657 3.300 3.602 3.617 3.4 1 L - 14 4 14:15:00 14,000 8,657 3.301 3.602 3.617 3.4 1 L - 14 4 14:19:00 14,000 8,657 3.311 3.634 3.629 3.4 1 L - 14 8 14:19:00 14,000 8,657 3.326 3.661 3.648 3.4 1 L - 15 1 14:26:30 15,000 9,275 3.416 3.779 3.765 3.5 1 L - 15 2 14:28:30 15,000 9,275 3.446 3.818 3.796 3.6									3.205	3.195
1 L - 13 4 14:00:30 13,000 8,039 3.185 3.458 3.472 3.33 1 L - 13 8 14:04:30 13,000 8,039 3.206 3.487 3.497 3.3 1 L - 14 1 14:12:00 14,000 8,657 3.292 3.590 3.603 3.4 1 L - 14 4 14:15:00 14,000 8,657 3.311 3.634 3.629 3.4 1 L - 14 8 14:19:00 14,000 8,657 3.326 3.651 3.648 3.4 1 L - 15 1 14:26:30 15,000 9,275 3.416 3.779 3.766 3.51 1 L - 15 2 14:28:30 15,000 9,275 3.424 3.795 3.776 3.6 1 L - 15 4 14:28:30 15,000 9,275 3.446 3.818 3.796 3.6 1 L - 15 8 14:32:30 15,000 9,275 3.446 3.818 3.796 3.6									3.294	3.287
1 L - 13 8 14:04:30 13,000 8,039 3.206 3.487 3.497 3.3 1 L - 14 1 14:12:00 14,000 8,657 3.292 3.590 3.617 3.4 1 L - 14 2 14:13:00 14,000 8,657 3.311 3.634 3.629 3.4* 1 L - 14 8 14:19:00 14,000 8,657 3.326 3.651 3.648 3.492 1 L - 15 1 14:26:30 15,000 9,275 3.416 3.779 3.765 3.51 1 L - 15 2 14:26:30 15,000 9,275 3.424 3.795 3.776 3.6 1 L - 15 8 14:28:30 15,000 9,275 3.49 3.813 3.796 3.6 1 L - 15 8 14:28:30 8.000 9,275 3.49 3.851 3.824 3.6 1 L - 15 8 14:38:00 8,000 4,949 3.318 3.696 3.667 3.5					8,039				3.303	3.301
1 L - 14 1 14:12:00 14,000 8,657 3.292 3.590 3.603 3.4 1 L - 14 2 14:13:00 14,000 8,657 3.300 3.602 3.617 3.4 1 L - 14 4 14:15:00 14,000 8,657 3.311 3.634 3.629 3.4 1 L - 14 8 14:19:00 14,000 8,657 3.326 3.651 3.648 3.4 1 L - 15 1 14:26:30 15,000 9,275 3.416 3.779 3.765 3.5 1 L - 15 2 14:26:30 15,000 9,275 3.424 3.795 3.776 3.61 1 L - 15 4 14:28:30 15,000 9,275 3.469 3.818 3.796 3.66 1 L - 15 8 14:32:30 15,000 9,275 3.469 3.851 3.824 3.61 1 L - 15 8 14:38:00 8,000 4,949 3.318 3.696 3.667 3.51 <td></td> <td></td> <td></td> <td></td> <td>8,039</td> <td></td> <td></td> <td></td> <td>3.321</td> <td>3.321</td>					8,039				3.321	3.321
1 L - 14 2 14:13:00 14,000 8,657 3.300 3.602 3.617 3.41 1 L - 14 4 14:15:00 14,000 8,657 3.311 3.634 3.629 3.41 1 L - 14 8 14:19:00 14,000 8,657 3.326 3.661 3.648 3.44 1 L - 15 1 14:26:30 15,000 9,275 3.416 3.779 3.766 3.51 1 L - 15 4 14:28:30 15,000 9,275 3.446 3.818 3.796 3.60 1 L - 15 8 14:32:30 15,000 9,275 3.446 3.818 3.796 3.60 1 L - 15 8 14:32:30 15,000 9,275 3.499 3.851 3.824 3.60 1 L - 15 8 14:36:00 8,000 4,949 3.318 3.696 3.667 3.50 1 U - 1 1 14:38:00 8,000 4,949 3.318 3.695 3.668 3.51 <									3.347	3.348
1 L - 14 4 14:15:00 14,000 8,657 3.311 3.634 3.629 3.41 1 L - 15 1 14:26:30 15,000 9,275 3.416 3.779 3.765 3.55 1 L - 15 2 14:26:30 15,000 9,275 3.424 3.795 3.776 3.60 1 L - 15 4 14:28:30 15,000 9,275 3.446 3.818 3.796 3.60 1 L - 15 8 14:32:30 15,000 9,275 3.469 3.851 3.824 3.60 1 L - 15 8 14:32:30 8.000 4,949 3.318 3.696 3.667 3.50 1 U - 1 1 14:36:00 8,000 4,949 3.318 3.696 3.667 3.50 1 U - 1 4 14:38:00 8,000 4,949 3.314 3.691 3.600 3.50 1 U - 2 1 14:40:30 4,040 2.476 3.148 3.691 3.508 3.508									3.441	3.461
1 L - 14 8 14:19:00 14,000 8,657 3.326 3.651 3.648 3.4 1 L - 15 1 14:26:30 15,000 9,275 3.416 3.779 3.765 3.5 1 L - 15 2 14:26:30 15,000 9,275 3.424 3.795 3.776 3.6 1 L - 15 4 14:28:30 15,000 9,275 3.469 3.818 3.796 3.6 1 L - 15 8 14:32:30 15,000 9,275 3.469 3.851 3.824 3.6 1 U - 1 1 14:36:00 8,000 4,949 3.318 3.696 3.667 3.5 1 U - 1 2 14:36:00 8,000 4,949 3.315 3.695 3.660 3.5 1 U - 2 1 14:40:30 4,000 2,476 3.148 3.635 3.508 3.3									3.451	3.472
1 L - 15 1 14:25:30 15,000 9,275 3.416 3.779 3.765 3.51 1 L - 15 2 14:26:30 15,000 9,275 3.424 3.795 3.776 3.61 1 L - 15 4 14:28:30 15,000 9,275 3.469 3.818 3.796 3.61 1 L - 15 8 14:32:30 15,000 9,275 3.469 3.851 3.824 3.61 1 U - 1 1 14:35:00 8,000 4,949 3.318 3.696 3.667 3.50 1 U - 1 2 14:38:00 8,000 4,949 3.314 3.691 3.660 3.51 1 U - 2 1 14:40:30 4,000 2,476 3.148 3.535 3.508 3.508									3.472	3.487
1 L - 15 2 14:26:30 15,000 9,275 3.424 3.795 3.776 3.66 1 L - 15 4 14:28:30 15,000 9,275 3.446 3.818 3.796 3.67 1 L - 15 8 14:32:30 15,000 9,275 3.469 3.851 3.824 3.61 1 U - 1 1 14:36:00 8,000 4,949 3.318 3.696 3.667 3.51 1 U - 1 2 14:38:00 8,000 4,949 3.315 3.695 3.668 3.51 1 U - 1 4 14:38:00 8,000 4,949 3.314 3.691 3.600 3.50 1 U - 2 1 14:40:30 4,000 2,476 3.148 3.535 3.508 3.508									3.488	3.512
1 L - 15 2 14:26:30 15,000 9,275 3.424 3.795 3.776 3.61 1 L - 15 4 14:28:30 15,000 9,275 3.446 3.818 3.796 3.63 1 L - 15 8 14:32:30 15,000 9,275 3.469 3.851 3.824 3.61 1 U - 1 1 14:35:00 8,000 4,949 3.318 3.696 3.667 3.50 1 U - 1 2 14:38:00 8,000 4,949 3.315 3.695 3.668 3.51 1 U - 2 1 14:40:30 4,000 2,476 3.148 3.535 3.508	- 15								3.597	3.626
1 L - 15 4 14:28:30 15,000 9,275 3.446 3.818 3.796 3.63 1 L - 15 8 14:32:30 15,000 9,275 3.469 3.851 3.824 3.61 1 U - 1 1 14:35:00 8,000 4,949 3.318 3.696 3.667 3.50 1 U - 1 2 14:36:00 8,000 4,949 3.315 3.695 3.668 3.50 1 U - 2 1 14:36:00 8,000 4,949 3.314 3.691 3.660 3.51 1 U - 2 1 14:40:30 4,000 2,476 3.148 3.535 3.508 3.3		2	14:26:30	15,000		3.424	3.795	3.776	3.609	3.638
1 L - 15 8 14:32:30 15,000 9,275 3.469 3.851 3.824 3.61 1 U - 1 1 14:36:00 8,000 4,949 3.318 3.696 3.667 3.51 1 U - 1 2 14:36:00 8,000 4,949 3.315 3.695 3.668 3.50 1 U - 1 4 14:38:00 8,000 4,949 3.314 3.691 3.660 3.55 1 U - 2 1 14:40:30 4,000 2,476 3.148 3.535 3.508		4		15,000	0.075	3.446	3.818	3.796	3.632	3.659
1 U - 1 1 14:35:00 8,000 4,949 3.318 3.696 3.667 3.50 1 U - 1 2 14:36:00 8,000 4,949 3.315 3.695 3.668 3.5 1 U - 1 4 14:38:00 8,000 4,949 3.314 3.691 3.660 3.5 1 U - 2 1 14:40:30 4,000 2,476 3.148 3.535 3.508 3.3		8			9,275	3,469	3.851	3.824	3.660	3.689
1 U - 1 2 14:36:00 8,000 4,949 3.315 3.695 3.668 3.51 1 U - 1 4 14:38:00 8,000 4,949 3.314 3.691 3.660 3.51 1 U - 2 1 14:40:30 4,000 2,476 3.148 3.535 3.508 3.30								3.667	3.507	3.536
1 U - 1 4 14:38:00 8,000 4,949 3.314 3.691 3.660 3.50 1 U - 2 1 14:40:30 4,000 2,476 3.148 3.535 3.508 3.30					4,949				3.505	3.533
1 U - 2 1 14:40:30 4,000 2,476 3.148 3.535 3.508 3.3									3.503	3.531
									3.342	3.377
1 U - 2 2 14:41:30 4,000 2,476 3.144 3.530 3.502 3.3		2	14:41:30		2,476	3.144	3.530	3.502	3.337	3.371
									3.335	3.369
									3.217	3.249
									3.212	3.241
									3.212	3.23
									3.129	3.146
									3.113	3.13
									3.105	3.124
									2.848	2.861
									2.837	2.848
									2.824	2.83
1 U - 5 8 15:02:30 0 0 2.661 2.960 2.953 2.8 * I VWDT C is not included in the average due to its orientation. LVWDTs A and B are oriented 180° one									2.810	2.82

* LVWDT C is not included in the average due to its orientation. LVWDTs A and B are oriented 180° opposed.

LOADTEST, Inc. Project No. LT-9183

Appendix A, Page 2 of 5



Upward and Downward O-cell Plate Movement and Creep (calculated)
Test Shaft #1 - Hwy 1 over Des Moines River - Keosauqua, IA

		Te	st Shaff	<u>t #1 - Hv</u>	vy 1 over	Des Moi	<u>nes River</u>	- Keosau	ıqua, IA_		
Load	Hold	Time	0-0	cell	Top of	Elastic	Top Plate	O-cell	Bot. Plate	Creep Up	Creep Dn
Test	Time		Pressure	Load	Shaft	Comp.	Movement	Expansion	Movement	Per Hold	Per Hold
Increment	(minutes)	(h:m:s)	(psi)	(kips)	(in)	(in)	(in)	(in)	(in)	(in)	(in)
1 L - 0	-	11:00:00	0		0.000	0.000	0.000	0.000	0.000		
1 L - 1	1	11:14:30	1,000		0.003	0.006	0.010	0.247	-0.238		
1 L - 1	2	11:15:30		622	0.000	0.006	0.007	0.269	-0.262	-0.003	0.02
1 L - 1	4	11:17:30	1,000	622	0.000	0.006	0.007	0.279	-0.272	0.000	0.010
1 L - 1	8	11:21:30	1,000	622	-0.001	0.007	0.006	0.290	-0.283	-0.001	0.01
1 L - 2	1	11:26:30	2,000	1,240	0.001	0.014	0.016	0.661	-0.646		
1 L - 2	2	11:27:30	2,000	1,240	-0.002	0.014	0.013	0.687	-0.674	-0.003	0.029
1 L - 2	4	11:29:30	2,000	1,240	-0.001	0.014	0.013	0.731	-0.718	0.000	0.04
1 L - 2	8	11:33:30	2,000	1,240	0.000	0.015	0.015	0.807	-0.792	0.002	0.074
1 L - 3	1	11:41:00	3,000	1,858	0:001	0.022	0.023	1.353	-1.330	ĺ	
1 L - 3	2	11:42:00	3,000	1,858	-0.001	0.022	0.021	1.381	-1.360	-0.001	0.030
1 L - 3	4	11:44:00	3,000	1,858	0.002	0.023	0.025	1.424	-1.399	0.004	0.039
1 L - 3	8	11:48:00	3,000	1,858	0.000	0.023	0.024	1.488	-1.464	-0.002	0.066
1 L - 4	1	12:06:00	4,000	2,476	0.004	0.030	0.034	1.839	-1.805		
1 L - 4	2	12:07:00	4,000	2,476	0.005	0.031	0.035	1.857	-1.822	0.001	0.017
1 L - 4	4	12:09:00	4,000	2,476	0.003	0.031	0.034	1.891	-1.856	-0.001	0.034
1 L - 4	8	12:13:00	4,000	2,476	0.006	0.032	0.038	1.933	-1.895	0.004	0.039
1L-5	1	12:20:00	5,000	3,094	0.011	0.040	0.051	2.123	-2.072		
1 L - 5	2	12:21:00	5,000	3,094	0.010	0.040	0.050	2.140	-2.090	-0.001	0.018
1 L - 5	4	12:23:00	5,000	3,094	0.008	0.040	0.049	2.163	-2.114	-0.001	0.024
1 L - 5	8	12:27:00	5,000	3,094	0.006	0.041	0.047	2.194	-2.147	-0.002	0.033
1 L - 6	1	12:32:00	6,000	3,712	0.011	0.049	0.059	2.317	-2.258		
1 L - 6	2	12:33:00	6,000	3,712	0.009	0.049	0.059	2.328	-2.269	-0.001	0.01
1L-6	4	12:35:00	6,000	3,712	0.012	0.050	0.062	2.347	-2.285	0.003	0.01
1 L - 6	- 8	12:39:00	6,000	3,712	0.015	0.051	0.066	2.373	-2.307	0.004	0.023
1Ľ-7	1	12:44:30	7,000	4,330	0.016	0.060	0.076	2.488	-2.412		
1 L - 7	2	12:45:30	7,000	4,330	0.011	0.060	0.071	2.499	-2.427	-0.004	0.015
1 L - 7	4	12:47:30	7,000	4,330	0.016	0.061	0.077	2.515	-2.438	0.006	0.010
1L-7	8	12:51:30	7,000	4,330	0.015	0.063	0.077	2.535	-2.458	0.000	0.020
1 L - 8	1	12:57:00	8,000	4,949	0.018	0.071	0.089	2.635	-2.546		0.000
1 L - 8	2	12:58:00	8,000	4,949	0.019	0.073	0.092	2.646	-2.554	0.003	0.009
1 L - 8	4	13:00:00	8,000	4,949	0.020	0.073	0.093	2.663	-2.570	0.002	0.015
1 L - 8	8	13:04:00	8,000	4,949	0.021	0.075	0.096	2.681	-2.586	0.002	0.016
1L-9	1	13:09:00	9,000	5,567	0.024	0.085	0.109	2.773	-2.664		0.000
1L-9	2	13:10:00	9,000	5,567	0.024	0.086	0.110	2.782	-2.673	0.000	0.009
1L-9	4	13:12:00	9,000 9,000	5,567	0.025	0.087 0.089	0.112 0.117	2.797 2.814	-2.684 -2.697	0.002 0.004	0.012 0.013
1L-9	8	13:16:00	10,000	5,567 6,185	0.027 0.035	0.089	0.117	2.893	-2.759	0.004	0.013
1 L - 10		13:20:30 13:21:30	10,000	6,185	0.033	0.099	0.134	2.893	-2.771	0.000	0.012
1 L - 10 1 L - 10	. 2 4	13:23:30	10,000	6,185	0.035	0.100	0.134	2.918	-2.782	0.003	0.012
1 L - 10 1 L - 10	8	13:23:30	10,000	6,185	0.033	0.102	0.137	2.937	-2.762 -2.799	0.003	0.017
1 L - 10	1	13:33:30	11,000	6,803	0.034	0.104	0.138	3.025	-2.733	0.002	0.017
.1 L - 11	2	13:34:30	11,000	6,803	0.032	0.118	0.140	3.033	-2.884	0.001	0.007
1 L - 11	4	13:36:30	11,000	6,803	0.035	0.119	0.155	3.047	-2.892	0.005	0.007
1 L - 11	8	13:40:30	11,000	6,803	0.041	0.113	0.163	3.066	-2.903	0.008	0.011
1 L - 12	1	13:46:00	12,000	7,421	0.047	0.122	0.183	3.155	-2.971	0.000	0.01
1 L - 12	2	13:47:00	12,000	7,421	0.045	0.138	0.183	3.165	-2.982	-0.001	0.011
1 L - 12	4	13:49:00	12,000	7,421	0.050	0.141	0.191	3.183	-2.992	0.008	0.010
1 L - 12	8	13:53:00	12,000	7,421	0.051	0.145	0.196	3.205	-3.009	0.005	0.017
1 L - 13	1	13:57:30	13,000	8,039	0.062	0.159	0.221	3.294	-3.072		
1 L - 13	2	13:58:30	13,000	8,039	0.064	0.161	0.226	3.303	-3.077	0.005	0.005
1 L - 13	4	14:00:30	13,000	8,039	0.063	0.165	0.228	3.321	-3.093	0.002	0.016
1 L - 13	8	14:04:30	13,000	8,039	0.064	0.170	0.234	3.347	-3.113	0.006	0.019
1 L - 14	1	14:12:00	14,000	8,657	0.071	0.187	0.259	3.441	-3.182		
1 L - 14	2	14:13:00	14,000	8,657	0.073	0.189	0.262	3.451	-3.189	0.003	0.007
1 L - 14	4	14:15:00	14,000	8,657	0.072	0.192	0.264	3.472	-3.209	0.002	0.019
1 L - 14	8	14:19:00	14,000	8,657	0.076	0.196	0.272	3.488	-3.216	0.008	0.008
1 L - 15	1	14:25:30	15,000	9,275	0.083	0.213	0.295	3.597	-3.302		
1 L - 15	2	14:26:30	15,000	9,275	0.082	0.215	0.297	3.609	-3.312	0.002	0.010
1 L - 15	4	14:28:30		9,275	0.082	0.217	0.300	3.632	-3.332	0.003	0.020
1 L - 15	8	14:32:30		9,275	0.084	0.222	0.307	3.660	-3.353	0.007	0.021
1 U - 1	1	14:35:00		4,949	0.068	0.191	0.259	3.507	-3.248	I	
10-1	2	14:36:00			0.067	0.191	0.258	. 3.505	-3.247	ŀ	
1 U - 1	4	14:38:00			0.066	0.191	0.257	3.503	-3.246		
1U-2	1	14:40:30			0.053	0.160	0.214	3.342	-3.128	. 1	
1 U - 2	2	14:41:30			0.051	0.159	0.210	3.337	-3.127		
1 U - 2	4	14:43:30		2,476	0.051	0.159	0.210	3.335	-3.126		
1U-3	1 1	14:45:30			0.043	0.138	0.182	3.217	-3.036		
1 U - 3	2	14:46:30		1,240	0.043	0.137	0.180	3.212	-3.032		
1 U - 3	4	14:48:30		1,240	0.045	0.137	0.182	3.210	-3.028	i	
1 U - 4	1	14:50:30			0.039	0.125	0.164	3.129	-2.965	. 1	
1U-4	2	14:51:30			0.040		0.163	3.113	-2.951	. 1	
1U-4	4	14:53:30		622	0.040	0.123	0.163	3.105	-2.942		
1 U - 5	1	14:55:30			0.040	0.105	0.144	2.848	-2.704		
					0.020	0.104	0.142	2.837	-2.695		
1 U - 5	2	14:56:30			0.039					' I	
	2 4 8	14:56:30 14:58:30 15:02:30	0	0	0.039 0.038	0.104 0.103 0.102	0.142 0.141 0.140	2.824 2.810	-2.683 -2.671		l

LOADTEST, Inc. Project No. LT-9183

Appendix A, Page 3 of 5



Strain Gage Readings and Loads at Levels 1, 2 and 3

			est Sha		lwy 1 o		Moine	River		uqua, l	Α		
Load	Hold	Time	0-0			Level 1		4 0040	Level 2		4 0040	Level 3	
Test	Time	(human)	Pressure	Load	A - 6908 (με)	B - 6909 (με)	Av. Load (kips)	A - 6910 (με)	Β - 6911 (με)	Av. Load (kips)	A - 6912 (με)	B - 6913 (με)	Av. Load
Increment 1 L - 0	(minutes)	(h:m:s) 11:00:00	(psi) 0	(kips) 0	0.0	0.0	(Kips) 0	0.0	0.0	(kips)	0.0	0.0	(kips)
1 L - 1	1	11:14:30	1,000	622	40.1	35.5	159	22.6	20.5	91	4.8	5.1	21
1L-1	2	11:15:30	1,000	622	41.5	37.2	166	23.3	21.6	95	4.4	5.2	20
1 L - 1	4	11:17:30	1,000	622	41.7	37.7	168	23.9	22.3	98	4.8	5.2	21
1L-1	8	11:21:30	1,000	622	43.0	38.7	172	24.5	23.1	100	4.9	5.3	22
1L-2	1	11:26:30	2,000	1,240	91.1	85.2	372	44.7	42.3	183	12.4	12.8	53
1L-2 1L-2	2 4	11:27:30 11:29:30	2,000 2,000	1,240 1,240	93.2 95.5	86.4 88.5	379 388	44.9 46.9	42.8 43.9	185 192	12.6 14.0	13.1 13.5	54 58
1L-2 1L-2	8	11:33:30	2,000	1,240	98.0	90.8	398	47.9	44.9	196	13.3	13.6	57
1 L - 3	1	11:41:00	3,000	1,858	148.7	141.8	613	68.6	61.7	275	18.8	18.1	78
1L-3	2	11:42:00	3,000	1,858	150.8	144.1	622	69.5	62.0	278	18.7	18.2	78
1 L - 3	4	11:44:00	3,000	1,858	153.2	146.0	631	71.2	63.4	284	18.9	18.2	78
1 L - 3	8	11:48:00	3,000	1,858	156.3	149.4	645	73.1	64.8	291 382	19.3 21.8	18.3 21.1	91
1L-4 1L-4	1 2	12:06:00 12:07:00	4,000 4,000	2,476 2,476	206.6 209.2	201.0 203.5	860 871	97.2 99.2	83.8 85.0	382	21.8	21.1	90
1 L - 4	4	12:09:00	4,000	2,476	213.4	207.2	887	101.5	86.9	398	21.9	21.3	91
1 L - 4	8	12:13:00	4,000	2,476	218.3	212.0	908	105.0	89.7	411	22.5	21.6	93
1L-5	1	12:20:00	5,000	3,094	269.5	268.0	1134	131.9	110.7	512	24.1	24.0	102
1 L - 5	2	12:21:00	5,000	3,094	271.9	271.8	1147	133.6	111.6	517	24.2	24.1	102
1 L - 5	4	12:23:00	5,000	3,094	275.8	275.6	1164	136.4	114.1	529	24.5	24.4	103
1L-5	8	12:27:00 12:32:00	5,000 6,000	3,094 3,712	280.0 327.9	280.1 334.2	1182 1397	139.9 165.3	116.7 136.7	541 637	24.4 26.8	24.6 26.9	103 113
1L-6 1L-6	2	12:32:00	6,000	3,712	327.9	334.2	1410	165.3	138.4	645	26.8	26.7	113
1L-6	4	12:35:00	6,000	3,712	334.9	342.6	1430	170.6	140.9	657	27.2	27.0	114
1 L - 6	8	12:39:00	6,000	3,712	340.4	348.2	1453	175.0	144.5	674	27.5	27.3	116
1 L - 7	1	12:44:30	7,000	4,330	392.0	408.3	1689	203.2	166.2	779	30.5	30.4	128
1 L - 7	2	12:45:30	7,000	4,330	395.8	413.0	1706	205.5	168.4	789	30.9	30.4	129
1L-7	4	12:47:30	7,000	4,330	400.8	418.7 425.1	1729 1754	209.7 213.8	171.2	804 820	30.7 31.1	30.4 31.1	129 131
1L-7 1L-8	8	12:51:30 12:57:00	7,000 8,000	4,330 4,949	405.9 456.3	484.7	1754	240.5	175.0 196.8	923	34.7	33.6	144
1 L - 8	2	12:58:00	8,000	4,949	460.9	490.1	2007	243.3	199.5	934	35.0	33.8	145
1 L - 8	4	13:00:00	8,000	4,949	466.7	497.5	2035	247.4	203.2	951	35.3	34.1	146
1L-8	8	13:04:00	8,000	4,949	472.0	504.6	2061	252.2	207.4	970	35.7	34.4	148
1L-9	1	13:09:00	9,000	5,567	524.5	566.9	2303	281.0	230.4	1079	39.9	37.7	164
1L-9	2	13:10:00	9,000	5,567	529.4	572.7	2326 2354	283.7	233.2 237.0	1091 1107	40.4	37.8 38.2	165
1L-9 1L-9	4 8	13:12:00 13:16:00	9,000 9,000	5,567 5,567	534.8 540.5	580.8 588.4	2382	287.7 293.2	241.6	1128	40.7 41.5	38.8	167 169
1 L - 10	1	13:20:30	10,000	6,185	590.0	648.6	2613	320.3	263.6	1232	46.8	41.8	187
1 L - 10	2	13:21:30	10,000	6,185	594.8	654.6	2636	324.5	266.3	1247	47.2	42.0	188
1 L - 10	4	13:23:30	10,000	6,185	600.9	663.4	2668	328.3	270.8	1264	47.9	42.4	191
1 L - 10	8	13:27:30	10,000	6,185	609.1	674.5	2709	334.5	276.2	1289	48.7	43.3	194
1 L - 11 1 L - 11	1 2	13:33:30 13:34:30	11,000 11,000	6,803 6,803	660.1 664.9	738.2 744.0	2950 2973	363.4 366.2	300.5 303.3	1401 1413	55.1 55.4	46.9 47.1	215 216
1 L - 11	4	13:36:30	11,000	6,803	670.2	752.9	3003	370.4	307.3	1430	55.8	47.5	218
1 L - 11	8	13:40:30	11,000	6,803	680.9	763.8	3048	377.0	313.2	1456	56.5	47.7	220
1 L - 12	1	13:46:00	12,000	7,421	731.8	830.8	3297	406.6	338.3	1572	64.4	51.3	244
1 L - 12	2	13:47:00	12,000	7,421	738.8	838.9	3329	410.5	341.6	1587	65.1	51.9	247
1 L - 12	4	13:49:00	12,000	7,421	747.1	850.7	3371	415.5	346.9	1609	65.9	52.4	250
1 L - 12 1 L - 13	<u>8</u> 1	13:53:00 13:57:30	12,000 13,000	7,421 8,039	759.3 810.5	866.9 929.8	3431 3672	423.9 452.4	354.4 377.8	1642 1752	67.5 75.3	53.3 56.6	255 278
1 L - 13	2	13:57:30	13,000	8,039	815.2	936.1	3695	455.6	380.9	1765	75.8	56.8	280
1 L - 13	4	14:00:30	13,000	8,039	823.5	947.7	3737	460.8	385.7	1786	76.8	57.1	283
1 L - 13	8	14:04:30	13,000	8,039	834.3	963.3	3793	468.3	393.2	1818	78.0	58.5	288
1 L - 14	1	14:12:00	14,000	8,657	883.8	1026.1	4030	497.5	418.0	1932	85.4	61.7	310
1 L - 14	2	14:13:00	14,000 14,000	8,657 8,657	886.7	1030.6	4046 4072	499.5	420.0 423.7	1940 1956	85.9 86.1	61.8 62.4	312
1 L - 14 1 L - 14	4 8	14:15:00 14:19:00	14,000	8,657 8,657	892.0 900.3	1037.9 1049.6	4114	503.4 509.7	423.7	1983	86.1 87.5	62.4	313 317
1 L - 14	1	14:15:30	15,000	9,275	950.1	1111.6	4350	538.7	454.1	2095	95.1	66.1	340
1 L - 15	2	14:26:30	15,000	9,275	953.3	1116.3	4367	540.9	456.2	2104	95.5	66.2	341
1 L - 15	4	14:28:30	15,000	9,275	957.6	1123.8	4392	545.2	459.9	2121	96.0	66.7	343
1 L - 15	8	14:32:30	15,000	9,275	964.6	1135.1	4430	551.6	466.1	2148	97.3	67.3	347
10-1	1	14:35:00	8,000	4,949	767.7	941.2	3606	460.7	401.3 400.4	1819	72.0	46.3 46.7	250
1U-1 1U-1	2 4	14:36:00 14:38:00	8,000 8,000	4,949 4,949	766.5 763.1	940.3 936.8	3601 3587	458.9 456.1	398.8	1813 1804	72.2 71.9	46.7 46.2	251 249
1U-2	1	14:40:30	4,000	2,476	574.3	740.0	2773	355.7	328.5	1444	52.8	30.9	177
1U-2	2	14:41:30	4,000	2,476	567.3	732.5	2743	351.0	324.8	1426	52.4	30.4	175
1 U - 2	4	14:43:30	4,000	2,476	566.0	730.7	2736	348.8	323.0	1417	52.3	30.7	175
1 U - 3	1	14:45:30	2,000	1,240	445.7	599.8	2206	285.9	279.4	1193	42.9	22.6	138
1U-3	2	14:46:30	2,000	1,240	441.7	595.6	2189	283.0	276.9	1181	42.3	22.6	137
1U-3 1U-4	1	14:48:30 14:50:30	2,000 1,000	1,240 622	440.3 381.3	593.1 523.5	2180 1909	280.3 248.8	274.9 252.3	1171 1057	42.2 38.7	22.7 19.4	137 123
1U-4	2	14:50:30	1,000	622	371.9	512.8	1867	242.9	248.1	1037	38.0	18.8	120
1U-4	4	14:53:30	1,000	622	369.3	508.4	1852	240.0	245.5	1024	37.8	18.6	119
1U-5	1	14:55:30	0	0	288.8	406.8	1468	196.8	212.0	863	31.5	15.1	98
1 U - 5	2	14:56:30	0	0	285.6		1451	194.3	210.3	854	31.4	15.1	98
	4	14:58:30	0	0	282.4	396.8 391.7	1433 1415	190.8 186.6	207.7 204.3	841 825	31.3 30.8	15.2	98
1U-5 1U-5	8	15:02:30	. 0		279.1							15.5	98

LOADTEST, Inc. Project No. LT-9183

Appendix A, Page 4 of 5



Strain Gage Readings and Loads at Levels 4, 5 and 6
Test Shaft #1 - Hwy 1 over Des Moines River - Keosauqua, IA

1	Level	6
11-0		
111		0.0
111		0.0
11-2		0.0
11-2		0.1
1		0.2 -: 0.1 -
11_2 2		0.1 - 0.2 -
1		0.4 -
1 L - 3 1 111:41:00 3,000 1,888 12.3 11:3 50 6.8 6.2 27 -11:23 2 11:40:00 3,000 1,888 13.3 11:4 52 7.0 6.0 28 -11:4 1 12:06:00 4,000 2,476 15:7 12:5 59 9.2 7.7 36 -1 11:4 1 2:06:00 4,000 2,476 15:7 12:5 59 9.2 7.7 36 -1 11:4 4 12:09:00 4,000 2,476 15:7 12:5 59 9.2 7.7 36 -1 11:4 4 12:09:00 5,000 3,094 18:0 14:5 69 9.4 7.7 36 -1 11:5 12:20:00 5,000 3,094 18:0 14:6 69 11:6 9.2 44 11:5 4 12:23:00 5,000 3,094 18:2 14:6 69 11:6 9.2 44 11:5 12:23:00		0.8
1 1 3		1.8 -:
1 L - 3		2.0
1 1 1 1 1 1 2 6 5 0 2 4 6 1 5 7 1 5 5 6 9 2 7 7 6 6 1 1 4 4 1 2 1 2 0 0 2 4 6 1 5 7 1 5 6 6 9 4 7 7 3 6 1 1 4 4 1 2 1 2 0 0 2 4 6 1 5 7 1 5 6 6 9 4 7 7 3 6 1 1 4 4 1 2 2 2 0 4 0 0 2 4 6 1 5 6 1 1 3 7 6 2 9 5 7 8 37 7 1 1 1 4 1 1 4 1 4 1 4 1 4 4		2.5 -9 3.0 -1
1 L - 4 2 1 2:07:00 4,000 2.476 15.7 62 9.5 7.8 37 1 L - 4 8 1 2:13:00 4,000 2.476 16.9 13.7 62 9.5 7.8 37 1 L - 5 1 1 2:20:00 5,000 3,094 18.0 14.5 69 11.6 9.4 44 1 L - 5 2 12:21:00 5,000 3,094 18.2 14.6 69 11.6 9.4 44 1 L - 5 4 12:23:00 5,000 3,094 18.3 14.7 70 11.8 9.5 45 1 L - 6 1 12:32:00 6,000 3,712 19.9 15.6 75 13.3 10.6 50 1 L - 6 4 12:35:00 6,000 3,712 20.0 15.7 76 13.5 10.8 51 1 L - 6 4 12:39:00 6,000 3,712 20.4 15.9 77 13.7 13.7 </td <td></td> <td>3.0 -1⁻ 2.4 -1</td>		3.0 -1 ⁻ 2.4 -1
1 L - 4 4 12.09.00 4,000 2,476 15.9 13.7 62 9.5 7.8 37 1 L - 5 1 12.20.00 5,000 3,094 18.0 14.5 69 11.6 9.2 44 1 L - 5 2 12.21.00 5,000 3,094 18.2 14.6 69 11.6 9.4 44 1 L - 5 4 12.23.00 5,000 3,094 18.2 14.6 69 11.6 9.4 44 1 L - 6 8 12.27.00 5,000 3,094 18.4 14.8 70 11.9 9.7 45 1 L - 6 1 12.32.00 6,000 3,712 20.0 15.7 75 13.4 10.6 50 1 L - 6 2 12.33.00 6,000 3,712 20.2 15.7 75 13.4 10.6 51 1 L - 6 8 12.235.00 7,000 4,330 22.1 17.6 84 15.2 <td></td> <td>2.3</td>		2.3
1		2.4 -
1 L - 5 2 1221:00 5,000 3,094 18.2 14.6 69 11.6 9.4 44 1 1.6 9.4 44 1 9.5 45 1 1.6 1 1.232:00 5,000 3,094 18.4 14.8 70 11.9 9.7 45 1 L - 6 1 12:32:00 6,000 3,712 19.9 15.6 75 13.3 10.6 50 1 L - 6 4 12:35:00 6,000 3,712 20.0 15.7 76 13.5 10.8 51 1 L - 6 4 12:35:00 6,000 3,712 20.2 15.7 76 13.5 10.8 51 1 L - 7 1 12:44:30 7,000 4,330 22.0 17.4 83 15.2 12.0 57 1 L - 7 2 12:47:30 7,000 4,330 22.1 17.6 84 15.2 12.0 57 1 L - 7 4 12:4		2.4 -6 2.1 - 1.1 -3
1 L - 5 4 1223:00 5,000 3,094 18.3 14.7 70 11.8 9.5 45 1 L - 6 1 12:29:00 6,000 3,712 19.9 15.6 75 13.3 10.6 50 1 L - 6 2 12:39:00 6,000 3,712 20.0 15.7 75 13.4 10.6 51 1 L - 6 4 12:39:00 6,000 3,712 20.0 15.7 75 13.4 10.6 51 1 L - 6 8 12:39:00 6,000 3,712 20.2 15.7 76 13.5 10.8 51 1 L - 7 1 12:44:30 7,000 4,330 22.0 17.4 83 15.2 12.0 57 1 L - 7 2 12:45:30 7,000 4,330 22.1 17.7 84 15.2 12.0 57 1 L - 8 1 13:00 8,000 4,949 23.8 19.0 90 16.4 <td></td> <td>1.1</td>		1.1
1 L - 5 8 1227.00 5,000 3,094 18.4 14.8 70 11.9 9.7 45 1 L - 6 1 12:32:00 6,000 3,712 19.9 15.6 75 13.3 10.6 50 1 L - 6 4 12:35:00 6,000 3,712 20.2 15.7 76 13.5 10.8 51 1 L - 6 4 12:35:00 6,000 3,712 20.4 15.9 77 13.7 10.8 51 1 L - 7 1 12:44:30 7,000 4,330 22.0 17.4 83 15.2 12.0 57 1 L - 7 2 12:45:30 7,000 4,330 22.1 17.6 84 15.2 12.0 57 1 L - 7 4 12:47:30 7,000 4,330 22.1 17.6 84 15.2 12.0 57 1 L - 7 8 15:5:30 7,000 4,330 22.3 17.8 85 15.4<		1.2 -3 1.0 -3
1 -6		1.2 -: 1.0 -: 0.7 -:
1		0.2
1 L - 6 8 12.39.00 6.000 3.712 20.4 15.9 77 13.7 11.3 53 1 L - 7 1 12.445.30 7.000 4,330 22.0 17.4 83 15.2 12.0 57 1 L - 7 4 12.475.30 7.000 4,330 22.1 17.7 84 15.3 12.0 58 1 L - 7 4 12.475.30 7.000 4,330 22.2 17.7 84 15.3 12.0 58 1 L - 8 1 12.575.00 8,000 4,949 23.8 19.0 90 16.4 12.7 61 1 L - 8 1 12.5700 8,000 4,949 24.0 19.1 91 16.6 12.9 62 1 L - 8 4 13.00.00 8,000 4,949 24.1 19.2 91 16.6 12.9 62 1 L - 8 8 13.04.00 8,000 4,949 24.0 19.2 91 <td< td=""><td>0.7 0</td><td>0.2</td></td<>	0.7 0	0.2
1 1 12:44:30 7,000 4,330 22.0 17.4 83 15.2 12.0 57 1 1 7 2 12:45:30 7,000 4,330 22.1 17.6 84 15.2 12.0 57 1 1 7 4 12:47:30 7,000 4,330 22.2 17.7 84 15.3 12.0 58 1 1 8 12:57:00 8,000 4,949 23.8 19.0 90 16.4 12.7 61 1 1 8 2 12:58:00 8,000 4,949 24.0 19.1 91 16.6 12.8 62 1 1 8 8 13:00:00 8,000 4,949 24.0 19.1 91 16.6 12.9 62 1 1 8 8 13:00:00 9,000 5,567 25.9 20.6 98 17.7 13.5 66 1 1 9 1 13:09:00 9,000 5,567 26.0 20.5 98 17.9 13.6 66 1 1 9 4 13:12:00 9,000 5,567 26.0 20.5 98 17.9 13.6 66 1 1 9 4 13:12:00 9,000 5,567 26.0 20.0 99 17.9 13.6 66 1 1 1 13:23:30 10,000 6,185 28.1 22.2 106 19.0 14.5 71 1 1 1 1 13:33:30 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 1 1 1 13:34:30 11,000 6,803 30.5 24.1 115 20.3 15.6 76 1 1 1 1 13:35:30 10,000 6,803 30.5 24.1 115 20.3 15.6 76 1 1 1 1 13:35:30 13,000 7,421 32.6 25.5 123 21.4 16.6 80 1 1 1 1 13:57:30 13,000 8,039 35.5 27.0 28.1 22.2 17.8 84 1 1 1 1 13:57:30 13,000 8,039 35.5 27.1 22.1 106 19.1 14.6 76 1 1 1 1 13:57:30 13,000 8,039 35.5 27.1 13.5 12.0 15.5 76 1 1 1 1 13:57:30 13,000 8,039 35.5 27.1 13.5 22.1 10.6 19.1 14.6 80 1 1 1 1 13:57:30 13,000 8,039 35.5 27.1 13.1 22.2 17.8 84 1 1 1 1 14:25:30 15,000 7,421 32.6 25.5 123 21.4 16.6 80 1 1 1 1 14:25:30 15,000 9,275 38.8 30.6 146 22.8 20.0 90 1 1 1 1 14:25:30 15,000 9,275 38.8 30.6 146 22.8 20.0 90 1 1 1 1 14:35:00 8,000 4,949 30.3 31.1 113 113 15.6 72		
1 L - 7 2 12:45:30 7,000 4,330 22.1 17.6 84 15.2 12.0 57 1 L - 7 8 12:51:30 7,000 4,330 22.3 17.8 84 15.3 12.0 58 1 L - 8 1 12:57:00 8,000 4,949 23.8 19.0 90 16.4 12.7 61 1 L - 8 2 12:58:00 8,000 4,949 24.0 19.1 91 16.6 12.8 62 1 L - 8 4 13:00:00 8,000 4,949 24.1 19.2 91 16.6 12.9 62 1 L - 9 1 13:00:00 9,000 5,567 25.9 20.6 98 17.7 13.5 66 1 L - 9 2 13:10:00 9,000 5,567 26.0 20.5 98 17.7 13.5 66 1 L - 9 4 13:16:00 9,000 5,567 26.0 20.6 99 17		0.5
1		1.0
1 1 7 8 12:51:30 7,000 4,330 22.3 17.8 85 15.4 12.1 58 1 1 12:57:00 8,000 4,949 23.8 19.0 90 16.4 12.7 61 1 1 1 1 13:00:00 8,000 4,949 24.0 19.1 91 16.6 12.8 62 1 1 8 4 13:00:00 8,000 4,949 24.1 19.2 91 16.6 12.9 62 1 1 8 13:34:00 8,000 4,949 24.1 19.2 91 16.6 12.9 62 1 1 1 13:09:00 9,000 5,567 25.9 20.6 98 17.7 13.5 66 1 1 9 2 13:10:00 9,000 5,567 26.0 20.5 98 17.9 13.6 66 1 1 9 4 13:12:00 9,000 5,567 26.0 20.5 98 17.9 13.6 66 1 1 9 8 13:16:00 9,000 5,567 26.0 20.5 99 17.9 13.6 66 1 1 1 1 13:20:30 10,000 6,185 27.9 22.1 106 19.0 14.5 71 1 1 1 1 13:20:30 10,000 6,185 27.9 22.1 106 19.0 14.5 71 1 1 1 1 13:33:30 11,000 6,185 28.1 22.5 107 19.2 14.7 71 1 1 1 1 13:33:30 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 1 1 1 13:33:30 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 1 1 1 13:36:30 11,000 6,803 30.2 24.1 115 20.0 15.5 75 1 1 1 1 13:36:30 11,000 6,803 30.3 23.9 114 20.2 15.6 76 1 1 1 2 13:44:30 11,000 6,803 30.3 23.9 114 20.2 15.6 76 1 1 1 1 13:36:30 11,000 6,803 30.3 23.9 114 20.2 15.6 76 1 1 1 1 13:46:00 12,000 7,421 32.6 25.3 122 21.0 16.5 79 1 1 1 1 13:57:30 13,000 8,039 35.5 27.7 133 22.2 17.9 85 1 1 1 1 13:57:30 13,000 8,039 35.5 27.7 133 22.2 17.9 85 1 1 1 1 14:26:30 15,000 9,275 38.8 30.6 146 22.8 20.0 90 1 1 1 1 14:26:30 15,000 9,275 38.8 30.6 146 22.8 20.0 90 1 1 1 1 14:26:30 15,000 9,275 38.9 30.5 146 22.8 20.0 90 1 1 1 1 14:26:30 15		1.0
1 L - 8 2 12:58:00 8,000 4,949 24.0 19.1 91 16.6 12.8 62 1 L - 8 4 13:00:00 8,000 4,949 24.0 19.2 91 16.6 12.9 62 1 L - 9 1 13:00:00 9,000 5,567 25.9 20.6 98 17.7 13.5 66 1 L - 9 2 13:10:00 9,000 5,567 26.2 20.6 98 17.7 13.5 66 1 L - 9 4 13:16:00 9,000 5,567 26.2 20.6 99 17.9 13.6 66 1 L - 9 8 13:16:00 9,000 5,567 26.0 21.0 99 17.9 13.6 66 1 L - 10 1 13:20:30 10,000 6,185 28.1 22.2 106 19.0 14.5 71 1 L - 10 4 13:23:30 10,000 6,185 28.1 22.5 107		1.0
1 L - 8 4 13:00:00 8,000 4,949 24.1 19:2 91 16.6 12:9 62 1 L - 9 1 13:09:00 9,000 5,567 26.0 20.5 98 17.7 13.5 66 1 L - 9 2 13:10:00 9,000 5,567 26.0 20.5 98 17.9 13.6 66 1 L - 9 4 13:16:00 9,000 5,567 26.0 20.6 99 17.9 13.6 67 1 L - 10 1 13:20:30 10,000 6,185 28.1 22.2 106 19.0 14.5 71 1 L - 10 2 13:21:30 10,000 6,185 27.9 22.1 106 19.1 14.6 71 1 L - 10 4 13:23:30 10,000 6,185 28.1 22.7 108 19.2 14.7 71 1 L - 10 8 13:27:30 10,000 6,803 30.1 24.0 114		1.4 S 1.4 S
1 L - 8 8 13:04:00 8,000 4,949 24.0 19.2 91 16.6 12.9 62 1 L - 9 1 13:09:00 9,000 5,567 25.9 20.6 98 17.7 13.5 66 1 L - 9 4 13:12:00 9,000 5,567 26.2 20.6 99 17.9 13.6 67 1 L - 10 1 13:20:30 10,000 6,185 28.1 22.2 106 19.0 14.5 71 1 L - 10 2 13:21:30 10,000 6,185 28.1 22.2 106 19.0 14.5 71 1 L - 10 4 13:23:30 10,000 6,185 28.1 22.5 107 19.2 14.7 71 1 L - 11 1 13:33:33 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 L - 11 4 13:36:30 11,000 6,803 30.2 24.1 115		1.4 9 1.5 9
1 L - 9 1 13:09:00 9,000 5,567 25.9 20.6 98 17.7 13.5 66 1 L - 9 2 13:10:00 9,000 5,567 26.0 20.5 98 17.9 13.6 66 1 L - 9 4 13:16:00 9,000 5,567 26.0 21.0 99 17.9 13.6 66 1 L - 10 1 13:20:30 10,000 6,185 28.1 22.2 106 19.0 14.5 71 1 L - 10 4 13:23:30 10,000 6,185 28.1 22.2 106 19.0 14.6 71 1 L - 10 4 13:23:30 10,000 6,185 28.1 22.5 107 19.2 14.7 71 1 L - 10 8 13:27:30 10,000 6,185 28.4 22.7 108 19.2 15.0 72 1 L - 11 1 13:33:30 11,000 6,803 30.1 24.1 115		1.6
1 L - 9 2 13:10:00 9,000 5,567 26.0 20.5 98 17.9 13.6 66 1 L - 9 4 13:16:00 9,000 5,567 26.0 21.0 99 17.9 13.6 67 1 L - 10 1 13:20:30 10,000 6,185 28.1 22.2 106 19.0 14.5 71 1 L - 10 2 13:21:30 10,000 6,185 27.9 22.1 106 19.1 14.6 71 1 L - 10 4 13:23:30 10,000 6,185 28.1 22.5 107 19.2 14.7 71 1 L - 10 8 13:27:30 10,000 6,185 28.4 22.7 108 19.2 14.7 71 1 L - 11 1 13:33:30 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 L - 11 4 13:36:30 11,000 6,803 30.2 24.1 115 </td <td></td> <td>2.0 12</td>		2.0 12
1 L - 9 8 13:16:00 9,000 5,567 26.0 21.0 99 17.9 13.6 66 1 L - 10 1 13:20:30 10,000 6,185 28.1 22.2 106 19.0 14.5 71 1 L - 10 4 13:23:30 10,000 6,185 28.1 22.5 107 19.2 14.7 71 1 L - 10 8 13:27:30 10,000 6,185 28.1 22.5 107 19.2 14.7 71 1 L - 10 8 13:27:30 10,000 6,803 30.1 24.0 114 20.2 15.0 72 1 L - 11 1 13:33:30 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 L - 11 2 13:34:30 11,000 6,803 30.3 23.9 114 20.2 15.6 76 1 L - 12 1 13:46:00 12,000 7,421 32.6 25.3 12	2.2 1	1.9 1
1 L - 10 1 13:20:30 10,000 6,185 28.1 22.2 106 19.0 14.5 71 1 L - 10 2 13:21:30 10,000 6,185 27.9 22.1 106 19.0 14.5 71 1 L - 10 4 13:23:30 10,000 6,185 28.4 22.7 108 19.2 15.0 72 1 L - 11 1 13:33:30 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 L - 11 2 13:34:30 11,000 6,803 30.2 24.1 115 20.0 15.5 75 1 L - 11 4 13:36:30 11,000 6,803 30.2 24.1 115 20.3 15.6 76 1 L - 12 1 13:46:00 12,000 7,421 32.6 25.3 122 21.0 16.5 79 1 L - 12 1 13:49:00 12,000 7,421 32.7 25.5 <td< td=""><td></td><td>2.2 12</td></td<>		2.2 12
1 L - 10 2 13:21:30 10,000 6,185 27.9 22.1 106 19.1 14.6 71 1 L - 10 4 13:23:30 10,000 6,185 28.1 22.5 107 19.2 14.7 71 1 L - 11 8 13:27:30 10,000 6,185 28.4 22.7 108 19.2 15.0 72 1 L - 11 1 13:33:30 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 L - 11 4 13:36:30 11,000 6,803 30.2 24.1 115 20.0 15.5 75 1 L - 11 4 13:36:30 11,000 6,803 30.5 24.1 115 20.0 15.6 76 1 L - 12 1 13:46:00 12,000 7,421 32.6 25.3 122 21.0 16.5 79 1 L - 12 4 13:47:00 12,000 7,421 32.7 25.3 <td< td=""><td></td><td>1.9 1²</td></td<>		1.9 1 ²
1 L - 10 4 13:23:30 10,000 6,185 28.1 22.5 107 19.2 14.7 71 1 L - 10 8 13:27:30 10,000 6,185 28.4 22.7 108 19.2 15.0 72 1 L - 11 1 13:33:30 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 L - 11 2 13:34:30 11,000 6,803 30.2 24.1 115 20.0 15.5 75 1 L - 11 4 13:36:30 11,000 6,803 30.3 23.9 114 20.2 15.6 76 1 L - 12 1 13:46:00 12,000 7,421 32.6 25.3 122 21.0 16.5 79 1 L - 12 1 13:46:00 12,000 7,421 32.6 25.3 122 21.0 16.5 79 1 L - 12 4 13:49:00 12,000 7,421 32.9 25.5 <td< td=""><td></td><td>2.4 12</td></td<>		2.4 12
1 L - 10 8 13:27:30 10,000 6,185 28.4 22.7 108 19.2 15.0 72 1 L - 11 1 13:33:30 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 L - 11 2 13:34:30 11,000 6,803 30.2 24.1 115 20.0 15.5 75 1 L - 11 4 13:36:30 11,000 6,803 30.3 23.9 114 20.2 15.6 76 1 L - 11 8 13:46:00 12,000 7,421 32.6 25.3 122 21.0 16.5 79 1 L - 12 1 13:46:00 12,000 7,421 32.7 25.3 123 21.4 16.5 79 1 L - 12 4 13:49:00 12,000 7,421 32.7 25.5 123 21.4 16.6 80 1 L - 12 8 13:53:00 12,000 7,421 32.2 25.7 <t></t>		2.4
1 L - 11 1 13:33:30 11,000 6,803 30.1 24.0 114 20.2 15.5 75 1 L - 11 2 13:34:30 11,000 6,803 30.2 24.1 115 20.0 15.5 75 1 L - 11 4 13:36:30 11,000 6,803 30.3 23.9 114 20.2 15.6 76 1 L - 11 8 13:46:00 12,000 7,421 32.6 25.3 122 21.0 16.5 79 1 L - 12 1 13:46:00 12,000 7,421 32.7 25.3 123 21.4 16.6 80 1 L - 12 4 13:49:00 12,000 7,421 32.7 25.3 123 21.4 16.6 80 1 L - 12 8 13:53:00 12,000 7,421 32.7 25.5 123 21.4 16.6 80 1 L - 13 1 13:57:30 13,000 8,039 35.3 27.0 <td< td=""><td>2.6 2</td><td>2.9 15</td></td<>	2.6 2	2.9 15
1 L - 11 4 13:36:30 11,000 6,803 30.3 23.9 114 20.2 15.6 76 1 L - 12 1 13:46:00 12,000 7,421 32.6 25.3 122 21.0 16.5 79 1 L - 12 2 13:47:00 12,000 7,421 32.7 25.3 123 21.4 16.6 80 1 L - 12 4 13:49:00 12,000 7,421 32.7 25.3 123 21.4 16.6 80 1 L - 12 4 13:49:00 12,000 7,421 32.7 25.5 123 21.4 16.6 80 1 L - 13 1 13:59:30 13,000 8,039 35.3 27.0 131 22.2 17.8 84 1 L - 13 2 13:58:30 13,000 8,039 35.5 27.7 133 22.2 17.8 84 1 L - 13 4 14:00:30 13,000 8,039 35.5 27.7 <td< td=""><td></td><td>3.3</td></td<>		3.3
1 L - 11 8 13:40:30 11,000 6,803 30.5 24.1 115 20.3 15.6 76 1 L - 12 1 13:46:00 12,000 7,421 32.6 25.3 122 21.0 16.5 79 1 L - 12 2 13:47:00 12,000 7,421 32.7 25.3 123 21.4 16.6 80 1 L - 12 4 13:49:00 12,000 7,421 32.9 25.5 123 21.4 16.7 80 1 L - 12 8 13:53:00 12,000 7,421 32.9 25.5 123 21.4 16.7 80 1 L - 13 1 13:57:30 13,000 8,039 35.3 27.0 131 22.2 17.8 84 1 L - 13 4 14:0:30 13,000 8,039 35.2 28.4 134 22.1 17.7 84 1 L - 13 4 14:0:30 13,000 8,639 35.5 27.7 1		3.3 18 2.9 17
1 L - 12 1 13:46:00 12,000 7,421 32.6 25:3 122 21.0 16.5 79 1 L - 12 2 13:47:00 12,000 7,421 32.7 25.3 123 21.4 16.6 80 1 L - 12 4 13:49:00 12,000 7,421 32.9 25.5 123 21.4 16.6 80 1 L - 12 8 13:53:00 12,000 7,421 32.9 25.5 123 21.4 16.6 80 1 L - 13 1 13:57:30 13,000 8,039 35.3 27.0 131 22.2 17.8 84 1 L - 13 2 13:58:30 13,000 8,039 35.5 27.7 133 22.2 17.8 84 1 L - 13 4 14:00:30 13,000 8,039 35.5 27.7 133 22.2 17.9 85 1 L - 14 1 14:13:00 14,000 8,657 37.2 31.1 <td< td=""><td></td><td>3.3</td></td<>		3.3
1 L - 12 2 13.47.00 12,000 7.421 32.7 25.3 123 21.4 16.6 80 1 L - 12 4 13.49.00 12,000 7.421 32.9 25.5 123 21.4 16.7 80 1 L - 12 8 13.53.00 12,000 7.421 33.2 25.7 124 21.5 16.8 81 1 L - 13 1 13.57.30 13,000 8,039 35.3 27.0 131 22.2 17.8 84 1 L - 13 2 13.58.30 13,000 8,039 35.5 27.7 133 22.2 17.9 85 1 L - 13 4 14.00.30 13,000 8,039 35.5 27.7 133 22.2 17.9 85 1 L - 14 1 14.12.00 14,000 8,657 37.2 31.1 144 22.6 19.2 88 1 L - 14 2 14.13.00 14,000 8,657 37.2 31.1 <td< td=""><td></td><td>3.8 20</td></td<>		3.8 20
1 L - 12 8 13:53:00 12,000 7,421 33.2 25.7 124 21.5 16.8 81 1 L - 13 1 13:57:30 13,000 8,039 35.3 27.0 131 22.2 17.8 84 1 L - 13 2 13:58:30 13,000 8,039 35.5 27.7 133 22.2 17.9 85 1 L - 13 4 14:00:30 13,000 8,039 35.5 27.7 133 22.2 17.9 85 1 L - 13 8 14:04:30 13,000 8,039 35.5 27.1 132 22.0 18.2 85 1 L - 14 1 14:12:00 14,000 8,657 37.2 31.1 144 22.6 19.2 88 1 L - 14 2 14:13:00 14,000 8,657 37.2 31.1 144 22.6 18.8 87 1 L - 14 4 14:19:00 14,000 8,657 37.3 31.1 <td< td=""><td></td><td>3.8 20</td></td<>		3.8 20
1 L - 13 1 13:57:30 13,000 8,039 35.3 27.0 131 22.2 17.8 84 1 L - 13 2 13:58:30 13,000 8,039 35.2 28.4 134 22.1 17.7 84 1 L - 13 4 14:00:30 13,000 8,039 35.5 27.7 133 22.2 17.9 85 1 L - 13 8 14:04:30 13,000 8,039 35.5 27.1 132 22.0 18.2 85 1 L - 14 1 14:12:00 14,000 8,657 37.2 31.1 144 22.6 19.2 88 1 L - 14 4 14:15:00 14,000 8,657 37.2 31.1 144 22.6 18.8 87 1 L - 14 4 14:15:00 14,000 8,657 37.3 31.1 144 22.6 18.8 87 1 L - 14 4 14:25:30 15,000 9,275 38.8 30.6 <td< td=""><td></td><td>3.8 20</td></td<>		3.8 20
1 L - 13 2 13:58:30 13:000 8,039 35:5 27.7 133 22:2 17.9 84 1 L - 13 8 14:04:30 13,000 8,039 35:5 27.1 133 22:2 17.9 85 1 L - 14 1 14:04:30 13,000 8,657 37.2 31.1 144 22.6 18.2 85 1 L - 14 2 14:13:00 14,000 8,657 37.2 31.1 144 22.6 18.8 87 1 L - 14 4 14:15:00 14,000 8,657 37.2 31.1 144 22.6 18.8 87 1 L - 14 8 14:19:00 14,000 8,657 37.3 31.1 144 22.6 18.8 87 1 L - 14 8 14:19:00 14,000 8,657 37.4 28.9 140 22.5 19.3 88 1 L - 15 1 14:26:30 15,000 9,275 38.8 30.6 <td< td=""><td></td><td>3.6 20 4.0 22</td></td<>		3.6 20 4.0 22
1 L - 13 4 14:00:30 13,000 8,039 35.5 27.7 133 22.2 17.9 85 1 L - 13 8 14:04:30 13,000 8,039 35.5 27.7 132 22.0 18.2 85 1 L - 14 1 14:12:00 14,000 8,657 37.2 31.1 144 22.6 19.2 88 1 L - 14 2 14:13:00 14,000 8,657 37.2 31.1 144 22.6 18.8 87 1 L - 14 4 14:15:00 14,000 8,657 37.3 31.1 144 22.6 18.8 87 1 L - 14 8 14:19:00 14,000 8,657 37.3 31.1 144 22.6 18.8 87 1 L - 15 1 14:25:30 15,000 9,275 38.8 30.6 146 22.8 20.0 90 4 1 L - 15 4 14:26:30 15,000 9,275 38.8 30		1.3 22
1 L - 13 8 14:04:30 13,000 8,039 35.5 27.1 132 22.0 18.2 85 1 L - 14 1 14:12:00 14,000 8,657 37.2 31.1 144 22.6 19.2 88 1 L - 14 2 14:13:00 14,000 8,657 37.2 31.1 144 22.6 18.8 87 1 L - 14 4 14:15:00 14,000 8,657 37.3 31.1 144 22.6 18.8 87 1 L - 14 8 14:19:00 14,000 8,657 37.3 31.1 144 22.6 18.8 87 1 L - 15 1 14:25:30 15,000 9,275 38.8 30.6 146 22.8 20.0 90 1 L - 15 2 14:26:30 15,000 9,275 38.8 30.3 146 22.8 20.0 90 1 L - 15 4 14:28:30 15,000 9,275 38.9 30.5 <td< td=""><td></td><td>4.0 22</td></td<>		4.0 22
1 L - 14 2 14:13:00 14,000 8,657 37.2 31.1 144 22.6 18.8 87 1 L - 14 4 14:15:00 14,000 8,657 37.3 31.1 144 22.6 18.8 87 1 L - 15 1 14:25:30 15,000 9,275 38.8 30.6 146 22.8 20.0 90 1 L - 15 2 14:26:30 15,000 9,275 38.8 30.3 146 22.9 20.1 91 1 L - 15 4 14:28:30 15,000 9,275 38.9 30.5 146 22.8 20.3 91 1 L - 15 8 14:32:30 15,000 9,275 38.9 30.5 146 22.8 20.3 91 1 L - 15 8 14:32:30 15,000 9,275 39.0 30.5 147 22.7 20.4 91 1 U - 1 1 14:35:00 8,000 4,949 30.1 23.2 112 18.5 15.5 72 1 U - 1 2 14:36:00 8,000 4,949 30.3 23.1 113 18.3 15.6 72	3.9 4	1.4 23
1 L - 14 4 14:15:00 14,000 8,657 37.3 31.1 144 22.6 18.8 87 1 L - 14 8 14:19:00 14,000 8,657 37.4 28.9 140 22.5 19.3 88 1 L - 15 1 14:25:30 15,000 9,275 38.8 30.6 146 22.8 20.0 90 4 1 L - 15 2 14:26:30 15,000 9,275 38.8 30.3 146 22.9 20.1 91 1 L - 15 4 14:28:30 15,000 9,275 38.9 30.5 146 22.8 20.3 91 1 L - 15 8 14:32:30 15,000 9,275 39.0 30.5 147 22.7 20.4 91 1 U - 1 1 14:35:00 8,000 4,949 30.1 23.2 112 18.5 15.5 72 1 1 U - 1 2 14:36:00 8,000 4,949 30.3 23.1 113 18.3 15.6 72		1.7 24
1 L - 14 8 14:19:00 14,000 8,657 37.4 28.9 140 22.5 19.3 88 1 L - 15 1 14:26:30 15,000 9.275 38.8 30.6 146 22.8 20.0 90 1 L - 15 2 14:26:30 15,000 9.275 38.8 30.3 146 22.9 20.1 91 1 L - 15 4 14:28:30 15,000 9,275 38.9 30.5 146 22.8 20.3 91 1 L - 15 8 14:32:30 15,000 9,275 39.0 30.5 146 22.8 20.3 91 1 L - 15 8 14:32:00 8,000 9,275 39.0 30.5 147 22.7 20.4 91 1 L - 15 8 14:35:00 8,000 4,949 30.1 23.2 112 18.5 15.5 72 30.0 1 U - 1 2 14:36:00 8,000 4,949 30.3 23.		4.8 25 4.7 24
1 L - 15 1 14:25:30 15,000 9,275 38.8 30.6 146 22.8 20.0 90 1 L - 15 2 14:26:30 15,000 9,275 38.8 30.3 146 22.9 20.1 91 1 L - 15 4 14:28:30 15,000 9,275 38.9 30.5 146 22.8 20.3 91 1 L - 15 8 14:32:30 15,000 9,275 39.0 30.5 147 22.7 20.4 91 1 U - 1 1 14:35:00 8,000 4,949 30.1 23.2 112 18.5 15.5 72 1 U - 1 2 14:36:00 8,000 4,949 30.3 23.1 113 18.3 15.6 72		1.8 25
1 L - 15 2 14:26:30 15,000 9,275 38.8 30.3 146 22.9 20.1 91 1 L - 15 4 14:28:30 15,000 9,275 38.9 30.5 146 22.8 20.3 91 1 L - 15 8 14:32:30 15,000 9,275 39.0 30.5 147 22.7 20.4 91 1 U - 1 1 14:35:00 8,000 4,949 30.1 23.2 112 18.5 15.5 72 1 U - 1 2 14:36:00 8,000 4,949 30.3 23.1 113 18.3 15.6 72	4.1 5	5.3 26
1 L - 15 8 14:32:30 15,000 9,275 39.0 30.5 147 22.7 20.4 91 1 U - 1 1 14:35:00 8,000 4,949 30.1 23.2 112 18.5 15.5 72 1 U - 1 2 14:36:00 8,000 4,949 30.3 23.1 113 18.3 15.6 72		5.3 26
1 U - 1		5.1 26
1 U - 1 2 14:36:00 8,000 4,949 30.3 23.1 113 18.3 15.6 72		5.4 26 3.8 17
		3.7
1 1 1 - 1 4 14:38:00 8,000 4,949 30.2 23.4 113 18.5 15.5 72		3.8
		2.3 1
		1.9
		2.1 10 1.4 8
		1.3
		0.8
1 U - 4 1 14:50:30 1,000 622 21.6 14.8 77 14.7 10.3 53	1.0 0	0.2
		0.0
		0.6
		1.3 -3 1.3 -2
		1.6
		1.6

LOADTEST, Inc. Project No. LT-9183

Appendix A, Page 5 of 5




Test Shaft #1 - Hwy 1 over Des Moines River Keosauqua, IA (LT-9183)

APPENDIX B

O-CELL AND INSTRUMENTATION CALIBRATION SHEETS





5 INCH

PRESSURE PSI	LOAD KIPS	LOAD KIPS	LOAD KIPS
0	0	0	0
500	309	308	310
1000	620	618	620
1500	934	932	933
2000	1240	1238	1238
2500	1561	1550	1550
3000	1870	1861	1858
3500	2180	2170	2165
4000	2480	2470	2465
4500	2793	2783	2777
5000	3103	3088	3081

3 INCH

1 INCH

34" O-CELL, SERIAL # 5023-7

LOAD CONVERSION FORMULA LOAD = PRESSURE * 0.6181 + (3.77) {KIPS} {PSI}

Regression Output:

Constant	3.7710 kips
X Coefficient	0.6181 kip/psi
R Square	1.0000
No. of Observations	30
Degrees of Freedom	28
Std Err of Y Est	6.41
Std Err of X Coeff	0.0008

CALIBRATION STANDARDS:

All data presented are derived from 6" dia. certified hydraulic pressure gauges and electronic load transducer, manufactured and calibrated by the University of Illinois at Champaign, Illinois. All calibrations and certifications are traceable through the Laboratory Master Deadweight Gauges directly to the National Institute of Standards and Technology. No specific guidelines exist for calibration of load test jacks and equipment but procedures comply with similar guidelines for calibration of gages, ANSI specifications B40.1.

* AE & FC CUSTOMER: LOADTEST Inc

* AE & FC JOB NO: 8497

STROKE:

CUSTOMER P.O. NO.: LT-9183

* CONTRACTOR.: LONGFELLOW DRILLING

* JOB LOCATION: CLEARFIELD, IA

* DATED: 04/21/06

SERVICE ENGINEER: JOHN 2004



Certificate No.:

28554

Page 1 of 2

Date of Calibration:

4/20/2005

Customer

: FLOW TECHNOLOGY

P.O. BOX 8889

JACKSONVILLE, FL 32239-8889

Pressure and Temperature Measurement

WIKA Instrument Corporation Wiegand Boulevard

Lawrenceville, Georgia 30043

Tel 770-513-8200 Fax 770-338-5118 www.wika.com info@wika.com

Order No.

: 3261413

Specification of the device under test

Working Standard (WS)

Object

: Dial Gauge

Name

: Electr. Gauge

Manufacturer

: WIKA

Pressure range

Recal Interval

: 0 ... 2750 bar

Model

: 232.50 6"

Calibration-number

: 56605 5-19-2004

Accuracy Identity

: 0.025 % (of span)

Serial No.

: -

: SS 205

: 1 year

Tag Pressure range

: 0 ... 15000 psi

Accuracy

: 1 % (of span)

Scale division / Resolution

: 200 psi

Method of measurement

: Gauge pressure

Output signal

Used auxiliary instruments

Place of calibration

Calibration parameters

: Cal-Lab (Lawrenceville) : 71.0

Multimeter Resistor

Test temperature (in °F) Humidity (in %)

: 30.0 Amb. pressure (in inHg)

: 28.9 : water

Pressure medium Angle position

local gravity (in m/s²)

: vertical : 9.79541

Comments

Calibration technician

Quality Assurance

Kuldeep Pats



Certificate No.:

28554

Rage 2 of 2

Pressure and Temperature
Measurement
WIKA Instrument Corporation

WIKA Instrument Corporation Wiegand Boulevard Lawrenceville, Georgia 30043

Tel 770-513-8200 Fax 770-338-5118 www.wika.com info@wika.com

Calibration results

Reading DUT	Reading WS psi		Hysteresis psi	Deviation %	Deviation %	Pass/Fail
psi	M 1	M 2	<u>201</u>	M 1	M 2	
0.0	0.0	0.0	0.0	0.0	0.0	PASS
3000.0	3000.0	3040.0	40.0	0.0	-0.3	PASS
6000.0	5920.0	6000.0	80.0	0.5	0.0	PASS
9000.0	8920.0	9000.0	80.0	0.5	0.0	PASS
12000.0	11900.0	12000.0	100.0	0.7	0.0	PASS
15000.0	15000.0	15000.0	1	0.0	0.0	PASS

The DUT is labeled with a calibration sticker, which shows the date of calibration and the date for recalibration. The recommended cycle is one year from current calibration.

Declaration of conformity:

The device under test meets the specifications as required by the manufacturer.

WIKA Instrument Corporation certifies that the above named instrument has been calibrated by comparison to laboratory standards traceable to the National Institute of Standards and Technology (NIST)

This certificate shall not be reproduced, except in full, without the written approval of Wika Instrument Corporation Calibration Laboratory

Calibration is carried out according to the following procedures:

ISO 10012-1 Edition 15-0101992 ANSI / NCSL Z 540-1-1994 WIKA Procedure SOP 0.2



Instrument: RDP Electronics LVDT

Calibration Date: February 6, 2006


Model: DCW2000A/85B

Temperature: 18.9 °C

Serial Number: 2262

Linear Range: 100 mm

Displacement	1 st Cycle	2 nd Cycle	Average (Volts)	Linearity (% FS)	
(mm)	(Volts)	(Volts)	(VOILS)		
0	0.000	0.000	0.000	0.00	
20	2.051	2.053	2.052	-0.01	
40	4.104	4.106	4.105	-0.01	
60	6.165	6.165	6.165	0.06	
80	8.205	8.207	8.206	-0.05	
100	10.266	10.263	10.265	0.01	



Linear Gage Factor: 9.743 mm/V 0.3836 in/V

The above named instrument has been calibrated using Grade 3 steel rectangular gage blocks and was found to be in tolerance in all operating ranges.

Tested by: Michael D. Ahrens, P.E.

Signed:

Approved by: David J. Jakstis, P.E.



Instrument: RDP Electronics LVDT

Calibration Date: February 6, 2006


Model: DCW2000A/85B

Temperature: 18.9 °C

Serial Number: 2263

Linear Range: 100 mm

Displacement (mm)	1 st Cycle (Volts)	2 nd Cycle (Volts)	Average (Volts)	Linearity (% FS)
0	0.000	0.000	0.000	0.00
20	2.063	2.063	2.063	-0.02
40	4.127	4.127	4.127	-0.03
60	6.198	6.198	6.198	0.03
80	8.253	8.259	8.256	-0.04
100	10.325	10.330	10.328	0.03



Linear Gage Factor: 9.686 mm/V 0.3813 in/

The above named instrument has been calibrated using Grade 3 steel rectangular gage blocks and was found to be in tolerance in all operating ranges.

Tested by: Michael D. Ahrens, P.E.

Signed:

Approved by: David J. Jakstis, P.E.



Instrument: RDP Electronics LVDT

Calibration Date: February 6, 2006


Model: DCW500A/85B

Temperature: 18.9 °C

Serial Number: 3354

Linear Range: 25 mm

Displacement (mm)	1 st Cycle (Volts)	2 nd Cycle (Volts)	Average (Volts)	Linearity (% FS)
0	0.000	0.000	0.000	0.00
5	2.050	2.050	2.050	-0.03
10	4.105	4.106	4.105	-0.01
15	6.161	6.158	6.160	-0.01
20	8.216	8.214	8.215	0.01
25	10.269	10.266	10.268	0.00



The above named instrument has been calibrated using Grade 3 steel rectangular gage blocks and was found to be in tolerance in all operating ranges.

Tested by: Michael D. Ahrens, P.E.

Signed:

Approved by: David J. Jakstis, P.E.



Instrument: RDP Electronics LVDT

Calibration Date: February 6, 2006


Model: DCW500A/85B

Temperature: 18.9 °C

Serial Number: 3355

Linear Range: 25 mm

Displacement	1 st Cycle	2 nd Cycle	Average (Volts)	Linearity (% FS)
(mm)	(Volts) 0.000	(Volts) 0.000	0.000	0.00
0 5	2.023	2.023	2.023	0.01
10	4.044	4.047	4.045	0.00
15	6.070	6.070	6.070	0.02
20	8.091	8.091	8.091	0.00
25	10.114	10.112	10.113	-0.01



Linear Gage Factor: 2.472 mm/V 0.09732 in/V


The above named instrument has been calibrated using Grade 3 steel rectangular gage blocks and was found to be in tolerance in all operating ranges.

Tested by: Michael D. Ahrens, P.E.

Signed.

Approved by: David J. Jakstis, P.E.





Vibrating Wire Displacement Transducer Calibration Report

Range: 150 mm

Calibration Date: April 03, 2006

Serial Number: 06-3482

Temperature: 21.9 °C

Cal. Std. Control Numbers: 529, 406, 344, 057

Calibration Instruction: CI-4400 Rev: C

Technician: Elles

GK-401 Reading Position B

Actual Displacement	Gage Reading	Gage Reading	Average Gage	Calculated Displacement	Error Linear	Calculated Displacement	Error Polynomial
(mm)	1st Cycle	2nd Cycle	Reading	(Linear)	(%FS)	(Polynomial)	(%FS)
0.0	2623	2622	2623	-0.09	-0.06	0.03	0.02
30.0	3623	3621	3622	29.94	-0.04	29.91	-0.06
60.0	4628	4628	4628	60.16	0.11	60.06	0.04
90.0	5626	5624	5625	90.11	0.08	90.02	0.01
120.0	6620	6619	6620	119.99	-0.01	119.97	-0.02
150.0	7615	7614	7615	149.88	-0.08	150.01	0.01

(mm) Linear Gage Factor (G): 0.03004 (mm/digit)

Regression Zero: 2626

Polynomial Gage Factors: A: 3.68808E-08

B: 0.02967

C: -78.020

(inches) Linear Gage Factor (G): 0.001183 (inches/ digit)

Polynomial Gage Factors:

A: 1.452E-09

B: 0.001168

C: -3.0717

Calculated Displacement:

Linear, $D = G(R_1 - R_0)$

Polynomial, $D = AR_1^2 + BR_1 + C$

Refer to manual for temperature correction information.

Function Test at Shipment:

GK-401 Pos. B: 5110

Temp (T_0) : 23.9

°C

April 26, 2006

The above instrument was found to be in tolerance in all operating ranges.



Vibrating Wire Displacement Transducer Calibration Report

150 mm Range:

Calibration Date: April 03, 2006

Serial Number: 06-3483

Temperature: 21.9 °C

Cal. Std. Control Numbers: 529, 406, 344, 057

Calibration Instruction: CI-4400 Rev: C

Technician: Slage

GK-401 Reading Position B

Actual Displacement	Gage Reading	Gage Reading	Average Gage	Calculated Displacement	Error Linear	Calculated Displacement	Error Polynomial
(mm)	1st Cycle	2nd Cycle	Reading	(Linear)	(%FS)	(Polynomial)	(%FS)
0.0	2676	2675	2676	-0.31	-0.21	-0.08	-0.05
30.0	3694	3692	3693	30.18	0.12	30.13	0.09
60.0	4697	4695	4696	60.23	0.15	60.05	0.03
90.0	5693	5693	5693	90.10	0.06	89.92	-0.05
120.0	6690	6690	6690	119.97	-0.02	119.92	-0.05
150.0	7688	7686	7687	149.84	-0.11	150.07	0.04

(mm) Linear Gage Factor (G): 0.02996 (mm/digit)

Regression Zero: 2686

Polynomial Gage Factors:

A: 6.75388E-08

B: 0.02926

C: -78.852

(inches) Linear Gage Factor (G): 0.001180 (inches/digit)

Polynomial Gage Factors:

A: 2.65901E-09

B: 0.001152___

C: -3.1044

Calculated Displacement:

Linear, $D = G(R_1 - R_0)$

Polynomial, $D = AR_1^2 + BR_1 + C$

Refer to manual for temperature correction information.


Function Test at Shipment:

GK-401 Pos. B: 5195

 $Temp(T_0)$:

April 26, 2006

The above instrument was found to be in tolerance in all operating ranges.



Vibrating Wire Displacement Transducer Calibration Report

Range: 150 mm

Calibration Date: April 03, 2006

Serial Number: 06-3484

Temperature: 21.9 °C

Cal. Std. Control Numbers: 529, 406, 344, 057

Calibration Instruction: CI-4400 Rev: C

Technician:

GK-401 Reading Position B

Actual	Gage	Gage	Average	Calculated	Error	Calculated	Error
Displacement	Reading	Reading	Gage	Displacement	Linear	Displacement	Polynomial
(mm)	1st Cycle	2nd Cycle	Reading	(Linear)	(%FS)	(Polynomial)	(%FS)
0.0	2596	2597	2597	-0.24	-0.16	-0.04	-0.02
30.0	3613	3611	3612	30.10	0.07	30.06	0.04
60.0	4617	4619	4618	60.17	0.11	60.00	0.00
90.0	5622	5621	5622	90.15	0.10	89.99	-0.01
120.0	6620	6620	6620	119.99	-0.01	119.95	-0.03
150.0	7618	7619	7619	149.83	-0.12	150.03	0.02

(mm) Linear Gage Factor (G): 0.02988 (mm/digit)

Regression Zero: 2605

Polynomial Gage Factors:

A: 6.08905E-08

B: 0.02926

C: -76.421

(inches) Linear Gage Factor (G): 0.001176 (inches/digit)

Polynomial Gage Factors:

A: 2.39726E-09

B: 0.001152

C: -3.0087

Calculated Displacement:

Linear, $D = G(R_1 - R_0)$

Polynomial, $D = AR_1^2 + BR_1 + C$

Refer to manual for temperature correction information.

Function Test at Shipment:

GK-401 Pos. B: 5150

Temp (T_0) : 24.1

°C

Date: April 26, 2006

The above instrument was found to be in tolerance in all operating ranges.

Sister Bar Calibration Report

Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6908

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 46 ft.

Temperature: 19.5

Factory Zero Reading: 7577

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 7572

Technician:	p. Ow	litte

Applied Load:		Linearity			
(pounds)	Cycle #1	Cycle #2	Average	Change	% Max.Load
100	7617	7631	7624		
1,500	8300	8315	8308	684	-0.19
3,000	9051	9064	9058	750	0.11
4,500	9794	9804	9799	742	0.13
6,000	10531	10537	10534	735	-0.07
100	7631				

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.343 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max. Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

Sister Bar Calibration Report

Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6909

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 46 ft.

Temperature: _____19.7 ___°C

Factory Zero Reading: 7509

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 7504

Technician: J. Quelletto

Applied Load:		Linearity			
(pounds)	Cycle #1	Cycle #2	Average	Change	% Max.Load
100 1,500 3,000 4,500 6,000 100	7576 8296 9087 9906 10728 7578	7577 8298 9093 9911 10729	7577 8297 9090 9909 10729	721 793 819 820	-0.30 -0.59 -0.09 0.45

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.324 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max. Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6910

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 39 ft.

Temperature: 19.6 °C

Factory Zero Reading: 7595

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 7601

Technician: J. Quelletto

Readings				Linearity
Cycle #1	Cycle #2	Average	Change	% Max.Load
7654	7657	7656		
8327	8330	8329	673	-0.42
9086	9089	9088	759	0.23
9824	9824	9824	737	0.12
10554	10560	10557	733	-0.11
7658				
	7654 8327 9086 9824 10554	Cycle #1 Cycle #2 7654 7657 8327 8330 9086 9089 9824 9824 10554 10560	Cycle #1 Cycle #2 Average 7654 7657 7656 8327 8330 8329 9086 9089 9088 9824 9824 9824 10554 10560 10557	Cycle #1 Cycle #2 Average Change 7654 7657 7656 8327 8330 8329 673 9086 9089 9088 759 9824 9824 9824 737 10554 10560 10557 733

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.343 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max. Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.



Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6911

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 39 ft.

Temperature: 19.5 °C

Factory Zero Reading: 7491

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 7479

Technician: J. Quelletto

Applied Load:	Readings				Linearity
(pounds)	Cycle #1	Cycle #2	Average	Change	% Max.Load
100 1,500 3,000 4,500 6,000 100	7534 8205 8952 9698 10443 7542	7541 8215 8965 9704 10444	7538 8210 8959 9701 10444	673 749 743 743	-0.31 -0.03 0.04 0.12

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: __0.343 __Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)


Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max.Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

The above named instrument has been calibrated by comparison with standards traceable to the NIST, in compliance with ANSI Z540-1.

This report shall not be reproduced except in full without written permission of Geokon Inc.



Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6912

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 34 ft.

Temperature: 19.7 °C

Factory Zero Reading: 6651

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 6660

Technician: J. Quelletto

Applied Load:		Readin	gs		Linearity
(pounds)	Cycle #1	Cycle #2	Average	Change	% Max.Load
100 1,500 3,000 4,500 6,000 100	6711 7414 8181 8936 9691 6712	6711 7416 8182 8937 9693	6711 7415 8182 8937 9692	704 767 755 756	-0.11 0.15 0.04 -0.06

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.337 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max. Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6913

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 34 ft.

Temperature: 20.2

Factory Zero Reading: 6569

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 6564

Technician: J. Oulletto

Applied Load:		Reading	gs		Linearity
(pounds)	Cycle #1	Cycle #2	Average	Change	% Max.Load
100 1,500 3,000 4,500 6,000 100	6633 7317 8074 8846 9638 6636	6635 7317 8076 8843 9633	6634 7317 8075 8845 9636	683 758 770 791	-0.34 -0.52 -0.33 0.57

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.336 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max. Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

The above named instrument has been calibrated by comparison with standards traceable to the NIST, in compliance with ANSI Z540-1.

This report shall not be reproduced except in full without written permission of Geokon Inc.

Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6914

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 32 ft.

Temperature: 20.0

Factory Zero Reading: 6584

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 6614

Technician:	p. Quellell
	Linearity

Applied Load:	Readings				Linearity
(pounds)	Cycle #1	Cycle #2	Average	Change	% Max.Load
100	6678	6669	6674		
1,500	7359	7353	7356	683	-0.24
3,000	8114	8106	8110	754	-0.08
4,500	8854	8851	8853	743	-0.30
6,000	9626	9615	9621	768	0.33
100	6670				

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.340 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max. Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6915

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 32 ft.

Temperature: 20.4 °C

Factory Zero Reading: 7689

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 7681

Technician: J. Quelletto

Applied Load:	Readings				Linearity
(pounds)	Cycle #1	Cycle #2	Average	Change	% Max.Load
100	7734	7745	7740		
1,500	8381	8393	8387	648	-0.45
3,000	9112	9122	9117	730	-0.06
4,500	9833	9843	9838	721	0.01
6,000	10555	10565	10560	722	0.12
100	7745				

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.351 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max. Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6916

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 30 ft.

Temperature: 20.4

Factory Zero Reading: 6612

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 6623

Technician: J. Quelletto

Readings				Linearity
Cycle #1	Cycle #2	Average	Change	% Max.Load
6685 7364 8107 8855 9612 6681	6680 7360 8107 8857 9612	6683 7362 8107 8856 9612	680 745 749 756	-0.21 -0.22 -0.10 0.26
	6685 7364 8107 8855 9612	Cycle #1 Cycle #2 6685 6680 7364 7360 8107 8107 8855 8857 9612 9612	Cycle #1 Cycle #2 Average 6685 6680 6683 7364 7360 7362 8107 8107 8107 8855 8857 8856 9612 9612 9612	Cycle #1 Cycle #2 Average Change 6685 6680 6683 7364 7360 7362 680 8107 8107 745 8855 8857 8856 749 9612 9612 9612 756

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.342 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max. Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6917

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 30 ft.

Temperature: 20.1

Factory Zero Reading: 7035

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 7029

Technician: J. Oullitto

Applied Load:	Readings			Linearity	
(pounds)	Cycle #1	Cycle #2	Average	Change	% Max.Load
100	7100	7102	7101		
1,500	7785	7790	7788	687	-0.34
3,000	8542	8551	8547	759	-0.66
4,500	9329	9335	9332	786	-0.12
6,000	10118	10123	10121	789	0.52
100	7103				

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.334 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max. Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6918

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 25 ft.

Temperature: 20.4 °C

Factory Zero Reading: 7303

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 7303

Technician: J. Quelletto

Applied Load:		Reading	gs		Linearity
(pounds)	Cycle #1	Cycle #2	Average	Change	% Max.Load
100 1,500 3,000 4,500 6,000 100	7359 8048 8818 9570 10327 7361	7361 8049 8820 9569 10326	7360 8049 8819 9570 10327	689 771 751 757	-0.33 0.16 0.00 0.04

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.338 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max.Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

Model Number: 4911-4

Calibration Date: April 25, 2006

Serial Number: 06-6919

Cal. Std. Control Numbers: 85888-1, 098

Prestress: 35,000 psi

Cable Length: 25 ft.

Temperature: 20.8 °C

Factory Zero Reading: 7467

Calibration Instruction: CI-VW Rebar Rev: C

Regression Zero: 7466

Technician: J. Quellello

Applied Load:	Readings				Linearity
(pounds)	Cycle #1	Cycle #2	Average	Change	% Max.Load
100	7537	7535	7536		
1,500	8222	8223	8223	687	-0.50
3,000	8996	9001	8999	776	-0.36
4,500	9777	9780	9779	780	-0.10
6,000	10565	10564	10565	786	0.36
100	7536				

For conversion factor, load to strain, refer to table C-2 of the Installation Manual.

Gage Factor: 0.333 Microstrain/Digit (GK-401 Pos."B")

Calculated Strain = Gage Factor(Current Reading - Zero Reading)

Note: The above calibration uses the linear regression method.

Users are advised to establish their own zero conditions.

Linearity: ((Calculated Load-Applied Load)/ Max. Applied Load) X 100 percent The above instrument was found to be In Tolerance in all operating ranges.

Test Shaft #1 - Hwy 1 over Des Moines River Keosauqua, IA (LT-9183)

APPENDIX C

CONSTRUCTION OF THE EQUIVALENT TOP-LOADED LOAD-SETTLEMENT CURVE



CONSTRUCTION OF THE EQUIVALENT TOP-LOADED LOAD-SETTLEMENT CURVE FROM THE RESULTS OF AN O-CELL TEST (August, 2000)

<u>Introduction</u>: Some engineers find it useful to see the results of an O-cell load test in the form of a curve showing the load versus settlement of a top-loaded driven or bored pile (drilled shaft). We believe that an O-cell test can provide a good estimate of this curve when using the method described herein.

<u>Assumptions</u>: We make the following assumptions, which we consider both reasonable and usually conservative:

- 1. The end bearing load-movement curve in a top-loaded shaft has the same loads for a given movement as the net (subtract buoyant weight of pile above O-cell) end bearing load-movement curve developed by the bottom of the O-cell when placed at or near the bottom of the shaft.
- 2. The side shear load-movement curve in a top-loaded shaft has the same net shear, multiplied by an adjustment factor 'F', for a given downward movement as occurred in the O-cell test for that same movement at the top of the cell in the upward direction. The same applies to the upward movement in a top-loaded tension test. Unless noted otherwise, we use the following adjustment factors:
 (a) F = 1.00 in all rock sockets and for primarily cohesive soils in compression
 - (b) F = 0.95 in primarily cohesionless soils
 - (c) F = 0.80 for all soils in top load tension tests.
- 3. We initially assume the pile behaves as a rigid body, but include the elastic compressions that are part of the movement data obtained from an O-cell test (OLT). Using this assumption, we construct an equivalent top-load test (TLT) movement curve by the method described below in Procedure Part I. We then use the following Procedure Part II to correct for the effects of the additional elastic compressions in a TLT.
- 4. Consider the case with the O-cell, or the bottom O-cell of more than one level of cells, placed some distance above the bottom of the shaft. We assume the part of the shaft below the cell, now top-loaded, has the same load-movement behavior as when top-loading the entire shaft. For this case the subsequent "end bearing movement curve" refers to the movement of the entire length of shaft below the cell.

<u>Procedure Part I</u>: Please refer to the attached <u>Figure A</u> showing O-cell test results and to <u>Figure B</u>, the constructed equivalent top loaded settlement curve. Note that each of the curves shown has points numbered from 1 to 12 such that the same point number on each curve has the same magnitude of movement. For example, point 4 has an upward and downward movement of 0.40 inches in <u>Figure A</u> and the same 0.40 inches downward in <u>Figure B</u>.

Note: This report shows the O-cell movement data in a Figure similar to Fig. A, but uses the gross loads as obtained in the field. Fig. A uses net loads to make it easier for the reader to convert Fig. A into Fig. B without the complication of first converting gross to net loads. For conservative reconstruction of the top loaded



settlement curve we first convert both of the O-cell components to net load.

Using the above assumptions, construct the equivalent curve as follows: Select an arbitrary movement such as the 0.40 inches to give point 4 on the shaft side shear load movement curve in Figure A and record the 2,090 ton load in shear at that movement. Because we have initially assumed a rigid pile, the top of pile moves downward the same as the bottom. Therefore, find point 4 with 0.40 inches of upward movement on the end bearing load movement curve and record the corresponding load of 1,060 tons. Adding these two loads will give the total load of 3,150 tons due to side shear plus end bearing at the same movement and thus gives point 4 on the Figure B load settlement curve for an equivalent top-loaded test.

One can use the above procedure to obtain all the points in <u>Figure B</u> up to the component that moved the least at the end of the test, in this case point 5 in side shear. To take advantage of the fact that the test produced end bearing movement data up to point 12, we need to make an extrapolation of the side shear curve. We usually use a convenient and suitable hyperbolic curve fitting technique for this extrapolation. Deciding on the maximum number of data points to provide a good fit (a high r^2 correlation coefficient) requires some judgment. In this case we omitted point 1 to give an $r^2 = 0.999$ (including point 1 gave an $r^2 = 0.966$) with the result shown as points 6 to 12 on the dotted extension of the measured side shear curve. Using the same movement matching procedure described earlier we can then extend the equivalent curve to points 6 to 12. The results, shown in <u>Figure B</u> as a dashed line, signify that this part of the equivalent curve depends partly on extrapolated data.

Sometimes, if the data warrants, we will use extrapolations of both side shear and end bearing to extend the equivalent curve to a greater movement than the maximum measured (point 12). An appendix in this report gives the details of the extrapolation(s) used with the present O-cell test and shows the fit with the actual data.

Procedure Part II: The elastic compression in the equivalent top load test always exceeds that in the O-cell test. It not only produces more top movement, but also additional side shear movement, which then generates more side shear, which produces more compression, etc... An exact solution of this load transfer problem requires knowing the side shear vs. vertical movement (t-y) curves for a large number of pile length increments and solving the resulting set of simultaneous equations or using finite element or finite difference simulations to obtain an approximate solution for these equations. We usually do not have the data to obtain the many accurate t-y curves required. Fortunately, the approximate solution described below usually suffices.

The attached analysis p. 6 gives the equations for the elastic compressions that occur in the OLT with one or two levels of O-cells. Analysis p. 7 gives the equations for the elastic compressions that occur in the equivalent TLT. Both sets of equations do not include the elastic compression below the O-cell because the same compression takes place in both the OLT and the TLT. This is equivalent to taking $L_3 = 0$. Subtracting the OLT from the TLT compression gives the desired additional elastic compression at the top of the TLT. We then add the additional elastic compression to the 'rigid' equivalent curve obtained from Part I to obtain the final, corrected equivalent load-settlement curve for the TLT on the same pile as the actual OLT.



Note that the above pp. 6 and 7 give equations for each of three assumed patterns of developed side shear stress along the pile. The pattern shown in the center of the three applies to any approximately determined side shear distribution. Experience has shown the initial solution for the additional elastic compression, as described above, gives an adequate and slightly conservative (high) estimate of the additional compression versus more sophisticated load-transfer analyses as described in the first paragraph of this Part II.

The analysis p. 8 provides an example of calculated results in English units on a hypothetical 1-stage, single level OLT using the simplified method in Part II with the centroid of the side shear distribution 44.1% above the base of the O-cell. <u>Figure C compares the corrected with the rigid curve of Figure B</u>. Page 9 contains an example equivalent to that above in SI units.

The final analysis p. 10 provides an example of calculated results in English units on a hypothetical 3-stage, multi level OLT using the simplified method in Part II with the centroid of the combined upper and middle side shear distribution 44.1% above the base of the bottom O-cell. The individual centroids of the upper and middle side shear distributions lie 39.6% and 57.9% above and below the middle O-cell, respectively. Figure E compares the corrected with the rigid curve. Page 11 contains an example equivalent to that above in SI units.

Other Tests: The example illustrated in Figure A has the maximum component movement in end bearing. The procedures remain the same if the maximum test movement occurred in side shear. Then we would have extrapolated end bearing to produce the dashed-line part of the reconstructed top-load settlement curve.

The example illustrated also assumes a pile top-loaded in compression. For a pile top-loaded in tension we would, based on Assumptions 2. and 3., use the upward side shear load curve in <u>Figure A</u>, multiplied by the F = 0.80 noted in Assumption 2., for the equivalent top-loaded displacement curve.

Expected Accuracy: We know of only five series of tests that provide the data needed to make a direct comparison between actual, full scale, top-loaded pile movement behavior and the equivalent behavior obtained from an O-cell test by the method described herein. These involve three sites in Japan and one in Singapore, in a variety of soils, with three compression tests on bored piles (drilled shafts), one compression test on a driven pile and one tension test on a bored pile. The largest bored pile had a 1.2-m diameter and a 37-m length. The driven pile had a 1-m increment modular construction and a 9-m length. The largest top loading = 28 MN (3,150 tons).

The following references detail the aforementioned Japanese tests and the results therefrom:

Kishida H. et al., 1992, "Pile Loading Tests at Osaka Amenity Park Project," Paper by Mitsubishi Co., also briefly described in Schmertmann (1993, see bibliography). Compares one drilled shaft in tension and another in compression.



Ogura, H. et al., 1995, "Application of Pile Toe Load Test to Cast-in-place Concrete Pile and Precast Pile," special volume 'Tsuchi-to-Kiso' on Pile Loading Test, Japanese Geotechnical Society, Vol. 3, No. 5, Ser. No. 448. Original in Japanese. Translated by M. B. Karkee, GEOTOP Corporation. Compares one drilled shaft and one driven pile, both in compression.

We compared the predicted equivalent and measured top load at three top movements in each of the above four Japanese comparisons. The top movements ranged from ¼ inch (6 mm) to 40 mm, depending on the data available. The (equiv./meas.) ratios of the top load averaged 1.03 in the 15 comparisons with a coefficient of variation of less than 10%. We believe that these available comparisons help support the practical validity of the equivalent top load method described herein.


- L. S. Peng, A. M. Koon, R. Page and C. W. Lee report the results of a class-A prediction by others of the TLT curve from an Osterberg cell test on a 1.2 m diameter, 37.2 m long bored pile in Singapore, compared to an adjacent pile with the same dimensions actually top-loaded by kentledge. They report about a 4% difference in ultimate capacity and less than 8% difference in settlements over the 1.0 to 1.5 times working load range -- comparable to the accuracy noted above. Their paper has the title "OSTERBERG CELL TESTING OF PILES", and was published in March 1999 in the Proceedings of the International Conference on Rail Transit, held in Singapore and published by the Association of Consulting Engineers Singapore.
- B. H. Fellenius has made several finite element method (FEM) studies of an OLT in which he adjusted the parameters to produce good load-deflection matches with the OLT up and down load-deflection curves. He then used the same parameters to predict the TLT deflection curve. We compared the FEM-predicted curve with the equivalent load-deflection predicted by the previously described Part I and II procedures, with the results again comparable to the accuracy noted above. The ASCE has published a paper by Fellenius et. al. titled "O-Cell Testing and FE Analysis of 28-m-Deep Barrette in Manila, Philippines" in the Journal of Geotechnical and Geoenvironmental Engineering, Vol. 125, No. 7, July 1999, p. 566. It details one of his comparison studies.


<u>Limitations</u>: The engineer using these results should judge the conservatism, or lack thereof, of the aforementioned assumptions and extrapolation(s) before utilizing the results for design purposes. For example, brittle failure behavior may produce movement curves with abrupt changes in curvature (not hyperbolic). However, we believe the hyperbolic fit method and our assumptions used usually produce reasonable equivalent top load settlement curves.

August, 2000




Example of the Construction of an Equivalent Top-Loaded Settlement Curve (<u>Figure B</u>) From Osterberg Cell Test Results (<u>Figure A</u>)





Theoretical Elastic Compression in O-cell Test Based on Pattern of Developed Side Shear Stress



1-Stage Single Level Test (Q'A only):

 $\delta_{\mathsf{OLT}} = \delta_{\uparrow(\mathsf{I_1+I_2})}$

$C_1 = \frac{1}{3}$	Centroid Factor = C ₁	$C_1 = \frac{1}{2}$
$\delta_{\uparrow(I_1+I_2)} = \frac{1}{3} \frac{Q'_{\uparrow A}(I_1+I_2)}{AE}$	$\delta_{\uparrow(I_1+I_2)} = C_1 \frac{Q'_{\uparrow A}(I_1+I_2)}{AE}$	$\delta_{\uparrow(I_1+I_2)} = \frac{1}{2} \frac{Q'_{\uparrow A}(I_1+I_2)}{AE}$

3-Stage Multi Level Test (Q'_A and Q'_B): $\delta_{\text{OLT}} = \delta_{\uparrow \mid_1} + \delta_{\downarrow \mid_2}$

$C_3 = \frac{1}{3}$	Centroid Factor = C ₃	$C_3 = \frac{1}{2}$
$\delta_{\uparrow l_1} = \frac{1}{3} \frac{Q'_{\uparrow B} l_1}{AE}$	$\delta_{\uparrow I_1} = C_3 \frac{Q'_{\uparrow B} I_1}{AE}$	$\delta_{\uparrow l_1} = \frac{1}{3} \frac{Q'_{\uparrow B} l_1}{AE}$
$C_2 = \frac{1}{3} \left(\frac{3I_1 + 2I_2}{2I_1 + I_2} \right)$	Centroid Factor = C ₂	$C_2 = \frac{1}{2}$
$\delta_{\downarrow_{I_2}} = \frac{1}{3} \left(\frac{3I_1 + 2I_2}{2I_1 + I_2} \right) \frac{Q'_{\downarrow_B}I_2}{AE}$	$\delta_{\downarrow_{l_2}} = C_2 \frac{Q'_{\downarrow_B} I_2}{AE}$	$\delta_{\downarrow_{I_2}} = \frac{1}{2} \frac{Q'_{\downarrow_{B}} I_2}{AE}$

Net Loads:

$$Q'_{\uparrow A} = Q_{\uparrow A} - W'_{I_0 + I_1 + I_2}$$


$$\mathbf{Q'}_{\uparrow \mathsf{B}} = \mathbf{Q}_{\uparrow \mathsf{B}} - \mathbf{W'}_{\mathsf{I_0} + \mathsf{I_1}}$$

$$Q'_{\downarrow B} = Q'_{\downarrow B} + w'_{I_2}$$

w' = pile weight, buoyant where below water table



Theoretical Elastic Compression in Top Loaded Test Based on Pattern of Developed Side Shear Stress



Top Loaded Test: $\delta_{TLT} = \delta_{\downarrow_{1_0}} + \delta_{\downarrow_{1_1+1_2}}$

$\delta_{\downarrow_{I_0}} = \frac{PI_0}{AE}$	$\delta_{\downarrow_{I_0}} = \frac{PI_0}{AE}$	$\delta_{\downarrow_{I_0}} = \frac{PI_0}{AE}$				
$C_1 = \frac{1}{3}$	Centroid Factor = C ₁	$C_1 = \frac{1}{2}$				
$\delta_{\downarrow I_1+I_2} = \frac{(Q'_{\downarrow A} + 2P)}{3} \frac{(I_2 + I_2)}{AE}$	$\delta_{\downarrow_{1_1+1_2}} = [(C_1)Q'_{\downarrow_A} + (1-C_1)P] \frac{(I_1+I_2)}{AE}$	$\delta_{\downarrow l_1 + l_2} = \frac{(Q'_{\downarrow A} + P)}{2} \frac{(l_1 + l_2)}{AE}$				

Net and Equivalent Loads:

$$\mathbf{Q'}_{\downarrow A} = \mathbf{Q}_{\downarrow A} - \mathbf{W'}_{I_0 + I_1 + I_2}$$

$$P_{\text{single}} = Q'_{\downarrow A} + Q'_{\uparrow A}$$

$$P_{\text{multi}} = Q'_{\downarrow_A} + Q'_{\uparrow_B} + Q'_{\downarrow_B}$$

Component loads Q selected at the same (±) Δ_{OLT} .

Example Calculation for the Additional Elastic Compression Correction For Single Level Test (English Units)

Given:

 $C_1 = 0.441$

AE = 3,820,000 kips (assumed constant throughout test)

 $I_0 = 5.9 \text{ ft}$


 I_1 = 30.0 ft (embedded length of shaft above O-cell)

 $I_2 = 0.00 \text{ ft}$ $I_3 = 0.0 \text{ ft}$

Shear reduction factor = 1.00 (cohesive soil)

Δ _{OLT} (in)	Q'↓A (kips)	Q'↑A (kips)	P (kips)	δ _{TLT} (in)	δ _{OLT} (in)	Δ _δ (in)	$\Delta_{OLT} + \Delta_{\delta}$ (in)
0.000	0	0	0	0.000	0.000	0.000	0 .000
0.100	352	706	1058	0.133	0.047	0.086	0 .186
0.200	635	1445	2080	0.257	0.096	0.160	0 .360
0.200	867	1858	2725	0.339	0.124	0.215	0 .515
0.400	1061	2088	3149	0.396	0.139	0.256	0.656
0.600	1367	2382	3749	0.478	0.159	0.319	0 .919
0.800	1597	2563	4160	0.536	0.171	0.365	1.165
	1777	2685	4462	0.579	0.179	0.400	1.400
1.000	1921	2773	4694	0.613	0.185	0.427	1.627
1.200	2091	2867	4958	0.651	0.191	0.460	1.960
1.500	2221	2933	5155	0.680	0.196	0.484	2 .284
1.800		2983	5308	0.703	0.199	0.504	2.604
2.100	2325 2434	3032	5466	0.726	0.202	0.524	3.024

Figure C






Example Calculation for the Additional Elastic Compression Correction For Single Level Test (SI Units)

0.441 $\mathbf{C_1}$ Given: MN (assumed constant throughout test) 17,000 AE 1.80 I_0 m (embedded length of shaft above mid-cell) I_1 14.69 0.00 0.0 m (cohesive soil) 1.00 Shear reduction factor

Δ _{OLT} (mm)	Q'↓ _A (MN)	Q' _{↑A} (mm)	P (MN)	δ _{TLT} (mm)	δ _{OLT} (mm)	Δ_{δ} (mm)	$\Delta_{\rm OLT} + \Delta_{\delta}$ (mm)
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.54	1.57	3.14	4.71	3.37	1.20	2.17	4.71
5.08	2.82	6.43	9.25	6.52	2.45	4.07	9.15
7.62	3.86	8.27	12.12	8.61	3.15	5.46	13.08
10.16	4.72	9.29	14.01	10.05	3.54	6.51	16.67
15.24	6.08	10.60	16.68	12.14	4.04	8.10	23.34
20.32	7.11	11.40	18.50	13.60	4.34	9.26	29.58
25.40	7.90	11.94	19.85	14.70	4.55	10.15	35.55
30.48	8.55	12.33	20.88	15.55	4.70	10.85	41.33
38.10	9.30	12.75	22.05	16.53	4.86	11.67	49.77
45.72	9.88	13.05	22.93	17.27	4.97	12.29	58.01
53.34	10.34	13.27	23.61	17.84	5.06	12.79	66.13
63.50	10.83	13.48	24.31	18.44	5.14	13.30	76.80

Figure D



Example Calculation for the Additional Elastic Compression Correction For Multi Level Test (English Units)

Given: $C_1 = 0.441$ $C_2 = 0.579$

 $C_3 = 0.396$

AE = 3,820,000 kips (assumed constant throughout test)

 $I_0 = 5.9 ft$

 I_1 = 30.0 ft (embedded length of shaft above mid-cell)


 I_2 = 18.2 ft (embedded length of shaft between O-cells)

 $I_3 = 0.0 f$

Shear reduction factor = 1.00 (cohesive soil)

Δ _{OLT} (in)	Q'↓ _A (kips)	Q'↓ _B (kips)	Q' _{↑A} (kips)	P (kips)	δ _{TLT} (in)	δ _{OLT} (in)	Δ_{δ} (in)	$\begin{array}{c} \Delta_{\rm OLT} + \Delta_{\delta} \\ (in) \end{array}$
0.000	0	0	0	0	0.000	0.000	0.000	0.000
0.100	352	247	459	1058	0.133	0.025	0.107	0.207
0.200	635	506	939	2080	0.257	0.052	0.205	0.405
0.300	867	650	1208	2725	0.339	0.067	0.272	0.572
0.400	1061	731	1357	3149	0.396	0.075	0.321	0.721
0.600	1367	834	1548	3749	0.478	0.085	0.393	0.993
0.800	1597	897	1666	4160	0.536	0.092	0.444	1.244
1.000	1777	940	1745	4462	0.579	0.096	0.483	1.483
1.200	1921	971	1802	4694	0.613	0.099	0.513	1.713
1.500	2091	1003	1864	4958	0.651	0.103	0.548	2.048
1.800	2221	1027	1907	5155	0.680	0.105	0.575	2.375
2.100	2325	1044	1939	5308	0.703	0.107	0.596	2.696
2.500	2434	1061	1971	5466	0.726	0.109	0.618	3.118

Figure E






Example Calculation for the Additional Elastic Compression Correction For Multi Level Test (SI Units)

0.441 \mathbf{C}_1 Given: 0.579 \mathbb{C}_2 0.396 \mathbb{C}_3 MN (assumed constant throughout test) **AE** 17,000 1.80 I_0 m (embedded length of shaft above mid-cell) 9.14 I_1 m (embedded length of shaft between O-cells) 5.55 0.00= (cohesive soil) 1.00 Shear reduction factor

Δ _{OLT} (mm)	Q' _{↓A} (MN)	Q'↓ _B (MN)	Q' _{↑B} (mm)	P (MN)	δ _{TLT} (mm)	δ _{OLT} (mm)	Δ _δ (mm)	$\Delta_{OLT} + \Delta_{\delta}$ (mm)
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
2.54	1.57	1.10	2.04	4.71	3.37	0.64	2.73	5.27
5.08	2.82	2.25	4.18	9.25	6.52	1.31	5.21	10.29
7.62	3.86	2.89	5.37	12.12	8.61	1.69	6.92	14.54
10.16	4.72	3.25	6.04	14.01	10.05	1.90	8.15	18.31
15.24	6.08	3.71	6.89	16.68	12.14	2.17	9.97	25.21
20.32	7.11	3.99	7.41	18.50	13.60	2.33	11.27	31.59
25.40	7.90	4.18	7.76	19.85	14.70	2.44	12.26	37.66
30.48	8.55	4.32	8.02	20.88	15.55	2.52	13.03	43.51
38.10	9.30	4.46	8.29	22.05	16.53	2.61	13.92	52.02
45.72	9.88	4.57	8.48	22.93	17.27	2.67	14.60	60.32
53.34	10.34	4.64	8.62	23.61	17.84	2.71	15.13	68.47
63.50	10.83	4.72	8.76	24.31	18.44	2.76	15.68	79.18

Figure F



Test Shaft #1 - Hwy 1 over Des Moines River Keosauqua, IA (LT-9183)

APPENDIX D

O-CELL METHOD FOR DETERMINING CREEP LIMIT LOADING



O-CELL METHOD FOR DETERMINING A CREEP LIMIT LOADING ON THE EQUIVALENT TOP-LOADED SHAFT (September, 2000)

<u>Background</u>: O-cell testing provides a sometimes useful method for evaluating that load beyond which a top-loaded drilled shaft might experience significant unwanted creep behavior. We refer to this load as the "creep limit," also sometimes known as the "yield limit" or "yield load".

To our knowledge, Housel (1959) first proposed the method described below for determining the creep limit. Stoll (1961), Bourges and Levillian (1988), and Fellenius (1996) provide additional references. This method also follows from long experience with the pressuremeter test (PMT). Figure 8 and section 9.4 from ASTM D4719-94, reproduced below, show and describe the creep curve routinely determined from the PMT. The creep curve shows how the movement or strain obtained over a fixed time interval, 30 to 60 seconds, changes versus the applied pressure. One can often detect a distinct break in the curve at the pressure $P_{\rm e}$ in Figure 8. Plastic deformations may become significant beyond this break loading and progressively more severe creep can occur.

<u>Definition</u>: Similarly with O-cell testing using the ASTM Quick Method, one can conveniently measure the additional movement occurring over the final time interval at each constant load step, typically 4 to 8 minutes. A break in the curve of load vs. movement (as at P_e with the PMT) indicates the creep limit.

We usually indicate such a creep limit in the O-cell test for either one, or both, of the side shear and end bearing components, and herein designate the corresponding movements as M_{CL1} and M_{CL2} . We then combine the creep limit data to predict a creep limit load for the equivalent top loaded shaft.

Procedure if both M_{CL1} and M_{CL2} available: Creep cannot begin until the shaft movement exceeds the M_{CL} values. A conservative approach would assume that creep begins when movements exceed the lesser of the M_{CL} values. However, creep can occur freely only when the shaft has moved the greater of the two M_{CL} values. Although less conservative, we believe the latter to match behavior better and therefore set the creep limit as that load on the equivalent top-loaded movement curve that matches the greater M_{CL} .

<u>Procedure if only M_{CL1} available</u>: If we cannot determine a creep limit in the second component before it reaches its maximum movement M_x , we treat M_x as M_{CL2} . From the above method one can say that the creep limit load exceeds, by some unknown amount, that obtained when using $M_{CL2} = M_x$.



<u>Procedure if no creep limit observed</u>: Then, according to the above, the creep limit for the equivalent top-loaded shaft will exceed, again by some unknown amount, that load on the equivalent curve that matches the movement of the component with the maximum movement.

<u>Limitations</u>: The accuracy in estimating creep limits depends, in part, on the scatter of the data in the creep limit plots. The more scatter, the more difficult to define a limit. The user should make his or her own interpretation if he or she intends to make important use of the creep limit interpretations. Sometimes we obtain excessive scatter of the data and do not attempt an interpretation for a creep limit and will indicate this in the report.

Excerpts from ASTM D4719 "Standard Test Method for Pressuremeter Testing in Soils"

9.4 For Procedure A, plot the volume increase readings (V_{60}) between the 30 s and 60 s reading on a separate graph. Generally, a part of the same graph is used, see Fig. 8. For Procedure B, plot the pressure decrease reading between the 30 s and 60 s reading on a separate graph. The test curve shows an almost straight line section within the range of either low volume increase readings (V_{60}) for Procedure A or low pressure decrease for Procedure B. In this range, a constant soil deformation modulus can be measured. Past the so-called creep pressure, plastic deformations become prevalent.




FIG. 8 Pressuremeter Test Curves for Procedure A

References

Housel, W.S. (1959), "Dynamic & Static Resistance of Cohesive Soils", <u>ASTM STP 254</u>, pp. 22-23. Stoll, M.U.W. (1961, Discussion, Proc. 5th ICSMFE, Paris, Vol. III, pp. 279-281.

Bourges, F. and Levillian, J-P (1988), "force portante des rideaux plans metalliques charges verticalmement," Bull. <u>No. 158</u>, Nov.-Dec., des laboratoires des ponts et chaussees, p. 24.

Fellenius, Bengt H. (1996), Basics of Foundation Design, BiTech Publishers Ltd., p.79.



Test Shaft #1 - Hwy 1 over Des Moines River Keosauqua, IA (LT-9183)

APPENDIX E

SOIL BORING LOG



	BORING LOG No. TB 1 DATUM I DRILLER LOGGER											
В	ORING NO.		LOCATIO				DAH			GGER AMS		
	TB 1		est Shaft b			TYPE OF SURFACE				LL RIG		
WHIL	F ENI	OF		4 HOURS		Bare Soil				3-57		
DRILLI		LING	AFTE	R DRILLI		DRILLING METHOD				L DEPTH		
N/A		/A		N/A	SOIL DESCRIPTION	5" HSA and NQ2 Cor	ing	IAR	ORATORY I	7 feet		
		IPLE DAT			COLOR, MOISTURE, CONSISTENCY		USCS	%	DRY	Qu	DEP.	
DEP. FT.	SAMPLE NO. &	BLOWS	% REC.			BKC	CLASS.	MC	DENS.	psi	FT.	
	TYPE	(FT)	IXEO.		GEOLOGIC DESCRIPTION & OTHER REMA Dark gray and dark brown, Damp to moist	IRAS			pci			
			i t	$\otimes \otimes$	LEAN CLAY							
				$\times\!\!\times\!\!\times$								
							CL	1				
				$\times\!\!\times\!\!\times$			OL.					
3	S1	20						19.2			3	
				>>>	FILL Dark gray, Moist	4.0'-						
					LEAN CLAY with sand							
										Ì		
											6	
6												
	S2	11						14.2		ļ		
					Dark brown below 7 feet	•						
							CL				9	
9	00	9						19.9				
	S3	9	1									
											12	
12			-								12	
	,				ALLUVIUM	13.0 ^u						
	S4	50/2"	ļ		Brown, Wet, MODERATELY WEATHERED LIMESTONE	13.0		11.6 9.1	139	3,860		
		ŀ			Minor joints below 13.94 feet	/ - 14.1'		0.0	400	9.640		
			İ		MISSISSIPPIAN BEDROCK Light gray, Moist			9.6	136	9,640	15	
15	NQ2-1		92		FRESH LIMESTONE RQD of Run 1 = 0.79						13	
1					MAD OI MIII I = 0.13							
	İ				Minor joints near 16.20 feet	/ - 16.4 ^t						
		_	1		MISSISSIPPIAN BEDROCK Light gray, Moist							
					CALCAREOUS SANDSTONE			9.9	133	5,000	10	
18	1										18	
								7.6	142	6,980		
-	-				RQD of Run 2 = 0.83		ļ					
	NQ2-2		100				•					
	1				MISSISSIPPIAN BEDROCK			1				
21	1				Light gray and tan, Moist MODERATELY FRACTURED LIMESTONE with we	20.7					21	
					inclusions			0.9	164	8,160		
		-			MISSISSIPPIAN BEDROCK Gray, Moist	22.0	`	3.1	158	7,780		
					FRESH LIMESTONE 1" inclusions between 22.8 and 23.5 feet							
	┨				I INCIDSIONS DELWEEN 22.0 and 20.0 leet							
24_		1			DOD of Run 3 = 0.03						24	
	NQ2-3		108		RQD of Run 3 = 0.93			1				
L	1402-0			1,1,1,1,1	l l	1 Ob - #1 #i	<u> </u>	ticatio			L	



PROJECT: Test Shaft Location Investigation

LOCATION: Highway 1 at Des Moines River, Keosauqua, IA

JOB NO.: 066052 DATE: 3-7-2006

						BORING L								
В	ORING NO.		LOCATIO			ELEVATION		M		DAH			GGER AMS	
	TB 1		est Shaft b			569.07 feet	Survey S	TYPE OF S		DAH			LL RIG	
		WATE!	R LEVEL C	4 HOURS	HUNS			Bare					B-57	
WHIL		LING		R DRILLI	NG			DRILLING				TOTA	L DEPTH	
DRILL N/A		I/A		N/A			3	.25" HSA and	NQ2 Corir	ng			7 feet	
14//		IPLE DATA	4			SOIL	DESCRIPTION				LAE	ORATORY		
DEP. FT.	SAMPLE NO. & TYPE	"N" BLOWS (FT)	% REC.		GEO	COLOR, MOISTURE LOGIC DESCRIPTION				USCS CLASS.	% MC	DRY DENS. pcf	Qu psi	DEP. FT.
									1					
					Minor joint and 26.5 f	s and dark gray weathe	ered shale seams	between 25.7						
					and 20.5 i	661			ļ			,		27
27							•							
											2.5	160	6,150	
					Moderatel	y jointed between 28.5	and 29.5 feet							
						un 4 = 1.02								
	NQ2-4		108								3.5	153	6,890	30
30					Pale greei	n mottled between 30 a	nd 31 feet							
i														
											2.8	152	5,490	
											2.0	152	5,490	
					Light gray	and tan grains mixed	etween 32 and 3	7 feet	j					
													-	33
33					Dark grav	shale seams between	33.30 and 33.80 f	eet						
1									İ					
			0.5		RQD of R	un 5 = 0.92					!			
	NQ2-5		95						İ					
											1.4	160	2,460	
36														36
											4.6	149	5,280	
		_			Light gray		AN BEDROCK		37.0'					
			Ì		HEAVILY	JOINTED LIMESTONE								
									ľ					
	1								ŀ					39
39	}				RQD of R	un 6 = 0.37	N DEDDOCK		ر—39.3 -					
	NQ2-6		88		Dark gray	Moist	AN BEDROCK							
					MODERA	TELY WEATHERED C	LAY SHALE]					
 	1													
42	<u> </u>						AN BEDROCK		42.0 ⁴					42
	T				Dark gray	, Moist LAY SHALE								
	1				, , , , , ,	· · · · · · · · · · · · · · · · · · ·								
					Light gray	r fresh limestone betwe	en 43.35 and 43.9	95 feet			3.9	157	5,040	
]				RQD of F	Run 7 = 0.98								
	NQ2-7		95		1.000									45
45	4		ļ								8.9	139	360	45
	1		1											
	4		1											
			1			MISSISSIM	AN BEDROCK					1		
		-		 			Boring @ 47'		4 7.0 ⁴					
														48
48	4													
1	1			1										
 	1			1										
1												1		
							IECT. To	1.0161						

GSI Geotechnical Services, Inc. 2853 99th Street, Des Moines, IA 50322 (515) 270-8542 FAX (515) 270-1911 PROJECT: Test Shaft Location Investigation

LOCATION: Highway 1 at Des Moines River, Keosauqua, IA

JOB NO.: 066052 **DATE:** 3-7-2006

Test Shaft #1 - Hwy 1 over Des Moines River Keosauqua, IA (LT-9183)

APPENDIX F

NET UNIT SHEAR CURVES AND UNIT END BEARING CURVE



INCREMENTAL CURVES OF UNIT SIDE SHEAR VS. UPWARD SHAFT MOVEMENT

Engineers generally find that an estimate of unit side shear stress versus displacement is a useful deep foundation design parameter. Typically we will report these values for various shaft zones versus O-cell bearing plate displacement. In cases where significant movements occur and the ultimate capacity is approached, the displacement of each shear zone is very close to the measured O-cell plate movement. However, in cases with minimal movement, O-cell bearing plate displacement is primarily due to elastic compression of the shaft. In these cases, a more refined analysis is warranted to estimate the average displacement of each respective shear zone noting that the shear zone adjacent to the O-cell will displace more than subsequent zones. Plotting the unit shear values against the average shear zone displacement is more representative of the actual unit shear versus movement characteristics of the tested shaft.

The figure(s) in this Appendix provide information about the progressive mobilization of unit side shear stress as it developed during the upward shear movement between the shaft and the soil above the O-cell. Separate curves provide this information for the following shaft zones: Between the O-cell and the closest level of strain gages that provided usable data, between the levels of strain gages that provided usable data, and between the highest strain gage level with usable data and the level above which the side shear becomes negligible.

Our analysis assumes an average, constant unit side shear resistance along the above shaft zones, and that the movement represents the average for that zone.


The analysis uses the measured upward cell movement, the measured total elastic compression of the shaft, and with the computed elastic compression over each zone corrected to match the measured total. We also assume that the ground surface beside the shaft heaves only a negligible amount, and report the net unit side shears after correcting for the self weight of each respective shaft zone.

Based on tests and FE modeling, we suggest that the upward shear mobilization curves herein from the O-cell test also apply, approximately, to the downward movement shear mobilization from conventional top compression loading. We suggest a 0.95 shear correction factor for cohesionless soils. For top tension loading we suggest a 0.80 factor for all soils.



Net Unit Side Shear Curves

Test Shaft #1 - Hwy 1 over Des Moines River - Keosauqua, IA





4.0

Unit End Bearing

